

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

Tender Document for
-
Refresh of Fire Detection & Suppression System and
Integrated Building Management System (IBMS)
installed at Data Center, Raipur & DR Center,
Bilaspur

Tender Specification
Tr-413, dated 16/02/2026
RFx No. - 8100049248

Due Date of Opening –10/03/2026
(Subject to extension if any)

Tender Fee - Rs. 5,000/- inclusive of GST @ 18%
for downloading online

Executive Director (EITC)
Energy InfoTech Centre
Chhattisgarh State Power Distribution Company Limited
Block No. 8, Dangania, RAIPUR (CG) - 492 013
Phone: (0771) – 257 4123, 4128, 6629
E-mail – eitc.basis@cspc.co.in
Visit us at – www.cspdcl.co.in

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

TABLE OF CONTENTS		
SN	Particulars	Page #
1	Notice Inviting Tender (NIT)	4
2	Important dates @ glance	5
3	Acronyms & Abbreviations	6
4	Introduction & Eligibility Criteria	7-12
5	Scope & Extent of Work	12
6	Tendering process	13-20
7	Important Instructions / Notes For e-bidding and General Instructions to Bidders	21-27
8	Commercial Section	28-44
9	Technical Section	45-50
10	Annexures	51-107
Annexure-1	Existing equipment's/ software's/ Applications installed under IBMS & Fire Alarm & Suppression system.	52-62
Annexure-2	Details Scope & extent of work	63-75
Annexure-3	Technical Specifications & Unpriced BoQ	76-92
Annexure-4	Pre Contract Integrity Pact	93-99
Annexure-5	Service Level Agreement (SLA)	100-106
Annexure-6	Project Milestones & Responsibilities	107
11	Schedules	108-142
Schedule-1	Bid Covering Letter	109-110
Schedule-2	General Information	111
Schedule-3	Commercial Information	112
Schedule-4	Technical Information	113
Schedule-5	Commercial Deviation	114
Schedule-6	Technical Deviation	115
Schedule-7	Past experience (Eligibility Criteria)	116
Schedule-8	Financial Capability (Eligibility Criteria)	117
Schedule-9	Litigation History	118
Schedule-10	Declaration for not Debarred / Blacklisted (Eligibility Criteria)	119
Schedule-11	Personnel Capabilities	120
Schedule-12	Questionnaire regarding MSME Act 2006	121
Schedule-13	Declaration for the Authenticity/Correctness of the Records & information	122
Schedule-14	Manufacturer Authorization Letter	123
Schedule-15	Service Center Support	124
Schedule-16	List of Critical Spares	125
Schedule-17	Price Bid Schedule	126-142
12	Disclaimer	143

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

13	Confidentiality Statement	144
----	---------------------------	-----

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

CHHATTISGARH STATE POWER DISTRIBUTION COMPANY LTD.

(Government of Chhattisgarh Undertaking) (A successor company of CSEB)

OFFICE OF THE EXECUTIVE DIRECTOR (EITC)



GSTIN: 22AADCC6047K1ZR

Telephone: (0771) - 2574 123

Website: www.cspdcl.co.in

e-mail: eitc@cspc.co.in

No. 07-01/EITC/Tr-413/

Raipur, Dated: 16/02/2026

NOTICE INVITING e-TENDER

1. Sealed offers are invited from experienced Firms, System Integrators or Service providers for the following services:-

SN	Tender No.	Particulars	Tender Fee	Estimated cost	EMD	Due Date & Time of bid Submission	Due Date & Time of bid Opening
1	Tr-413 RFx- 8100049248	Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur	Rs. 5,000 (inclusive of GST@ 18%)	Rs.9.23 Cr	Rs.5,00,000.00	10/03/2026 at 15:00PM	10/03/2026 at 15:30PM

2. Tender document can be downloaded from CSPDCL website or e-bidding portal. Hardcopy of tender documents shall not be provided by CSPDCL. It is obligatory to submit the cost towards the Tender document fee and EMD to this office, Tender fee and EMD (Earnest Money Deposit) will be paid online through payment gateway via e-bidding portal otherwise offers will not be accepted. The tender document fee is non-refundable.
3. Tenders duly filled shall be accepted latest up to 15:00 Hrs on the due date, and the techno-commercial bid shall be opened on the same day at 15:30 Hrs. If the due date of Tender submission is declared a holiday, the same will be opened on next working day at the same time.
4. CSPDCL reserves the right to accept or reject any or all offers, in part or full without assigning any reason whatsoever.
5. For further details & downloading the Tender document, please visit at our web site www.cspdcl.co.in / tender notices / central offices.
6. The tender will be processed online through e-bidding module of SAP SRM with details as below -

<https://ebidding.cspcl.co.in:50724/irj/portal>

7. E-bidding Helpline no. 0771-2576672, 2576673 (EITC, CSPDCL)
8. The bidder must have a valid Digital Signature and SAP SRM User ID for e-bidding.
9. Please note that notice for corrigendum or extension of due date of tender opening shall not be published in newspaper. It will be displayed only on the website and e-bidding portal.

Digitally signed by
Vinod Kumar Sai
Date: 16-02-2026
13:39:21
Executive Director (EITC)

SAVE ELECTRICITY

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

Important Dates @ Glance			
S/N	Event	Date	Time
1	Issue of Notice Inviting Tender (NIT)	16/02/2026	-
2	Issue of Tender Document from	16/02/2026	10:30 Hrs
3	Submission of Pre Queries	24/02/2026	17:30 Hrs
4	Pre Bid Conference (Optional)	27/02/2026	12:00 Hrs
5	Last date of issue of Tender Document	10/03/2026	14:00 Hrs
6	Last date and time of Bid submission	10/03/2026	15:00 Hrs
7	Opening of Techno-Commercial Bid	10/03/2026	15:30 Hrs
8	Opening of Price Bid Shall be intimated later		

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

Acronyms & Abbreviations

SN	Acronym / Abbreviation	Expanded form
1	AMC	Annual Maintenance Contract
2	ACMC	Annual Comprehensive Maintenance Contract
3	BOM	Bill of Material
4	BOQ	Bill of Quantity
5	CAU	Central Accounting Unit (at Head office, Raipur)
6	CSEB	Chhattisgarh State Electricity Board
7	CSPHCL	Chhattisgarh State Power Holding Company. Ltd.
8	CSPDCL	Chhattisgarh State Power Distribution Company. Ltd.
9	CSPGCL	Chhattisgarh State Power Generation Company. Ltd.
10	CSPTCL	Chhattisgarh State Power Transmission Company. Ltd.
11	CSPTRDCL	Chhattisgarh State Power Trading Company. Ltd.
12	ED	Excise Duty
13	EITC	Energy InfoTech Centre
14	EMD	Earnest Money Deposit
15	LD	Liquidated Damage
16	LOI	Letter of Intent
17	MRC	Material Receipt Certificate
18	NIT	Notice Inviting Tender
19	OEM	Original Equipment Manufacturer
20	PO	Purchase Order
21	SITC	Supply Installation Testing & Commissioning
22	SD	Security Deposit
23	FMS	Facility Management Services
24	RFP	Request for Proposal
25	SLA	Service Level Agreement

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

Introduction & Eligibility Criteria

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

1 Introduction

- 1.1 The Executive Director (EITC), the Administrative Head of the Energy InfoTech Center, on behalf of “Chhattisgarh State Power Distribution Company Limited” (hereinafter referred to as “CSPDCL”) invites sealed tenders / bids for “**Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur**” in accordance with the attached specifications.
- 1.2 CSPDCL has implemented latest IT technologies with a vision to facilitate easy services to customer and provide best quality & reliable power at affordable rates within overall profitability of the organization.
- 1.3 CSPDCL has also developed the Data Center (DC) in the headquarters at Danganiya, Raipur and DR Center (DRC) at Bilaspur, Chhattisgarh. CSPDCL also has established Cyber Security Operation Center (C-SOC) in its premises.

2 Project Objective

- 2.1 CSPDCL has implemented SAP ERP through a state of the art technology to cater the present and future demand of data transaction in SAP between Central Site (Data Center) and various remote sites. CSPDCL has implemented an online integrated enterprise SAP system to automate its business processes. CSPDCL has established computer network backbone to support the application requirements.
- 2.2 CSPDCL has implemented RAPDRP project to strengthen the IT enablement in the power utilities. Further CSPDCL has also implemented GoI initializing IPDS projects as an extension of RAPDRP project. Under these projects, various Servers, Storage, Switches, Operating Systems, UPS, PAC's & HPAC's & other applications/software has been procured, installed and commissioned in both the data centers. All the business critical application such as consumer electricity billing & payment on web, materials management, finance system, etc. are running in the organization.
- 2.3 Under RAPDRP Scheme, CSPDCL has procured and installed Fire Fighting system in 2011 and has implemented the Integrated Building Management System (IBMS) in 2015 to ensure the safety and monitoring of all the mission critical Electrical/Mechanical equipment's and allied data centre infrastructures installed in Data Center, Raipur and in DRC, Bilaspur.
- 2.4 The installed equipment's of IBMS System & Fire Detection & Suppression System have become more than 10 to 14 years older and software of IBMS system are almost 10 years older. Due to the older versions of the installed systems, they are either getting or have already been declared end of support life from the respective OEMs. In addition, there are several technical challenges faced in day-to-day operation of the installed equipment's, applications & systems in availing the support from their respective OEMs.
- 2.5 Therefore, CSPDCL is intending to Refresh the Fire Detection & Suppression System (Fire Fighting System – FFS) and Integrated Building Management System

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

(IBMS) installed at Data Center, Raipur & DR Center, Bilaspur with new systems of latest technologies through installation of systems like Very Early Smoke Detector Apparatus (VESDA), Access Control System, Rodent Repellent system, CCTV, Water leak protection system, Public Addressing System, Fire Detection & Suppression System and Building Management System. IBMS will also include hardware and software required for remote monitoring of the electrical, fire, cooling and other systems of BMS.

3 **Eligibility Criteria for Bidders (Prequalifying Requirement/Eligibility Criteria):**

The bidder should meet all the following requirements in order to become eligible to compete for the award of tendered work. CSPDCL reserves the right to contact, verify the information, references and date, etc. submitted by the bidder without any further reference to the bidder.

For the purpose of bidding, no case of collaboration / consortium / Joint Venture shall be allowed. The bidder should submit only single bid, failing which all his submitted bids shall be rejected.

SN	Bidder Eligibility Requirements	Required Documents
3.1	Bidder should be a Company registered in India under Indian Companies Act 1956 / 2013. Or, A Partnership firm registered in India under Partnership Act, 1932 or latest or the Limited Liability Partnerships Act, 2008. Or, A Proprietorship Firm.	Bidder should furnish self-attested copy of Certificate of Incorporation / Partnership deed, GST Registration and Certificate of commencement of business (if applicable). Or, Self-attested copy of Registration document issued by the concerned Central Government / State Government authority & GST Registration.
3.2	Bidder should be the Original Equipment Manufacturer (OEM) of offered IBMS (like Honeywell, Schneider, Siemens, Johnson Controls or equivalent) or Fire Fighting System (FFS) Or their Authorized Service Provider /System Integrator /Partner /Dealer.	In case the bidder is an authorized Service Provider / System Integrator / Partner / Dealer of the IBMS products, bidder should submit the Manufacturers Authorization Form (MAF) cum undertaking letter from the OEM/s to provide service guarantee for support and performance guarantee for the offered products during the contract period. Proforma for MAF is enclosed as in <u>Schedule-14</u> .
3.3	Bidder should have either of the following experience of Implementing IBMS (i.e. Supply, Installation & Integration of IBMS) in India at Data Centres / SCADA Control Centres in Power Utility / PSU / Govt. Organization / Scheduled Banks / Corporates during the last 5 years from date of bid submission: a. at least one (01) project costing not less than Rs. 7.40 Cr. Or,	Bidder should furnish self-attested necessary Purchase Order(s) / LOI / Contract Agreement / Certification on client letterhead along with Completion / Performance Certificate as on date of bid submission as a proof of service provided. <u>For Performance Certificate:</u> In case of Performance Certificate, it

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

	b. at least two (02) projects each costing not less than Rs. 4.6 Cr. Or, c. at least three (03) projects each costing not less than Rs. 3.7 Cr. Further, the projects implemented (for above requirement) should include at least 7 components / sub systems from the following, collectively in maximum three (03) orders: - Servers / Workstations / NVR, - CCTV / Video Recording System / Digital Surveillance, - Access Control System, - Water Leakage System, - Building Management System, - Public addressing system, - Temperature & Humidity Control (RTH), - Very Early Smoke Detection Apparatus (VESDA), - Rodent Repellent System, - DG Set & UPS, - Fire Fighting & Suppression System. - PACs/HPACs/HVACs	should be submitted in a letterhead from the client explicitly mentioning that the project has successfully achieved Go-Live status. (The project/s must have been declared Go-Live before the date of bid submission)
3.4	The bidder should have a minimum of Twenty (20) technically qualified resources on its payroll for providing Facility Management Service (FMS) support of IBMS in Data Centres/SCADA Control Centres.	Bidder should furnish self-attested copy of declaration/ certificate issued by Company HR/Competent Authority and the latest payroll data/any other relevant documents in support for the resources on company payroll.
3.5	The bidder should have successfully executed at least one order for providing onsite operation, maintenance and support services i.e. (FMS) of IBMS during last 5 years installed in Data Centre / SCADA Control Centres in any PSU / Govt. / Scheduled Banks / Corporates. Further, the FMS support provided for the installed IBMS system shall have at least 7 components out of the following: - Servers / Workstations / NVR, - CCTV / Video Recording System / Digital Surveillance, - Access Control System, - Water Leakage System, - Building Management System, - Public Addressing System, - Temperature & Humidity Control (RTH), - Very Early Smoke Detection Apparatus (VESDA), - Rodent Repellent System,	Bidder should furnish self-attested necessary Purchase Order(s) / LOI / Contract Agreement / Certification on client letterhead along with Completion / Performance Certificate as on date of bid submission as a proof of service provided. <u>For Performance Certificate:</u> In case of Performance Certificate (for the ongoing contracts), it should be submitted in a letterhead from the client explicitly mentioning that the bidder has successfully provided FMS services to the satisfaction of the organization till date. The Performance certificate shall be accepted only when the bidder has completed / provided FMS services for at least one year.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

	j. DG Set & UPS, k. Fire Fighting & Suppression System. l. PACs/HPACs/HVACs	
3.6	The Bidder should have quality certification in ISO 9001:2015 (or latest), ISO 14001:2015 (or latest) & CMMI level 3 Certified for IT Services.	Bidder should furnish self-attested copy of valid certificate as on date of bid submission for the same.
3.7	Net worth of bidder for last 3 financial years i.e. for 2022-23 2023-24 and 2024-25 should be positive. <i>'Net-worth' will consist of 'paid up equity capital, free reserves, balance in share premium account and capital reserves representing surplus arising out of sale proceeds of assets but not reserves created by revaluation of assets' adjusted for 'accumulated loss balance, book value of intangible assets and Deferred Revenue Expenditure, if any'.</i>	Bidder should furnish self-attested copy of audited Balance Sheet and Profit & Loss account duly certified by Chartered Accountant for having required net worth for last three financial years (i.e. FY 2022-23 2023-24 and 2024-25).
3.8	The bidder should have sound financial capability. Bidder having Minimum Average Annual Turnover (MAAT) of Rs. 9.85 Cr for best three (03) years out of last five financial years i.e. for FY 2020-21, 2021-22, 2022-23 2023-24 and 2024-25 will only qualify to participate in the tender.	Bidder should furnish self-attested copy of audited Balance Sheet and Profit & Loss account duly certified by Chartered Accountant for having required turnover during last five financial years (i.e. FY 2020-21, 2021-22, 2022-23 2023-24 and 2024-25) for fulfilling the criteria of average turnover.
3.9	Any sums of money due to CSPDCL, on the date of opening of tender, should have been paid/ settled in full prior to the date of opening of tender by the bidder. Price bids of bidders not complying with this requirement shall not be opened.	Bidder should furnish undertaking in this regard as per <i>Schedule-9</i> in tender document.
3.10	Bidder should not be debarred / blacklisted by the State Govt. / Central Govt. /State PSU /Central PSU /SEB /Power Utility for the tendered item as on the date of opening of tender.	Bidder should furnish undertaking in this regard as per <i>Schedule-10</i> in tender document.
3.11	The bidder should submit duly filled and signed pre-contract integrity pact along with the bid.	Bidder should furnish the pre-contract integrity pact as per the format given in <i>Annexure-4</i> on stamp paper of Rs. 300/- by affixing revenue stamp of Rs 1/- on it.
3.12	All the documents /statements /attachments /information submitted by the bidder as a proof of the qualifying requirements must be authentic, genuine & correct and in case, any of the said documents /statements /attachments / information are found to be false /fake /misleading, the bidder will be disqualified and action will be taken against the bidder as per relevant provisions of tender.	Bidder should furnish a declaration in this regard as per the <i>Schedule-13</i> in the tender document.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

4 **Scope and Extent of Work**

The detailed scope and extent of work for "***Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur***" is mentioned in the technical section of this tender document in ***Annexure-2***.

***** End of Section *****

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

TENDERING PROCESS

5 **Earnest Money Deposit (EMD)**

- 5.1 Bidder should submit an Earnest Money Deposit (EMD) of **Rs. 5,00,000.00 (Rs. Five Lakh only)** online through payment gateway via e-bidding portal and money receipt paid through online for EMD should be kept in envelope super-scribing "Part-1: Tender Document Fee & EMD".
- 5.2 The bidder not accompanied with online money receipt of earnest money or accompanied with inadequate earnest money will summarily be rejected and returned un-opened, unless otherwise exempted by the CSPDCL.
- 5.3 In case, the bidder withdraws his offer during the validity period or after placement of order, the EMD amount shall be forfeited.
- 5.4 EMD will not carry any interest.
- 5.5 EMD will be forfeited by CSPDCL if,
 - a) It is being discovered that any of the documents submitted by the Bidder are falsified, forged or intended to deceive.
 - b) Bidder withdraws its bid during the period of bid validity.
 - c) Bidder withdraws his tender after processing but before acceptance of purchase order to be issued by CSPDCL.
 - d) Contractor being awarded the work and failing to execute the work awarded or failing to submit the Security Deposit cum Performance Guarantee.
- 5.6 The EMD will be refunded to,
 - a) The Contractor, only after furnishing Security Deposit (SD) cum Performance Guarantee.
 - b) The unsuccessful bidders, only after acceptance of the purchase order by the successful bidder.
- 5.7 The following are exempted from payment of EMD,
 - a) SSI Units of Chhattisgarh Permanently registered with DIC / Ancillary units of CSPDCL: - The registration should be permanent and should be specifically for the items quoted in the tender and valid on the date of opening of tender.
 - b) Small/Medium Scale Units registered with NSIC: In case of Small Scale Units permanently registered with NSIC, their registration certificates should be valid for the item on tender on due date of opening of Techno-Commercial bid for the exemption from EMD. (The renewal / amendment of certificate should not be more than 3 years old from the due date of opening of tender).
 - c) In case of Medium / Large Scale Manufacturing Units located in Chhattisgarh (other than SSI / Ancillary Units to CSPDCL and Govt. undertaking), the EMD shall be accepted @ 50% (half) of the rates prescribed above. Here also, Permanent Registration is a must in respect of specified item against this tender.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

- d) Fully owned State Govt. Units, if 100% shares are held by the State Govt. concerned for which documentary evidence must be furnished with the offer / Central Govt. Manufacturing Units.
- e) The photocopy of the NSIC / SSI Registration Certificate for the tendered items duly attested by G.M. / Manager, DIC of the Area, shall be furnished with the offer. In case of unattested copy, the original certificate should be produced at the time of tender opening for verification.
- f) All the SSI / NSIC Units should quote / offer the material only to the extent they are registered for respective items with the SSI / NSIC organization. The certificate should be valid and duly renewed as the case may be.
- g) The Bidder, who comes under above categories, should furnish documentary evidence with the offer failing which his offer, shall be rejected.
- h) The certificates related to exemption of EMD (if applicable) shall be attached to the collaboration tab in the e-bidding portal with following path:

Rfx Information → Notes & Attachment → Collaboration

6 Preparation of Bids

- 6.1 All bids and supporting documentation should be submitted in English.
- 6.2 Bidders, who have downloaded the tender document from the website and have **submitted the tender fees along with the bid, will be considered**. Tenders submitted by other means will be rejected.
- 6.3 The price bid of the Bidder shall not be opened even after submission of tender documents along with the EMD, if the Bidder does not meet the aforesaid eligibility criteria.
- 6.4 All the relevant pages of the bids (*except literatures, datasheets and brochures*) have to be signed by authorized signatory.
- 6.5 The Bidder should also put his signature, along with name, status and company's seal on all the envelopes. Bids being submitted must be signed by a person holding a power of Attorney authorizing him/her to do so, certified copies of which shall be enclose.
- 6.6 **Authorized Signatory for submission of Bids:** Bids submitted on behalf of companies registered with the Indian Companies Act, for the time being in force, shall be signed by persons duly authorized to submit the tender on behalf of the Company and shall be accompanied by Certified true copies of the resolutions, extracts of Articles of Association, special or general Power of Attorney etc. to show clearly the title, authority and designation of persons signing the Bid on behalf of the Company.
- 6.7 The money receipt paid through online for EMD/Exemption certificates & Tender fee as mentioned under **clause 5** is to be submitted separately in **Part-I envelope** as mentioned in **clause 7.1**.
- 6.8 The Techno-Commercial Bid should contain the details as per the service requirement in the SCOPE AND EXTENT OF WORK to meet the requirement of

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

the CSPDCL and should be submitted strictly in conformity with the Technical Specifications as specified in **Annexure-3**.

- 6.9 The bidder would bear all costs associated with the preparation and submission of tender, including cost of any presentation that may be made for the purposes of clarification of the bid. CSPDCL would in no case be responsible for refund or be liable for such costs.
- 6.10 The bidder is expected to carefully examine all instructions, forms, terms and specifications in the tender document. Failure to furnish complete information required in the tender document or submission of bid not substantially in keeping with the tender document may result in rendering the tender ineligible to compete for award of the tendered work.
- 6.11 **Site Visit:** Bidders are encouraged to visit the site to acquaint themselves with the prevailing infrastructure available and requirements, for better understanding of their own, while preparation of the bids.
- 6.12 The bid should be prepared in three (3) parts: -
- EMD & Tender Document Fee:** *EMD & Tender Document Fee as per amount mentioned in NIT separately.* Please refer **clause-5.7** for EMD exemption, documents need to be submitted for EMD exemption.
 - TECHNO-COMMERCIAL BID:** Relevant information that the bidders are required to submit as per **clause 7.1** and any other information that is sought in the tender.
 - PRICE BID:** Bidder shall ensure that the prices / rates quoted are filled in accordance with the format provided in **Schedule-17** for the "Price Bid" and are required to submit **ONLINE Only** as per **clause 7.2**.

7 Submission of Bids (Bids shall be submitted in both Online and offline as prescribed below)

7.1 Tender Document Fee, EMD & Techno-Commercial bid:

(i) ONLINE – i.e. SAP SRM e-bidding portal

Following documents should be submitted having **sealed, signed & scanned uploaded on e-bidding portal**:

- Money receipt paid through online for tender fee.
- Money receipt paid through online for EMD or the EMD exemption document to be uploaded **in the collaboration tab in e-bidding portal** (if applicable, at path **Rfx Information → Notes & Attachment → Collaboration**)
- Upload duly filled, signed, stamped & scanned copy of all the schedules (i.e. **Schedule 1-to-16**) as per tender document, **EXCEPT PRICE BID (Schedule-17)**.
- All the documentary evidences as required in support of the Schedules & Eligibility Criteria (PQR).
- Online filling of the Questionnaire (Checklist), if any;

(ii) OFFLINE – i.e. legacy system / hardcopy

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

Following documents should be submitted having ***sealed, signed & stamped in hardcopy in a sealed envelope***:

- Money receipt paid through online for tender fee;
- Money receipt paid through online for EMD or Self-attested copy of the EMD instrument submitted for Exemption (if applicable)
- Letter indicating Authorized Signatory as per *clause 6.6*
- Schedule-1 to 16 except Schedule-17.
- All the documentary evidences as required in support of the Schedules & Eligibility Criteria (PQR).
- All Certificates & Credentials
- Any other relevant details, if required.

7.2 **Price bid:**

The price bid shall be submitted only through the online e-bidding system (SAP-SRM portal) as per the procedure prescribed below:

- a) The bidder shall enter the total cost (including GST) under “***item tab***” in e-bidding SAP-SRM System (e-bidding portal) only.
- b) Also, the bidder has to upload duly filled excel copy of the “Price bid” in the e-bidding portal under the tab “**Attachment for price bid**” only. Hard copy of price bid should **NOT** be submitted offline. Also, scanned copy of price bid should **NOT** be uploaded / attached in e-bidding portal.
- c) **The uploaded excel file shall contain the following:**
 - Schedule 17 (A) – Component wise Price Schedule.
 - Schedule 17 (B-1 & B-2) – Item / Sub-component wise Price Schedule.
 - Schedule 17 (C) – APMC Price Schedule.
 - Schedule 17 (D) – FMS Price Schedule.
- d) **Bidder shall strictly follow the pricing structure defined under Schedule-17 wherein:**
 - The bidder shall quote only unit cost and the applicable GST percentage against each Item / sub-component in Schedule 17(B). The GST amount and the total item cost including GST shall be auto calculated in the sheet. If there is any variation in statutory GST rates by the GoI during the contract period, the same shall be considered and the payment shall be adjusted accordingly.
 - Component wise Total Basic Price, GST Amount & Total Cost including GST in Schedule 17(A) shall be auto-derived from Schedule 17(B-1) & 17(B-2).
 - Schedule 17 (C) shall contain APMC cost as per the format.
 - Schedule 17 (D) shall contain FMS charges as per the format.
 - The total amount including GST derived in Schedule 17(A), along with the Schedule 17 (C) and 17 (D) shall be considered for financial evaluation.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

- 7.3 The envelopes duly sealed are to be kept again in another envelope called main envelope and sealed. This envelope should be properly super-scribed stating that this envelope contains two separate envelopes as mentioned.
- 7.4 Each of the envelopes should also be super-scribed with
 - Tender No and tender date
 - The Name of the Bidder
 - Due date of opening as advertised
- 7.5 The Bids should be addressed and submitted to:

The Executive Director (EITC)
Energy InfoTech Center,
Block No. 8, CSPDCL,
Dangania, Raipur 492 013

8 Opening of Bids

- 8.1 Bids (both online and offline) shall be opened on the due date and time as notified in the O/o **The Executive Director (EITC), Energy InfoTech Center, Block No. 8, CSPDCL, Dangania, Raipur 492013** in the presence of the Bidders or their authorized Representatives who may wish to be present.
- 8.2 If the due date of opening / submission of tender document is declared a holiday by the Central / State Government or Local Administration, it will automatically get shifted to the next working day, for which no prior intimation shall be given.
- 8.3 The tender opening shall be continued on subsequent days, in case, the opening of all tenders is not completed on the day of opening.
- 8.4 CSPDCL reserves right to alter, extend the due date / time of opening, if so desires without assigning any reason thereof. However, due intimation shall be displayed on website & e-bidding portal.
- 8.5 **First, the Techno-commercial part in e-bidding portal (online) shall be opened on the due date and time as notified and scanned copy of Tender Fee, EMD, Questionnaire (Checklist) if any, etc. shall be verified. Subsequently, envelopes of Techno-Commercial Bid (i.e. - hard copy) shall be opened on the same date; only in respect of Bidders those who have submitted (uploaded) the required documents for Tender Fee & EMD through e-bidding portal. (in case of non-availability of EMD fee and if the exemption certificate is not uploaded at the desired place in the e-bidding portal, the copy of certificate for its exemption may be cross checked from Part-I envelop if required to confirm that the bidder has submitted EMD instruments for exemption as required in clause 5 before opening the bid)**
- 8.6 Price Bid shall be opened on any subsequent date only for the short-listed bidders who have qualified in the Techno-Commercial Bid.
- 8.7 Date of opening of Price bid would be intimated separately to eligible bidders.
- 8.8 CSPDCL reserves right to disclose the content(s) of the techno-commercial bid in full or part.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

8.9 Multiple bids from a single Bidder would be rejected.

9 Evaluation of Bids

- 9.1 The bids which are incomplete, conditional and not conforming to CSPDCL's terms & conditions are liable for rejection.
- 9.2 Techno-Commercial Bid will be evaluated for Commercial & Technical suitability.
- 9.3 Subsequently, the bids meeting the eligibility criteria, which are in conformity with important Techno-Commercial terms and conditions including Payment terms, Penalty, Security Deposit and Performance Guarantee Clauses and Technical solution offered in accordance with the Tender Specification, shall be eligible for opening of their Price Bid.
- 9.4 The bids received and accepted will be evaluated by CSPDCL to ascertain the lowest bid in the interest of CSPDCL.
- 9.5 However, CSPDCL does not bind itself to accept the lowest or any Bid and reserves the right to reject any or all bids at any point of time, prior to the issuance of purchase order without assigning any reasons whatsoever.
- 9.6 CSPDCL shall not incur any liability to the affected bidder(s) on account of bid rejection.
- 9.7 CSPDCL shall not be obliged to inform the affected bidder(s) regarding the ground for rejection.
- 9.8 CSPDCL also reserves the right to re-tender.
- 9.9 The decision of CSPDCL shall be final and should be acceptable to the Bidder.
- 9.10 The evaluation of bids will be done by comparing the prices of all the items which are needed for project completion.
- 9.11 **Price Bid Comparison shall be done on Grand total amount of the bid.**
- 9.12 **Order shall NOT be split between the bidders on the basis of lowest cost quoted for each line item.**
- 9.13 Loading of the items for which prices are not being quoted by the Bidders shall be done. In such cases, the loading will be done at higher prices quoted among the participated Bidders but while ordering, lowest quoted price among the bidders will be offered.
- 9.14 For the items quoted over and above the list of items (**Annexure-3**), no negative loading will be done. However, if the quantity quoted is less than BOQ or required, for Turn-Key completion of the job; the loading will be done on the pro-rata basis.

10 Mistakes in Bid

- 10.1 If there is a discrepancy in the online bid and offline bid, the content of the online bid would be deemed correct.
- 10.2 In the event of discrepancy or arithmetic error for unit rates & amount, in the Price bid, the unit rate for the value would be deemed correct and the CSPDCL would accordingly correct the total amount for the Value. Decision of CSPDCL in this regard would be final and binding on the bidder.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

- 10.3 In case the Bidder makes contradictory statement in the Technical & Commercial Bid, CSPDCL reserves right to interpret / take that statement into consideration, in the interest of CSPDCL.

***** End of Section *****

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

GENERAL INSTRUCTIONS TO BIDDER

11 **Important Instructions / Notes for e-bidding**

- 11.1 Please note that this tender shall be processed online as well as offline. Hence bidders are requested to keep proper record at their end.
- 11.2 Before participating bidders are requested to go through instructions carefully and submit their bid/offer in E-Bidding portal as well as in hard copy also, as required by CSPDCL.
- 11.3 User manual and instruction documents are available in
<http://cspc.co.in/cspdcl/tender/etender/etenderindex.htm>
Or click on Bidder Information link in following URL: -
<https://ebidding.cspdcl.co.in:50724/irj/portal>
- 11.4 Bidder must have a valid Digital Signature. Digital Signing Certificate and Digital Encryption Certificate can be obtained from any recognized digital signature issuing authority for participation in this tender. Bidder shall intimate in advance regarding details of digital signature issuing authority for ensuring the reliability of the same.
- 11.5 Bidder must have a valid SAP-SRM User ID and Password. For obtaining the same, Bidder has to submit online registration form through e-bidding portal. SAP-SRM User ID and Password will be sent on their registered valid e-mail ID mentioned in the form.
- 11.6 Please note that e-mail is system generated, hence bidders are requested to provide valid e-mail id and should regularly check their inbox/junk/spam of their e-mail id.
- 11.7 CSPDCL shall not be responsible for non-supporting system, issues in internet connection, mal-functioning of associated hardware or software, etc. while submitting their offer. No extension in time shall be granted on any of such grounds. It is strongly recommended not to wait till last minute for submission of bid, as any unwanted internet / technical incident may disrupt the bid submission.
- 11.8 The tender document can be downloaded from our website ***[www.cspc.co.in/cspdcl/tender notices/central offices](http://www.cspc.co.in/cspdcl/tender/etender/etenderindex.htm)*** and also be displayed in online SAP SRM system at Technical RFx section.
- 11.9 Please note that Price Bids are accepted only through online procedure. Rates in Price Bid should be quoted online in item tab in e-biding SAP-SRM System only (e-bidding portal).
- 11.10 Please note that hard copy of PRICE BID should NOT be submitted offline. Also, scanned copy of price bid should NOT be uploaded / attached in e-bid portal.
- 11.11 Once the rates are filled in the specified fields and are locked, no change on any ground whatsoever will be accepted.
- 11.12 After dead line, no alteration in the rates will be allowed by the system. However, in case of extension of due date of opening of the tender, the bidders shall be allowed to submit revised bid in the system.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

- 11.13 A questionnaire (checklist) if any, is available in the RFX information tab in the online tender display which is necessary to be answered.
- 11.14 It is mandatory to submit following in e-bidding portal: -
- 11.15 Upload duly filled, signed, stamped & scanned copy of all the schedules as per tender document, except the PRICE BID Schedule.
- 11.16 Online filling of the questionnaire (checklist);
- 11.17 Online filling of the PRICE BID Schedule.
- 11.18 It is mandatory to submit following in hardcopy in sealed envelope: -
- 11.19 Money receipt paid through online for Tender fee;
- 11.20 Money receipt paid through online for EMD or Copy of EMD Exemption Document if applicable shall be uploaded in the **collaboration tab in e-bidding portal only (at Rfx Information → Notes & Attachment → Collaboration)**;
- 11.21 Duly filled, signed & stamped copy of all the schedules as per tender document (in original); But NOT PRICE BID Schedule;
- 11.22 All the documentary evidences as required in support of the Schedules (for example – Certificates, Experience order copies, balance sheet, P&L Account statement, Undertakings, etc).
- 11.23 Tender shall be opened in the scheduled time as notified. If the due date of opening / submission of tender documents is declared a holiday by the Govt. or Local Administration, it will be automatically shifted to next working day for which no prior intimation shall be given. Tender opening shall be continued on subsequent days.
- 11.24 In case the opening of all tenders could not be opened on the scheduled time as notified, because of the technical constraints of system on the day of opening, it may be noted that the due date of opening / time may be altered / extended, if so desired by CSPDCL, without assigning any reason. However, intimation shall be made available on company's tender portal / bidder's e-mail (if participation shown). Bidders are therefore requested to keep track of the same.
- 11.25 If the documents are shown attached in e-bidding portal (i.e.- techno-commercial bid), but due to any reason it could not be opened, CSPDCL may request Bidders to submit another copy of the same.
- 11.26 After scrutiny of techno-commercial bid (i.e. scanned copies & hard copies of certificates, schedules & annexures, brochures, etc), the price bid of only eligible bidders will be opened.
- 11.27 Price Bid opening date (or subsequent amendment, if any) shall be intimated through e-mail to the eligible bidders.
- 11.28 Amendment in tender shall be published on our website as well as in SAP-SRM e-bidding system. However, intimation regarding amendment and due date of extension shall be conveyed through system generated e-mail to registered bidders only.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

11.29 Before participating the bidder should carefully read all the instructions and processes.

12 Extremely Important Instruction

It is the responsibility of the bidder to make sure that all the documents required as per the tender are submitted on or before the date of bid submission. The bid submission date is the cut-off date for submission of all the documents required as per tender and every bidder is supposed to adhere to this deadline. No new/additional documents will be allowed after bid submission. Bidder should note this to avoid bid rejection.

13 Definition of Terms

The following words shall have the meaning hereby indicated, unless otherwise there is something in the subject matter content inconsistent with the subject.

CSEB	Shall mean the Chhattisgarh State Electricity Board
CSPGCL	Shall mean the Chhattisgarh State Power Generation Company. Ltd.
CSPTCL	Shall mean the Chhattisgarh State Power Transmission Company. Ltd.
CSPDCL	Shall mean the Chhattisgarh State Power Distribution Company. Ltd. (A Govt. of CG Undertaking) (A Successor Co. of CSEB) represented through the Executive Director(EITC).
Contractor	Shall mean the successful bidder awarded with the contract or their successors and permitted assigns
Contract Price	Shall mean the sum named in or calculated in accordance with the provisions of the contract as the contract price.
Specification	Shall mean the specification annexed to these General Conditions of Contract and shall include the Schedules and drawings attached thereto or issued to the contract as well as all samples and patterns, if any.
Month	Shall mean calendar month.
Writing	Shall include any manuscript, typewritten, printed or other statement reproduced in any visible form whether under seal or under hand.

14 Language to be used

All Bid documents & correspondence should be made in English.

15 Overwriting

Overwriting should be avoided. Overwriting, erasures and other changes should bear the dated initials of the person signing the tender.

16 Tender Document Fee

The payment made for purchase of tender document is non-refundable.

17 Return of Bids

Bids once submitted shall be the property of CSPDCL and shall not be returned to the Bidder in future.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

18 Fixed/Firm Prices

Bidders are required to quote a Fixed / Firm Prices in their Price Bid.

19 False Information in Bid

Bids submitted having any of the documents that are falsified, forged, misleading or intended to deceive will be rejected. The Bidder may also be debarred from participation in future tendering process.

20 Delayed / Late Bid

CSPDCL shall not be responsible for postal delays either for the late receipt of documents by Bidder or late receipt of bids. No extension in time shall be granted on such grounds.

21 Alternate Bid

Bid should be submitted as per intent of tender documents, as alternative offers are liable to be rejected.

22 Lump-sum based Bid

In case prices for some items or all items are given as a lump-sum, where unit prices are required, CSPDCL can summarily reject such incomplete tender.

23 Incomplete Bid

Bid which is incomplete or obscure is liable for rejection.

24 Ambiguities in Bid conditions

In case of ambiguous or self-contradictory terms / conditions mentioned in the bid, interpretations as may be advantageous to the CSPDCL may be taken without any reference to the tender.

25 Super-scribing Bid Envelope

Bid will be disqualified if it gets opened by mistake, before the due date / time, as a result of improper or no indication been given on the cover / envelope, so as to indicate that it contains Bid.

26 Canvassing of Bids

Bids shall be deemed to be under consideration, after opening of bid, till placement of order. During this period, the Bidders or their authorized representatives or other interested parties are advised strongly, in their own interest, to refrain from contacting by any means any of the CSPDCL's personnel or representative, on matters relating under study. Canvassing of any kind will not only invite disqualification but also will debar the Bidder from future participation in tendering process.

27 Pool Rates

27.1 Quoting pool rates and formation of Bidders' cartel or ring to restrict the competition of prices is strictly prohibited. "Cartel" includes an association of sellers, distributors, traders or service providers who by agreement amongst themselves, limit, control or attempt to control the production, distribution, sale, trade in goods or provision of services.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

27.2 Accordingly, bidders are advised to quote their own individual and most competitive rates. It may please be noted that if same rate is quoted by more than one bidder for the entire bid, it shall be treated as suggestive of a Cartel and all such offers may not be considered for placing the orders.

28 Rejection of Bids

The bid is liable to be rejected if,

28.1 It is not in conformity with the instructions mentioned in this tender document.

28.2 It is not accompanied by the requisite EMD.

28.3 It is not properly/duly signed.

28.4 It is received through Telex or Telegram or Fax.

28.5 It is received after expiry of the due date and time

28.6 It is incomplete including non-furnishing the required documents.

28.7 It is evasive or contains incorrect information.

28.8 There is canvassing of any kind.

29 Amendment in Specifications

CSPDCL reserves right to revise, modify or amend any terms & conditions, specification, drawing, prior to the date notified for opening of tender, such revision / amendment, if any, will be communicated to all the Bidders as Amendment / Addendum to the invitation of tender, whereas, after opening of the Techno-Commercial bids, CSPDCL reserves right to obtain revised price bids from the bidders with regard to such changes.

30 Variations / Additions / Omissions

30.1 CSPDCL reserves the right to alter, amend, omit, or otherwise vary the quantum of work, by notice in writing to the Bidder. The Bidder would carry out such variation in accordance with the rates specified in the contract, so far as these may apply; and, where such rates are not available, the CSPDCL and the Bidder would mutually agree to the same.

30.2 The CSPDCL would not have any responsibility or liability for any error(s), omission(s), inaccuracies or error(s) in respect of information or inputs, including those respecting sites and their surroundings, provided in this tender document, or otherwise. Although the said information and inputs provided would be true to the best of our belief, their verification would be the sole responsibility of the Bidder.

31 Alterations / Corrections in Bid

No alternations in the tender document will be permitted. Bidders will not be permitted to change the substance of the tender on post interpretation / improper understanding grounds.

32 Acceptance of Part / Whole Bid – Rights thereof

CSPDCL reserves the right to –

32.1 Accept / reject wholly or partly Bids without assigning any reason whatsoever.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

32.2 Split the order in favour of more than one Bidder.

32.3 Split the order, even in case of one Bidder.

32.4 Negotiate only with the technically suitable Bidder.

32.5 Make no correspondence with Bidders regarding above.

33 Inspection during Execution

33.1 CSPDCL and/or their Consultants would be entitled to inspect, supervise & test during development / erection / execution / configuration at all reasonable times. Such inspection(s) or their records and findings would in no way free the contractor from its obligation(s) under the contract.

33.2 The delivery of all equipment / software / services would be accepted only after inspection, testing and approval of the equipment / software / services by the authority specified by the CSPDCL if required. Inspection charges would be borne by the bidder only and the CSPDCL would make no extra payment in this regard.

33.3 If the equipment's are found to be refurbished, same shall be rejected by CSPDCL.

34 Compliance Matrix

Schedules/Annexures are enclosed for providing technical & commercial information/details. It is mandatory on the part of the Bidder to furnish all such details therein. In case, this is not furnished with the offer, the Bid is liable to be rejected.

***** End of Section *****

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

COMMERCIAL SECTION

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

35 Deviations from Terms & Conditions

Offers with deviations in the terms of payment, liquidated damages, security deposit and performance guarantee are liable to be rejected.

36 Validity of Bids

All the prices, technical specifications and other terms & conditions of the offer proposed by the Bidders should be valid for a **minimum period of 180 days from the date of opening of bids** else offers are liable to be rejected.

37 Security Deposit cum Performance Guarantee

- 37.1 On acceptance of Purchase Order, the Contractor will have to deposit an amount of 10% of the total value of the order towards Security Deposit cum Performance Guarantee, either in the form of CTS Demand Draft or Bank Guarantee within **30 days** from Date of issue of Order. The security deposit shall be kept till the successful completion of the contract.
- 37.2 CTS Demand draft is to be drawn in favour of **Manager (CAU), CSPDCL**, Raipur, payable at Raipur from any Nationalized/Scheduled Bank.
- 37.3 Bank Guarantee In lieu of Demand draft, from any Nationalized / Scheduled Bank strictly as per CSPDCL's format (to be supplied along with the order) valid sufficiently to cover the entire contract period and additional six months for claim lodge period.
- 37.4 CSPDCL shall forfeit the security deposit in event of non-execution or part execution of the order, besides invoking the LD / Penalty Clauses.
- 37.5 The Security Deposit cum Performance Guarantee shall be returned to the Contractor only after due and faithful performance of the order as per terms and conditions of the order, provided there are no claims outstanding to be recovered against the Contractor, including downtime penalties.
- 37.6 No interest will be paid by the CSPDCL on Security Deposit cum Performance Guarantee furnished by the Contractor.
- 37.7 The Bank Guarantee submitted towards the Security Deposit cum performance Guarantee shall be executed on appropriate value of Non-Judicial Stamp Paper as per the provisions of the Indian Stamp Act, 1899 (as applicable to the State of Chhattisgarh) as amended by State Govt. vide its notification no. F PLGMJ-2406/48/2025-REGISTRATION (1) dtd. 08.01.2026. As per the amendment, the stamp duty shall be payable @ 0.05% of the guaranteed amount, subject to a maximum of Rs. 25,000/-.

38 Price

- 38.1 The prices quoted by the Bidder shall be in Indian Rupees. The prices should be FIRM and not subject to any price escalation.
- 38.2 Price bid has to be submitted Online (sample format attached at *Schedule-15* for reference only). Further after applicability of GST all the indirect taxes such as Excise duty, packing, forwarding, freight, excise duty, sales tax, commercial tax,

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

Service tax, work contract tax, VAT, octroi, Entry Tax, Road permit charges and any other charges etc. has been subsumed under GST. The bidder should clearly mention the unit cost, total cost, taxes etc. in Indian Rupees to be paid under respective headings and not in percentages of the base price in price schedule.

- 38.3 No any extra amount will be paid against any upward variation in the rate of applicable GST, or any new tax /charges made applicable by state / central government, before or after contractual delivery period and the same will be borne by Bidder and not by CSPDCL if any. However, any upward/downward revision or any new tax shall be paid on actual basis as per Govt. guidelines within the contractual period. The offer will be liable for rejection in absence of the undertaking for the same.
- 38.4 The Bidder is required to guarantee that exchange rate fluctuations, changes in import duty and other taxes will not affect the Rupee value of the commercial bid, over the validity period of the bid / execution of the project.
- 38.5 Further, subsequent to the orders being placed/agreement executed, the Bidder shall pass on to CSPDCL all fiscal benefits arising out of reductions in Government levies GST taxes.
- 38.6 CSPDCL reserves the right to re-negotiate the prices in the event of change in the international market prices of the service charges.
- 38.7 The price shall be quoted in accordance with the recently placed/available orders with justifiable prices for the similar offered products/items and may be submitted along with the bid or shall be furnished to the department if required for the cost justification.

39 Taxes & Duties

- 39.1 CSPDCL is registered under Goods and Service Tax and the **GST Registration number of CSPDCL is 22AADCC6047K1ZR**. Quoted price shall be exclusive of all duties and taxes. The bidder shall quote his GST Registration number and HSN/SAC code applicable for the services to be provided by him.
- 39.2 The bidder within the state should mention applicable CGST & SGST taxes separately in the bidding documents, CGST & SGST shall be payable on supplies (as defined in the GST Act/Rules) made by the successful bidder, if he registered with in the state.
- 39.3 Similarly, the bidder outside the state should mention the applicable IGST separately in the bidding documents. IGST shall be payable if he is registered outside the state.
- 39.4 Those bidders, who are unregistered under GST, shall not be allowed to participate in the tender.
- 39.5 Tax Deduction at Source: Necessary Tax shall be deducted at source as per the then prevailing Govt. Tax rules & regulations or issued time-to-time.

40 Payment Terms

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

The Payment of bills shall be regulated in the following manner to facilitate Contractor for timely completion of the work:

40.1 **Supply Part – Delivery of Equipment's / Materials / Software:**

Subsequent to the completion of delivery & acceptance of materials, the contractor shall submit the bills and

- (a) **80% payment** towards the value of equipment / material supplied & the same duly verified by the officials from the O/o ED/CE (EITC) at accepted rates as per Bill of Quantity shall be paid normally within a period of one month from the date of presentation of Bills along with the relevant documents. No claim of interest will be entertained in case of delay in payment.
- (b) **20% payment** against the supply of materials shall be released only after installation, integration, testing and commissioning of the same and after declaration of its Go-Live by CSPDCL.

40.2 **Services Part - Installation, configuration, Testing & Commissioning, migration/implementation**

(a) **Submission and Approval of AS-IS & TO-BE/Solution Documents:**

Payment of **20%** of the services cost shall be made after submission and approval of **AS-IS & TO-BE** documents. (Solution document for the Installation, Commissioning, Configuration, Integration and Testing of the equipment's & software under the scope) including design documents and necessary drawings. The payment for AS-IS & TO-BE shall be released only after the supply of hardware & software to the designated CSPDCL sites as per work order.

(b) **Completion of Deployment /Implementation works:** Payment of **70%** of the services cost shall be done on the completion of the installation & integration works of all the equipment's and software as per scope of work and after the declaration of its Go-Live by CSPDCL.

(c) **Post Go-live Support:** Payment of **10%** of the services cost shall be done on the completion of successful operation of the system for 3 months after Go-Live i.e. after the completion of post Go-live support period of 3 months from the date of Go-live or Project Sign-off.

40.3 **Payment for APMC Services:**

- a) Payment shall be made on Quarterly basis on production of bill by the contractor, generally within 30 days from the date of bill submission, after certification from the officer concern.
- b) Taxes: Since the work is of nature of composite supply with maintenance and repair, 18% GST will be applicable on whole amount.

40.4 **Payment for FMS Services:**

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

- a) Payment shall be made in Monthly basis on production of bill by the contractor. The bill will be paid normally within 30 days from the date of bill submission, after certification from the officer concern.
- b) Taxes: Since the work is of nature of services only, 18% GST will be applicable on whole amount.

40.5 Bills shall be raised to the O/o ED (EITC), CSPDCL; by the contractor. The payment shall be made after verification and deduction of penalty (if applicable) as per Scope of work/SLA. Invoices shall be forwarded to the Manager (CAU), CSPDCL for release of payment.

40.6 No interest shall be payable in case of delay in payment.

40.7 **In case of firm is covered under MSME, the word “MSME FIRM” should be recorded in bold face on each invoice, so that it is clearly visible at first sight.**

40.8 The Invoice shall contain following details:

- a) Name, address & GSTIN of the supplier;
- b) Date of its issue;
- c) Name, address and GSTIN of the recipient;
- d) HSN Code of goods or Accounting Code for Services;
- e) Description of goods or services or both;
- f) Value of services taking into Account discount or abatement, if any; and
- g) Signature of supplier or his authorized representative.

40.9 **Payment Procedure**

- a) Invoices should be submitted in quadruplicate (including one original with revenue stamp of Rs.1/- affixed on it) duly sealed and signed by the authorized person of the firm.
- b) The original bill should be marked “ORIGINAL”.
- c) The office in-charge will check, verify and forward original + 2 copies of invoice to the Paying Authority for payment, for the successfully completed works/services as per the order.
- d) If Invoice is submitted online, it should be digitally signed by the authorized person of the firm.

40.10 **Documents to be submitted during the invoicing:**

a) **For payment of supply part-**

(i) For 80% payment:

- Invoice in Quadruplicate;
- Delivery Challan.
- Copy of Delivery Confirmation of hardware and software Certificate issued by CSPDCL certifying that material is received & commissioned as per the Work order.
- RR/Transporter's Receipt, if required.
- The inspection and / or T.C. approval, if applicable.
- Factory Test Report in case of major items, if required.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

- Detailed packing list, if required.
- Dispatch clearance certificate issued by CSPDCL.
- Certificates against the orders/circulars of Govt. Departments related to the requirement of security & standards compliances for the items supplied (if applicable).

(ii) For 20% payment:

- Copy of “Go-live” certificate issued from CSPDCL.
- Invoice in Quadruplicate.
- Copy of Delivery Challan.
- Confirmation copy with active status of warranty/ATS for the supplied materials in the OEM’s portal.

b) For payment of service part-

(i) For 20% payment:

- Copy of “Approval certificate for AS-IS & TO-BE documents”.
- Invoice in Quadruplicate.

(ii) For 70% payment:

- Copy of “Go-live” certificate issued from CSPDCL.
- Invoice in Quadruplicate.

(iii) For 10% payment:

- Copy of “Project Sign-off” certificate issued from CSPDCL.
- Invoice in Quadruplicate.

c) For Payment of AMC Services

- Invoice in Quadruplicate,
- Preventive Maintenance Call Sheets & Downtime reports.

d) For Payment of FMS Services

- Invoice in Quadruplicate,
- Copy of monthly challan towards contribution in EPF, ESIC of deputed manpower,
- SLA Reports/Downtime reports.

40.11 MSME Development Act’2006: - Bidder should furnish questionnaire in Schedule-12 regarding applicability of MSME Act 2006 duly filled sealed and signed along with his tender offer. He should furnish documentary evidence towards establishing same in accordance with clause 8 (1) Chapter VI and Clause 7(1) of Chapter III of the Act along with the offer, duly self-attested.

41 Correspondence

Copy of all correspondences on the subject should be invariably sent to:

**The Executive Director (EITC)
Energy InfoTech Center,
Block No. 8, CSPDCL,
Dangania, Raipur 492 013**

42 Sub-Contracting

CSPDCL discourage the practice of sub-contracting to ensure the quality of services as per scope of work order. Therefore, Sub-contracting is not allowed for execution of the project implementation works including the supply of materials required for the project implementation. It should be performed by the Bidder or OEM only. Petty contracting for the implementation works/services shall not be allowed through labor contract or through any third party agency. However, sub-contracting may be allowed only for the deployment of Man-Power required for providing FMS support of 4 years with complying the following instructions/guidelines:

- 42.1 After the award of Contract, the main Contractor shall furnish list of Sub-Contractors/ Agencies/ Sub-Vendors proposed to be engaged as per bid document submitted for execution FMS support works. However, the contractor shall not sub-let the complete contract to any agency/contractor/ Sub-vendor.
- 42.2 It shall be the sole responsibility of the main Contractor for observing the prevailing laws and the contractor shall abide for such statutory requirements absolving CSPDCL fully, in case of any dispute, if so arises.
- 42.3 The main Contractor shall observe Labor Law /Industrial Law and Wages Law strictly with regard to payment and fringe benefits to be delivered to the laborers /workers engaged by him or his Sub-Contractor.
- 42.4 It shall be the sole responsibility of main contractor for arranging due insurance of personnel / materials to meet out any exigencies.
- 42.5 It shall be the sole responsibility of main contractor for observing all the prevailing Laws and CSPDCL shall not be held responsible for any liability/ disputes or claim in any way if arises due to non-observance of such Laws.
- 42.6 CSPDCL reserves the rights to reject or require replacement of any subcontractor whose performance found unsatisfactory, at no additional cost to CSPDCL.
- 42.7 CSPDCL reserves right to make payment against the FMS support directly to the resources deployed in case of non-payment of salary to FMS resources by the Bidder/Sub-Contractor.

43 Completion and/or Contract Period

- 43.1 The Contractor has to submit the **acceptance of the LOI/order within a week** from the date of issue of the LOI/order. The CSPDCL reserves the right to consider the late acceptance of the LOI/order, if any, at its discretion.
- 43.2 Time is the essence of contract and accordingly, the supply / delivery of materials and implementation works/services defined under the scope of this tender should be completed within the stipulated time period.
- 43.3 The contractor has to sign the contract agreement with CSPDCL within 30 days from the date of order.
- 43.4 **Contract Period:** The contract period of the project shall start from the **date of order**. It shall be the base line date (zero date) for all the delivery schedules. **The overall contract period of the project shall include the following:**

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

- a) **Contract Period for Supply & Installation:** Initially, the extent of contract period for supply & installation of IBMS & Fire Fighting System shall be till the expiry of initial OEM warranty of the supplied items as per warranty clause of the tender or 1 year from the date of Project Go-Live, whichever is later.
 - b) **Contract Period of APMC Support:** The contract period of APMC support of all the equipment's, software and sub components supplied & installed shall start from the expiry of one year OEM warranty. The extent of APMC support contract shall be for a period of 3 years from the expiry of initial OEM warranty of the supplied items.
 - c) **Contract Period of FMS Support:** The contract period of FMS support of all the equipment's, software and sub components supplied & installed shall start from the date of Project Go-Live. The extent of FMS support contract shall be for a period of 4 years from the date of Go-Live.
- 43.5 **Submission and Approval of AS-IS & TO-BE:**
- Study, Analysis, Design & Submission of Solution Blue Print Documents for the installation, commissioning, configuration, migration & testing of the hardware's and for the implementation works as per under the scope (AS-IS & TO-BE) along with the submission of project document shall be completed within **45 days from the date of order.**
- 43.6 **Completion Period for Supply/Delivery of materials**
- Supplies & Delivery of the equipment/ software at the designated sites of CSPDCL shall be completed within **75 days from the date of order.**
- 43.7 CSPDCL reserves the right to reschedule delivery (defer or advance).
- 43.8 The supply/delivery of the materials/equipment & software will be deemed to be completed when they are received in good working condition at consignee location after requisite verification / inspection by ED/CE (EITC).
- 43.9 In case the delivery is delayed beyond the above schedule, 'Liquidated Damages' will be applicable as mentioned in this tender document (as per clause-43).
- 43.10 **Completion Period for Services / Works**
- Design, Installation, Erection, Testing and Successful Commissioning of the materials /equipment is including all the implementation & configuration services covered within the scope of this tender shall be completed **within 120 Days from the date of equipment's/software delivery limited to a maximum of 195 days from the date of order.**
- 43.11 The Services / Works will be deemed to be complete, when all the materials / equipment have been installed / implemented, all the features, as per the technical specifications, are demonstrated and all the works has been completed as per the defined scope of work and mutually agreed between CSPDCL & the contractor as per the TO-BE solution document & implemented as required, to the satisfaction of CSPDCL.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

43.12 The work has to be carried as per the availability / schedule of the system downtime and may be required to be done during off period/ Weekends/Holidays.

43.13 *The last date of installation works/services done in either site of CSPDCL shall be considered as final date of installation / completion date for both the sites (DC & DR), and accordingly, warranty shall start from the final date of installation/completion date.*

43.14 If Services/Works is not done within stipulated time, late service charges may be imposed in addition to late delivery charges, if applicable (**as per clause-46**).

43.15 Post Go-Live Support period

Support period shall be 3 months from the date of project Go-Live Date.

43.16 ACMC Services:

- a) The contract period of the ACMC, support for the equipment's shall starts after the expiry of the warranty period.
- b) The contract period of ACMC shall be for a period of **3 years**.

43.17 FMS Services:

- a) The contract period of FMS support for the equipment's/software/applications shall start **from date of Go-Live of the project**.
- b) The contract period of FMS support shall be for a period of **4 years**.

44 Project Sign Off

44.1 The project would be considered to be completed & accepted by CSPDCL after completion of following (as may be applicable based on the project implementation option):-

- a) Supplies / Delivery of all the materials / equipment & software as per Bill of Quantity of this Tender/Order at both the sites (DC & DR).
- b) Design, Installation, Erection, Installation, Configuration, Integration, Testing and Successful Commissioning of all the materials / equipment as per Scope of Work of this Tender.
- c) Completion of the implementation works as per the scope of work of this tender/order and submission of all the deliverables in the scope of work and its acceptance/confirmation by CSPDCL.
- d) Successful operation of the installed systems for the three (03) Months as post Go-Live support.

44.2 The Project Sign-off report would be jointly signed by CSPDCL and the Contractor signifying the acceptance / taking over of the system by CSPDCL.

44.3 The Project Sign-off shall in no way relieve the Contractor of his responsibility for satisfactory performance in terms of specifications during the warranty period/contract period.

44.4 Deliverable documents as mentioned in the scope of work shall be submitted to sign-off the project.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

45 Warranty

- 45.1 The contractor shall provide **back-to-back OEM warranty support/ATS** for a period of **one (01) year** from the date of successful installation of the equipment/software. The warranty shall be provided for all the supplied items as per the scope of this tender or order.
- 45.2 OEM Warranty/Support of the equipment's (hardware) and Annual Technical Support (ATS) for software (BMS Software) shall start after the completion of installation at both the sites i.e. installation & Project Go-Live at both the sites.
- 45.3 During the warranty period, the contractor shall provide the comprehensive maintenance services for the supplied hardware as per **clause 78** of the tender.
- 45.4 All the updates/upgrades of the offered software/solutions/products shall be provided free of costs during the contract warranty periods & ACMC periods.
- 45.5 During the warranty period, the contractor should maintain the performance as per criteria and the contractor shall be responsible for all costs relating to labor, spares, maintenance (preventive and corrective) and transport charges from and to the sites in connection with the repair/replacement of the solution or any component/part there under, which, under normal and proper use and maintenance thereof, proves defective in design, material or workmanship or fails to conform to the specifications, as specified.
- 45.6 If during the course of stipulated warranty period subsequent to the date of installation of material, any of the goods/services/product found to be defective in materials or workmanship or develops defects during service, they will have to be replaced by the Contractor, free of all charges. The Contractor will make all necessary arrangements on these accounts.
- 45.7 The said material if required to be replaced, shall be collected by the Contractor from Area stores / work site at his own cost and responsibility. These materials will like-wise be returned duly repaired / replaced and tested subsequently by the Contractor to the destination indicated on "Freight paid basis" at their cost in a reasonable time. The warranty period as stipulated in above shall also be applicable for repaired / replaced material, which shall however be counted afresh from the date of its delivery in CSPDCL Stores / at site.
- 45.8 Further, it is clarified that all the charges towards carrying out repairs including packing / forwarding loading / unloading shall be borne by the contractor. The amount deposited under security deposit clause shall also cover the performance guarantee / warranty of the material.
- 45.9 In no case, contractor should supply refurbished materials.
- 45.10 All equipment / materials reported failed within the specified warranty period may be replaced free of cost by the contractor / manufacturer concerned.
- 45.11 To and fro transportation cost of such failed equipment shall also be borne by the contractor.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

- 45.12 In the event of the contractor's inability to adhere to the aforesaid provisions, suitable penal action will be taken against them which may include black-listing of the firm for future business with the CSPDCL.

46 Penalty / Liquidated Damages

- 46.1 The time and the date of delivery of the material and installation services as stipulated in the order shall be deemed the essence of the Contract. In case of delay in execution or non-execution of the order the CSPDCL reserves right to recover from the Contractor as agreed towards liquidated damages.

- 46.2 The Penalty against any delay in supply or delivery of materials/goods and/or services observed during the execution of the contract shall be imposed by CSPDCL as Liquidated Damages to the contractor. The LD charges against the delay in project execution is defined as in subsequent below.

46.3 For Supply & Services Part:

- a) In case the delivery of materials is delayed beyond the scheduled time of the order, '*Liquidated Damage for Late Delivery*' will be imposed. The rate of half percent ($\frac{1}{2}$ %) of the delayed goods / pending products for each calendar week of delay or part thereof subject to a maximum 10% of the cost of the item will be imposed and will be deducted from the bill amount.
- b) If installation/service of any component/part is not made within scheduled completion time of the order, '*Liquidated Damage for Late Services*' will be imposed in addition to late delivery charges. The rate of half percent ($\frac{1}{2}$ %) of the service cost of the item delayed for installation for each calendar week of delay or part thereof subject to a maximum of 10% of the service cost of item pending for the installation /implementation will be imposed and will be deducted from the bill amount.
- c) If the Contractor fails to complete the due performance of the contract in accordance to the specification and conditions of the bid document, CSPDCL reserves the right either to cancel the entire order placed on the Contractor or to accept performance already made by the Contractor. CSPDCL reserves the right to recover a suitable amount as deemed reasonable by the CSPDCL as Liquidated Damage for non-performance.
- d) Both the above LDs are independent of each other and are applicable separately and concurrently.

46.4 For ACMC & FMS Services:

- a) Downtime penalty shall be applicable as detailed in the technical details / scope of work and as per the Service Level Agreement (SLA) defined.
- b) Penalty shall be levied, in case of defaults or strike out/ in performing the duty by the resources due to any reasons (like defaults of the salary credit to resources), not pertaining to CSPDCL and in such situations the decision of CSPDCL shall be final.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

46.5 All the above LDs (LD for Late Delivery in supply & services, ACMC & FMS) are independent of each other and are applicable separately and concurrently.

46.6 LD is not applicable for reasons attributable to CSPDCL (Delay in granting Approvals/ Clearances, Hardware failure, etc.) or attributed due to Force Majeure conditions.

47 Equipment Performance Demonstration

If required, CSPDCL may ask the Contractor to arrange for demonstration of the feature, quality and capabilities of the materials/service delivery facilities as per the details committed in the bid. This demonstration will be conducted at Contractor premises on prior appointment.

48 Inspection & Testing

CSPDCL reserves right to inspect the offered materials/services by self-inspection and/or by their Consultant and/or third party inspection team before accepting the materials or starting of services. The Contractor shall extend all reasonable and necessary help to the inspecting officer to carry out inspection.

49 Completeness of Equipment's

The equipment / material shall be completed in every respect with all minor fittings, accessories, cables, chords, connectors, jacks etc, even though these may not be specifically mentioned in this tender document or in the Bidder's offer. The Contractor shall not be eligible for any extra price in respect of such minor fittings and accessories, which can be considered as an essential part of the basic equipment even though not specifically mentioned in the specification or in offer.

50 Packaging & Forwarding

50.1 The Contractor shall be responsible for the storing sufficiently and properly packed at his expense for transport by rail, road or sea, so as to ensure them being free from loss / damage due to handling and transport to the destination.

50.2 Each package shall be prominently and distinctly marked on at least two faces, indicating the full address of the consignee, destination station, name of equipment, purchaser's order number, weight and volume of the package etc.

50.3 Each package shall contain in a waterproof cover, a detailed description indicating the order reference and date and list of the contents. Each item contained in the package or box shall be described sufficiently, to enable easy identification. The quantity, weights etc. shall also be given.

50.4 The packing shall confirm to the specification, rules and regulations prescribed by the Underwriters, Railways, Transport Agencies, etc. In case of any loss/ damage to the consignment, due to non-standard packing, the same shall be made good free of all charges to CSPDCL by the Contractor. All the provisions of this clause shall apply whether the disrupting cause is total or partial in its effects upon the ability of the Contractor to perform.

51 Goods Lost/Broken/Damaged including Loss due to Fire

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

- 51.1 Notwithstanding anything herein contained, the Contractor shall undertake responsibility for the safe arrival of the material in good condition and without any loss or damage at the final destination and until the same is actually delivered to / received by the CSPDCL at its stores or other places of final destination.
- 51.2 For this purpose, material carried by Railway or Road transport or other carriers shall be deemed to be so carried at the risk of the Contractor.
- 51.3 In the case of transport damages / shortages, the payment shall be made only for the quantity received in good and working condition and CSPDCL shall lodge claim with the Contractor / Carrier with all necessary documents for settlement of the same.

52 Transit Risk of replacement/defective items

- 52.1 Responsibility regarding covering of risk, during transit of material/parts, shall entirely be, on the Contractor. The CSPDCL, shall in any case, not bear the transit risk / transit insurance charges.
- 52.2 Transit damages / Shortages / Losses shall be reported by the consignees within 30 days from the receipt of the consignments. Such damages / shortages / losses shall be repaired / replaced by the Contractor, free of cost within one month from the date of intimation by the consignee without waiting for the settlement from carrier or insurance company etc. If the Contractor fails to do so the CSPDCL shall be free to get the repair work done from other sources and they shall be free to recover the cost of such material / expenses of repairs either from the Contractor's balance bills or from the security deposit as may be deemed fit.
- 52.3 While the necessary assistance shall be rendered by the CSPDCL in lodging and processing the claims with carriers and the selected Bidder's insurance under writers, the responsibility shall rest with the Contractor to immediately make good the shortages / losses / damages, without any extra cost and without waiting for the settlement of the claim.

53 Defect liability

In case, any of the supplies and equipment delivered under the contract are found to be defective as to material and workmanship and / or not in accordance with the requirement, and / or do not achieve the guaranteed performance as specified herein, the contractor shall forthwith replace / make good such defective supplies at no extra cost to CSPDCL without prejudice to the other remedies as may be available to CSPDCL under the contract.

54 Material Dispatch

The Bidders should clearly indicate mode of dispatch for the materials. However, CSPDCL on its discretion may provisionally accept the equipment's / material at a central location for the purpose of ease in inspection, but it will be obligatory on the part of Contractor to arrange deliveries at final location at the Contractor's cost & risk.

55 Dispatch Instructions

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

- 55.1 After inspection (if required), the equipment's / material shall be dispatched to the respective sites, only after issue of Dispatch Clearance from CSPDCL.
- 55.2 Dispatch clearance for the materials shall be issued only after the signing of contract agreement by the contractor.
- 55.3 The Dispatch clearance of the equipment's / material shall be issued only after ensuring that site preparation for that equipment has been completed so as to ensure taking up of installation & commissioning of that equipment's / materials.
- 55.4 If for some reasons, site is not ready on account of CSPDCL, the LD / penalty clause for Late Delivery shall not be applicable to the Contractor.
- 55.5 The Contractor shall not dispatch the material, unless specific dispatch instructions are issued by CSPDCL.

56 Consignee for Material Delivery

The consignee for the delivery of materials / services envisaged under the scope of this tender (as may be applicable) is/are defined below.

- 56.1 All the necessary arrangements for unloading / loading of the materials / equipment's and shifting of the same to the Datacenter, is to be carried out by the contractor and is under the scope of this tender.
- 56.2 The contractor shall deliver the equipment's / material and or services at the following consignee addresses, strictly during the office working days and working hours.

a) For Data Center Raipur:

**The Executive Director (EITC)
ENERGY INFOTECH CENTRE
Block No.8, EITC, CSPDCL,
Dangania, Raipur, (CG) – 492013**

b) For DR Center, Bilaspur:

**O/o Executive Engineer,
EITC, DR Centre,
Administrative Building,
CSPDCL, Tifra, Bilaspur (CG)**

57 Extension of Time

- 57.1 If the completion of supply and / or works is delayed due to reasons beyond the control of the Contractor, he shall without delay, request CSPDCL in writing, for an extension of time.
- 57.2 The CSPDCL on receipt of such request may agree to extend the contract delivery date, as may be reasonable, but without prejudice to other terms and conditions of the contract.

58 Extension of Order

- 58.1 CSPDCL reserves right to place an extension order on the contractor up to 50% of the ordered quantity/services within one year on the same rates, terms and

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

conditions. Further, CSPDCL reserves the rights to place an extension order of ACMC & FMS supports for one year after the expiry of respective contract on same rates of yearly increment from last year (if applicable), terms and conditions. "In case of fresh tender is issued for the same item/services before completion of contract against extension order and lower rates are received in the fresh tender, the lower rates received in the fresh tender shall be applicable to the period of extension order balance to be served also. Such rate shall be applicable for the quantity/services to be supplied after the date of opening of the tender".

58.2 CSPDCL reserves the rights to negotiate directly with the Contractor for the extended period, in case there is any extension to be done later or in due course of time.

59 Force Majeure

59.1 Force Majeure is herein defined as any cause, which is beyond the control of the Contractor or CSPDCL as the case may be which they could not foresee or with a reasonable amount of diligence could not have foreseen and which substantially affect the performance of the Contract, such as:

- Natural phenomena, including but not limited to floods, droughts, earthquakes and epidemics, pandemics, etc.
- Act of any Government Authority, including but not limited to war, declared or undeclared, quarantines, embargoes, licensing control or production or distribution restrictions.
- Accident and disruptions such as fires, explosions, break-down of essential machinery or equipment's etc.
- Strikes, Lockouts continuing for more than three weeks.
- Failure or delay in the Contractor's source of supply due to Force Majeure causes enumerated above; provided he produces documentary evidence to show that there were no other alternative sources of supply available to him.

59.2 The cause of Force majeure condition will be taken into consideration provided either party shall within 15 days from the occurrence of such delay notify the other party in writing. The Contractor or the CSPDCL shall not be liable for delay in performing his/her obligations resulting from any Force Majeure cause as referred to and/or defined above.

59.3 The CSPDCL shall verify the facts and grant such extension as the facts justify. For extension due to force majeure conditions, the Contractor shall submit his representation with documentary evidence for scrutiny and decision of the CSPDCL shall be binding on the firm.

60 Cancellation of Order

CSPDCL may upon written notice of default, terminate contract in the circumstances detailed hereunder

60.1 If in the opinion of the CSPDCL, the Contractor fails to replace the material within the time specified

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

- 60.2 If in the opinion of the CSPDCL, the Contractor fails to comply with any of the other provisions of this contract is found not in accordance with prescribed specifications.
- 60.3 The Contractor commits a breach of any of the terms and conditions of the bid.
- 60.4 The progress regarding execution of the order accepted, by the Contractor is found to be unsatisfactory.
- 60.5 CSPDCL reserves right to cancel the order placed on the Contractor and recover the payments made by CSPDCL if the uptime is below the committed uptime.

61 Indemnity

The Contractor shall also indemnify CSPDCL and keep indemnified for against any loss or damage that CSPDCL may sustain on account of violation of patent, trademarks etc. by the Contractor in respect of replaced/upgraded hardware and software. The total liability of the Contractor under the contract shall not exceed the total cost of the project.

62 Compensation / Proceedings on Cancellation

- 62.1 After the award of the contract, if the Contractor does not perform satisfactorily or delays execution of the contract, CSPDCL reserves the right to get the balance contract executed by another party of its choice by giving one month's notice for the same. In this event, the Contractor is bound to make good the additional expenditure, which CSPDCL may have to incur in executing the balance of the contract. This clause is applicable, if for any reason, the contract is cancelled.
- 62.2 CSPDCL reserves the right to recover any dues payable by the Contractor from any amount outstanding to the credit of the Contractor, including the pending bills and/or invoking Bank Guarantee, if any, under this contract or any other contract/order.

63 Recoveries for Liabilities against Other Contracts

Any amount recoverable from the Contractor against earlier contracts with the CSPDCL will be adjusted from payment due against the contract that may be awarded under this tender specification.

64 Arbitration

- 64.1 All dispute or differences whatsoever arising between the Contractor and CSPDCL out of or in relation to the construction, meaning and operation or effect of the Contract, with the Contractor, or breach thereof shall be settled amicably.
- 64.2 If, however, the parties are not able to resolve any dispute or difference aforementioned amicably, the same shall be settled by arbitration. Either party may give to the other, notice in writing, the existence of such question, dispute or difference, and the same shall be referred to the adjudication of two arbitrators, one to be nominated by the CSPDCL and the other to be nominated by the Contractor.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

- 64.3 In the case said arbitrators not agreeing, then to the adjudication of the Umpire to be appointed by the arbitrators, whose decision shall be final and binding on the parties and the provisions of the Indian Arbitration and conciliation Act 1996, and of the rules hereunder and any statutory modification thereof shall be deemed to apply. The arbitrators or the Umpire, as the case may be, are bound to give a detailed speaking award assigning reasons for the findings.
- 64.4 The Contractor shall continue supplies under the contract during the arbitration proceedings, unless otherwise, directed in writing by the CSPDCL or unless the matter is such that the work cannot possibly be continued until the decision of the arbitrators or of the Umpire, as the case may be, is issued.
- 64.5 The Venue of the arbitration shall be at Raipur, Chhattisgarh.

65 Applicable Law & Jurisdiction of Court

The Contract with the Contractor shall be governed in accordance with the Laws of India for the time being enforced and will be subject to the exclusive jurisdiction of Courts at Raipur (with the exclusion of all other Courts).

66 Compliance of Regulations & Acts

The Contractor shall warranty that all Goods covered under procurements have been produced, sold, dispatched, delivered, tested, in strict compliance with all applicable Rules, Regulations including Industries (Development and Regulations) Act 1951 and any amendment hereunder, labor agreements, working conditions and technical codes and requirements, as applicable from time to time.

67 Royalties & Patents

All royalties for patents or any charges for usage or infringement thereof that may be involved in the supply shall be included in the offered price and the Contractor shall protect CSPDCL against any claim thereof. Contractor is fully responsible for such contractual dealing and CSPDCL shall not be called upon to bear any such charges.

68 Authorized Signatory after Contract Award

The Contractor shall indicate the authorized signatories who can discuss and correspond with the CSPDCL, with regard to the obligations under the contract. The Contractor shall submit a certified copy of the resolution of their Board, authenticated by Company Secretary, authorizing an official or officials of the company or a Power of Attorney copy to discuss, sign agreements/contracts with the CSPDCL. The Contractor shall furnish proof of signature identification for above purposes as required by CSPDCL.

69 Notices

Notice or other communications given or required to be given under the contract shall be in writing. They can be hand-delivered with acknowledgement thereof, or transmitted by a pre-paid registered post, or by a recognized courier, or by a facsimile. If such notice is

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

sent by facsimile, a confirmation copy shall be sent by pre-paid registered post or by recognized courier within five days of the transmission by facsimile.

Any notice or other communications shall be deemed to have validly given on date of delivery if hand-delivered; if sent by registered post or by recognized courier, then on the expiration of seven days from the date of posting; and if transmitted by facsimile, then on the next business date after the date of transmission.

***** End of Section *****

TECHNICAL SECTION

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

70 **Nature of the Contract**

- 70.1 Notwithstanding anything stated elsewhere in the bid document, the contract to be entered with Contractor would be treated as divisible into Supply & Services Components and shall be awarded as follows:
- a) **Supply** - As per the *Clause 4, Scope and Extent of the Work*.
 - b) **Services / Works** - As per the *Clause 4, Scope and Extent of the Work*.
 - c) **AMC Support**- As per the *Clause 4, Scope and Extent of the Work*
 - d) **FMS Support**- As per the *Clause 4, Scope and Extent of the Work*
- 70.2 The ownership of equipment / materials shall vest with CSPDCL once they have arrived and accepted by CSPDCL.
- 70.3 However, for executing the 'Services / Works Contract', all such equipment's / materials shall be handed over by the CSPDCL to the Contractor. Thereafter, Contractor shall further take full responsibility for their safe custody, transportation, handling, storage, erection, testing and successful commissioning of equipment / materials and for their exclusive use for the purpose specified in this Contract.
- 70.4 The Contractor's liability under this Contract shall not be discharged till the system is successfully commissioned and finally accepted and taken over by CSPDCL, save all the provisions of warranty / guarantee mentioned in the Tender Documents.
- 70.5 For any loss or damages to the equipment's / materials till these are finally accepted / taken over by CSPDCL, the Contractor shall immediately replace / repair the lost or damaged equipment's / material entirely at their cost, irrespective of the extent and / or time of realization of claims, from the insurer /underwriter.
- 70.6 CSPDCL shall also have the absolute right to demand the return of equipment's / materials handed over to the Contractor at any time without assigning any reason thereof, and the Contractor shall promptly return the said equipment's / materials to CSPDCL without any demur, reservation, protest or contest.

71 **Execution Manner of Contract**

- 71.1 For the Supply Component: The Contractor has to supply / deliver materials / equipment's as per the Bill of Material mention in **Schedule 17**. The materials shall be supplied within the stipulated delivery schedule as per the project timelines defined in the tender/order. The Payments shall be made as per the supplied quantity on the basis of unit rates.
- 71.2 For the Works Component: The Contractor has to execute & complete the works as per the scope of work defined in the **clause 4** & subsequent part of the tender.
- 71.3 The manner of execution shall be such that the supply of materials / equipment's reaches the site only when the site is ready to take up Installation / Replacement works of the respective /materials / equipment's.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

- 71.4 Installation / Erection of the materials/equipment shall be carried out in an approved manner as outlined in the technical specification or where not outlined, in accordance with latest relevant Standards, to the reasonable satisfaction of the CSPDCL.

72 Design Interchange ability

All similar material and removable parts of similar equipment's shall be uniform and interchangeable with each other for the replaced equipment's during warranty period.

73 Site Conditions

- 73.1 Bidders should inspect and examine the site locations before submitting their bids.
- 73.2 Bidder shall themselves obtain all necessary information such as the type and nature of site, the means of access to the site, risks, contingencies and other circumstances, which may influence or affect their bid.
- 73.3 ***The Bidder shall be deemed to have full knowledge of the site conditions whether he inspects it or not and no extra charges or time, consequent on any misunderstanding or otherwise shall be allowed.***

74 Special Instructions to Bidders

As per CVC the following guideline should be followed by the bidder:

- 74.1 In a tender, either the Indian agent on behalf of the Principal/ OEM or Principal/ OEM itself can bid but both cannot bid simultaneously for the same item/ product in the same tender.
- 74.2 If an agent submits bid on behalf of the Principal/ OEM, the same agent shall not submit a bid on behalf of another Principal/ OEM in the same tender for the same item/product.
- 74.3 Necessary power, modules, interface cables and all related materials required to complete the work should be supplied/procured/provided by the contractor. No any cost on such account shall be payable extra to the contractor.
- 74.4 The Bidders should ensure that all the components of the solution should be from the same OEM as far as possible.
- 74.5 The Bidder should have back-to-back relation with the OEM of all equipment's and accordingly should get the Manufacturer Authorization Form (MAF) as per **Schedule-14** from respective OEM which has to be submitted along with the Techno-Commercial Bid.
- 74.6 The equipment's should be remotely manageable. All relevant management software shall be supplied and configured by Contractor.
- 74.7 If necessary, the Bidder may be required to give the presentation on the systems offered, as well as, may have to arrange site visit where the Bidder has installed similar equipment's.
- 74.8 Bidders should furnish data about the customer implementation of similar equipment's, if required as per the **Annexure-3 and Schedule-7**.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

- 74.9 Bidders should provide necessary operational supports by deploying Engineer(s) / Technician(s), whenever/wherever required during the entire contract period.
- 74.10 There will be no liabilities to CSPDCL in case of accidents or otherwise during implementation and will solely rest at the risk of Contractor.
- 74.11 Any clearances, if required, from statutory bodies for implementation shall be the responsibility of the Contractor. However, CSPDCL shall produce relevant documents, if required, for which Contractor has to intimate in advance.
- 74.12 Contractor shall be provided 3 Phase power supply for the equipment's by CSPDCL. However, the input power details (Rating of MCB, Cables etc.) should be mentioned preferably in the Bid.
- 74.13 Contractor himself should ensure that proper power supply and earthing are available at site, before installing equipment's.
- 74.14 The bidder should submit bid strictly in conformity with the specifications and bill of material given in **Annexure-3 & Schedule-17**. The Contractor will be decided based on this bill of material.
- 74.15 Contractor would be responsible for implementation of complete project as per the scope of work and has to check & comply with the Technical specifications in **Annexure-3**. However, if the Bidder finds that BOM/Service Requirement is incomplete in any respect for the implementation of project, it should be identified and same shall be included in the offer to deliver the solution in totality. **CSPDCL shall not be responsible for any items required at a later stage.**
- 74.16 Bidder should highlight all cost involved for successful implementation - if not mentioned in the Price Bid Proforma.
- 74.17 All costs related to boarding, lodging, travelling, communication, gadgets, etc. of the contractor's employee for the project execution shall be beard by the bidder/contractor itself. CSPDCL shall not be liable for any such costs.
- 74.18 Contractor has to stock requisite spares to meet the required uptime. The list of critical spares which the Contractor proposes to stock at his own cost & risk at the sites should be furnished separately in **Schedule-16**.
- 74.19 The bidder should submit duly filled and signed "Pre-Contract Integrity Pact" provided in **Annexure-4** along with the bid.

75 Project Implementation / Contract Execution

The typical Project implementation/contract execution would include, but not be limited to the following broadly defined milestones-

- 75.1 The EMD and Techno-Commercial bid would be opened online and offline on the advertised/amended date and time.
- 75.2 After the scrutiny & evaluation of the Techno-Commercial bids, the eligible bidders would be intimated regarding the date and time of Price bid opening.
- 75.3 Consequent to the evaluation of price bid, a bidder would be selected for award of the tendered work.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

- 75.4 Letter of Award (LOA) / Purchase Order (PO) would be issued to the Contractor conveying the acceptance of his offer subject to terms & conditions therein. The Contractor shall acknowledge acceptance of the LOA/ PO within 7 days.
- 75.5 After receiving the LOA / PO, the Contractor will intimate about their Project Manager and service delivery escalation matrix to CSPDCL, who would be a single point of contact for the entire project along with his complete contact details.
- 75.6 This detailed program should be in the form of a Gantt/Bar Chart and shall be limited within the time frame, as agreed, considering various activities, covering key phases of the works, such as CAD Design, Procurement, Installation/ Erection & Commissioning activities, etc.
- 75.7 Subsequently, the Contractor has to submit Security Deposit (SD) cum Performance guarantee within 30 days from Acceptance of the Order.
- 75.8 The successful bidder shall execute the contract agreement with CSPDCL within the stipulated time of the order.
- 75.9 The successful bidder will have to execute a **“Non-Discloser Agreement”** with CSPDCL in line with requirement of information security and confidentiality.
- 75.10 Material / Equipment acceptance by CSPDCL.
- 75.11 Commencement of the Installation/Erection, configuration & Testing.
- 75.12 Based on mutually agreed Gantt/ Bar chart, fortnightly progress shall be reviewed by CSPDCL regarding implementation progress, any shortfalls/ slippages from the target. If at any point of time, it appears that the actual progress of works does not conform to the desired program, the Contractor shall modify the program to ensure that completion of the works takes place within the stipulated time.
- 75.13 Completion of Successful Commissioning of various works.
- 75.14 The Contractor would submit agreed deliverables to CSPDCL.
- 75.15 After successful completion, the project would be taken over by CSPDCL and a formal Project sign-off would be done after 3 months of post Go-live support as per the terms of the tender/order.
- 75.16 The 1 year warranty period would begin from the date of equipment installation in the site.
- 75.17 Providing ACMC & FMS support as per tender.

76 **Project Deliverables**

The contractor shall submit the following project documents/deliverables:

SN	Documents / Reports	Hard Copy
1	AS-IS & TO-BE (Solution documents including LLD & HLD)	1
2	Project report along with relevant parameters and configurations	1
3	Product Catalogues	1
4	System Maintenance Manuals	1

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

5	Service Report/SLA Reports	1
6	Training	1

- **Note:** In addition to the hard copies, the Contractor shall also provide a soft copy of above documents in a CD/Mail.

77 **Training and Documentation**

The Contractor shall provide on-site training and relevant training material to a group of 4-5 CSPDCL personnel covering following topics –

- ❖ Basics of deployed equipment's and Software(s) solution
- ❖ Operation of installed equipment's & Deployed Solution
- ❖ Understanding fault alarms, its remedies & action to be taken
- ❖ Do's & Don'ts
- ❖ Elementary trouble shooting
- ❖ Service & Support management

78 **Comprehensive Maintenance during Warranty period**

- 78.1 The Contractor shall ensure that services of professionally qualified persons are available for providing comprehensive on-site maintenance and administration for the equipment's through the OEM during the warranty period of 1 year.
- 78.2 The comprehensive maintenance shall be provided by the qualified engineer of the OEM/OEM Authorized professionals only.
- 78.3 Comprehensive Maintenance and Administration shall include day-to-day administration, preventive, corrective & break-down maintenance of the equipment's, as and when required.
- 78.4 The Contractor shall ensure **95%** uptime for the equipment's on 24x7x365 basis. In case of any break down/malfunctioning of components, accessories, etc., the relevant defect is to be attended and rectified within the allowed downtime. **The list of critical spares which the Contractor proposes to stock at the sites should be furnished separately.**
- 78.5 The scope of the contract will include 4 scheduled servicing in every quarter intervals in a year and any numbers of breakdown calls. Scheduled services should be provided by the qualified engineer of the OEM/OEM Authorized professionals only. However, looking the quantity of equipment's, deployment of engineer at site is not advisable.
- 78.6 Down time penalty is applicable in case the uptime is below the committed **95%** calculated on **yearly basis** as per the enclosed scope of work **(Annexure- 2)**.
- 78.7 The comprehensive maintenance during warranty would be inclusive of all spares needed to be replaced excluding consumables. List of spares & consumables (if any) should be furnished separately.

***** End of section*****

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

ANNEXURES

Annexure-1:

*Existing
Equipment's/Software's
/Applications installed under
IBMS & Fire Alarm &
Suppression system*

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

Annexure-1

List of Equipment's/Software's/Application installed under IBMS project RAPDRP Project (DC & DR)

Data Centre, Raipur				
	1. IBMS			
SN	Item Description	Make and Model	UoM	Qty
1	Protocol Integrator for Precision AC Units on MODBUS RTU protocol	X-driver / Schneider	Set	1
2	Protocol Integrator for UPS on MODBUS RTU protocol	X-driver / Schneider	Set	1
3	Building management system for seamless integration with Access Control System, Fire Detection and suppression system software, CCTV system, UPS's, Load manager/Energy meter, Precision ACs, DG set on Modubus TCP/IP / RS485 RTU, BACnet TCP/IP.) (Continuum software & sub system)	LAN-INT-U-P-B-USB / Schneider	Set	1
	DDC			
4	DDC Microprocessor Controller	B3920 / Schneider	No.	1
	Field Device			
5	Room Temperature with RH sensors	SHR-100-T/ Schneider	Nos.	5
	2. ACCESS CONTROL SYSTEM			
	Item Description	Make and Model	UoM	Qty
6	Microprocessor based 12 door Controller, where the main controller will sit directly on LAN			
6.1	TCP/IP based 8-door Controller in Master-Slave configuration.	ACX-4/2/ Schneider	No.	1
6.2	Smart Card Readers	HID 900 /I- Class/SE R10/Multi class SE RP10	Nos.	3
7	Smart Card Reader with Pinpad and enrolment kit	HID 900 /I- Class/SE RK 40/Multi class SE RPK 41	Nos.	1
8	Blank Smart Card	HID 2002 / I- Class/16 K	Nos.	50
9	Electromagnetic Lock with Door-Position sensor (1200 Lbs) & necessary accessories.	Bell	Nos.	1
10	Electromagnetic Lock with Door-Position sensor (600 Lbs) & necessary accessories.	Bell	Nos.	2
11	Emergency Release Switches for releasing access door.	Security Exchange	Nos.	2

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

12	PANIC Bar at Server room Exit Door	Dorma / Sekurity Exchange	Nos.	1
13	Enterprise Access Control System Software for 12 readers with 1 Client-User license with web based GUI support integration with Fire, Security and BMS.	LAN-SEC-P-B	No.	1
14	Time & Attendance Module with capability to Integrate with Main BMS Software on the same Platform	Local	Lot	1
3. SURVELLIENCE CCTV SYSTEM (DIGITAL VIDEO MANAGEMENT)				
	Item Description	Make and Model	UoM	Qty
15	Fixed Dome IP Camera	IMP1110-1S/ Pelco	Nos.	18
16	Digital Video Management Software	SM5200,NSM 5200 / Schneider	Lot	1
17	Digital Video Management Data base Server with backup device	WS 5200 /Schneider	Nos.	2
18	Camera Servers with backup device	PC Server	No.	1
19	Client License for remote monitoring of installed IP CCTV Systems By CSPDCL officials	WS 5200 /Schneider	No.	5
20	24 port PoE Switch with at least 12 PoE ports	HPE	No.	1
	CABLES			
21	Cat6 cable for Camera	Schneider	Lot	2
4. RODENT REPELLENT SYSTEM				
	Item Description	Make and Model	UoM	Qty
22	Main Console	Jay fire	Nos.	3
23	Satellites (Transducers)	Jay fire	Nos.	30
24	Stand Brackets	Jay fire	Nos.	3
5. ASPIRATING SMOKE DETECTION SYSTEM (VESDA)				
25	Laser Aspiration Smoke Detector for DC	VLF 500 /Xtralis	Nos.	3
26	Sampling Pipe / Capillary Tube with accessories	Xtralis	Nos.	16
6. WATER LEAK DETECTOR SYSTEM				
	Item Description	Make and Model	UoM	Qty
27	Water Leak Cable with end Connections (Each Length of 10 Mtrs) - - For Server Farm Area	Jay fire	Nos.	1
28	Water Leak Cable with end Connections (Each Length of 15 Mtrs) - For Server Farm Area	Jay fire	Nos.	5
29	8 Zone Water Leak Detection Panel (For Server Farm Area)	Jay fire	Nos.	1
30	Hooter for Water Leak Indication.	Reputed	Nos.	1
7. PUBLIC ADDRESING SYSTEM				

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

	Item Description	Make and Model	UoM	Qty
31	6W RMS False Ceiling Mount Speakers music & speech applications	LBD 0606 / Bosch	Nos.	9
32	Call station unit with Microphone	LBB 1956 / Bosch	No.	1
33	DVD Player	Philips	No.	1
34	Rack Mounted 120 W Mixer amplifier	LBB 1932 / bosch	Nos.	1
35	Rack Mounted Main Controller	LBB 1990 / Bosch	Nos.	1
8. NICs for HPACs AND UPS				
	Item Description	Make and Model	UoM	Qty
36	NIC (MODBUS RTU) for 8 Tonn High Precision AC (11 Nos.)	Emerson PEX 130 FA 100	Nos.	4
		Emerson PEX 135 FA Icom	Nos.	7
37	NIC (MODBUS RTU) for 2 X 120 KVA UPS (1 Sets)	Emerson Hypulse-Ex	Sets	1
38	NIC (MODBUS RTU) for 2 X 20 KVA UPS (1 Sets)	Emerson 7400 M	Sets	1
39	NIC (MODBUS RTU) for 2 X 10 KVA UPS (5 Sets)	Emerson S400D	Sets	5
40	NIC (MODBUS RTU) for 2 X 40 KVA UPS (1 Sets)	Emerson 7400 M	Sets	1
9. TRANSIENT VOLTAGE SURGE SUPRESSOR (TVSS)				
	Item Description	Make and Model	UoM	Qty
41	TVSS for 1000 Amp LT Main Panel	Emerson	Set	1
42	TVSS for 600 Amp LT Panel	Emerson	Set	1
43	TVSS for 120 KVA UPS	Emerson	Set	2
44	TVSS for 40 KVA UPS	Emerson	Set	2
45	TVSS for 20 KVA UPS	Emerson	Set	2
46	TVSS for 10 KVA UPS	Emerson	Set	10
10. WORKSTATIONS, PRINTERS & UPS				
	Item Description	Make and Model	UoM	Qty
47	Workstation	HPE	Nos	3
48	Colour Printer	HPE	Nos	1
Disaster Recovery Center, Bilaspur				
1. IBMS				
	Item Description	Make and	UoM	Qty

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

		Model		
49	Protocol Integrator for Precision AC Units on MODBUS RTU protocol	X-driver / Schneider	Set	1
50	Protocol Integrator for UPS on MODBUS RTU protocol	X-driver / Schneider	Set	1
51	Building management system for seamless integration with Access Control System, Fire Detection and suppression system software, CCTV system, UPS's, Load manager/Energy meter, Precision ACs, DG set on Modubus TCP/IP / RS485 RTU, BACnet TCP/IP.) (Continuum software & sub system)	LAN-INT-U-P-B-USB / Schneider	Set	1
	DDC			
52	DDC Microprocessor Controller	B3920 / Schneider	No.	1
	Field Device			
53	Room Temperature with RH sensors	SHR-100-T/ Schneider	Nos.	5
2. ACCESS CONTROL SYSTEM				
	Item Description	Make and Model	UoM	Qty
54	Microprocessor based 12 door Controller, where the main controller will sit directly on LAN			
54.1	TCP/IP based 8-door Controller in Master-Slave configuration.	ACX-4/2/ Schneider	No.	1
54.2	Smart Card Readers	HID 900 /I- Class/SE R10/Multi class SE RP10	Nos.	3
55	Smart Card Reader with Pinpad and enrolment kit	HID 900 /I- Class/SE RK 40/Multi class SE RPK 41	Nos.	1
56	Blank Smart Card	HID 2002 / I- Class/16 K	Nos.	50
57	Electromagnetic Lock with Door-Position sensor (1200 Lbs) & necessary accessories.	Bell	Nos.	1
58	Electromagnetic Lock with Door-Position sensor (600 Lbs) & necessary accessories.	Bell	Nos.	2
59	Emergency Release Switches for releasing access door.	Security Exchange	Nos.	2
60	PANIC Bar at Server room Exit Door	Dorma / Security Exchange	Nos.	1
61	Enterprise Access Control System Software for 12 readers with 1 Client-User license with web based GUI support integration with Fire, Security and BMS.	LAN-SEC-P-B	No.	1
62	Time & Attendance Module with capability to Integrate with Main BMS Software on the same Platform	Local	Lot	1
3. SURVEILLIENCE CCTV SYSTEM (DIGITAL VIDEO MANAGEMENT)				

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

	Item Description	Make and Model	UoM	Qty
63	Fixed Dome IP Camera	IMP1110-1S/ Pelco	Nos.	10
64	Digital Video Management Software	SM5200,NSM 5200 / Schneider	Lot	1
65	Digital Video Management Data base Server with backup device	WS 5200 /Schneider	Nos.	2
66	Camera Servers with backup device	PC Server	No.	1
67	Client License for remote monitoring of installed IP CCTV Systems By CSPDCL officials	WS 5200 /Schneider	No.	5
68	24 port PoE Switch with at least 12 PoE ports	HP	No.	1
	CABLES			
69	Cat6 cable for Camera	Schneider	Lot	1
	4. RODENT REPELLENT SYSTEM			
	Item Description	Make and Model	UoM	Qty
70	Main Console	Jay fire	Nos.	2
71	Satellites (Transducers)	Jay fire	Nos.	22
72	Stand Brackets	Jay fire	Nos.	2
	5. ASPIRATING SMOKE DETECTION SYSTEM (VESDA)			
73	Laser Aspiration Smoke Detector for DC	VLF 500 /Xtralis	Nos.	2
74	Sampling Pipe / Capillary Tube with accessories	Xtralis	Nos.	8
	6. WATER LEAK DETECTOR SYSTEM			
	Item Description	Make and Model	UoM	Qty
75	Water Leak Cable with end Connections (Each Length of 10 Mtrs) - - For Server Farm Area	Jay fire	Nos.	1
76	Water Leak Cable with end Connections (Each Length of 15 Mtrs) - For Server Farm Area	Jay fire	Nos.	4
77	8 Zone Water Leak Detection Panel (For Server Farm Area)	Jay fire	Nos.	1
78	Hooter for Water Leak Indication.	Reputed	Nos.	1
	7. PUBLIC ADDRESSING SYSTEM			
	Item Description	Make and Model	UoM	Qty
79	6W RMS False Ceiling Mount Speakers music & speech applications	LBD 0606 / Bosch	Nos.	7
80	Call station unit with Microphone	LBB 1956 / Bosch	No.	1
81	DVD Player	Philips	No.	1
82	19" 19U Rack	Local		1
83	Rack Mounted 120 W Mixer amplifier	LBB 1932 / bosch	Nos.	1

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

84	Rack Mounted Main Controller	LBB 1990 / Bosch	Nos.	1
8. NICs for HPACs AND UPS				
	Item Description	Make and Model	UoM	Qty
85	NIC (MODBUS RTU) for 8 Tonn High Precision AC (7 Nos.)	Emerson PEX 135 FA Icom	Nos.	7
86	NIC (MODBUS RTU) for 2 X 120 KVA UPS (1 Sets)	Emerson Hi-pulse-Ex	Sets	1
87	NIC (MODBUS RTU) for 2 X 20 KVA UPS (1 Sets)	Emerson 7400 M	Sets	1
9. TRANSIENT VOLTAGE SURGE SUPPRESSOR (TVSS)				
	Item Description	Make and Model	UoM	Qty
88	TVSS for 1000 Amp LT Main Panel	Emerson	Set	1
89	TVSS for 120 KVA UPS	Emerson	Set	2
90	TVSS for 20 KVA UPS	Emerson	Set	2
10. WORKSTATIONS, PRINTERS & UPS				
	Item Description	Make and Model	UoM	Qty
91	Workstation	HP/DELL	Nos	3
92	Colour Printer	HP/Samsung	Nos	1

List of Equipment's/Software's/Application installed under Fire Alarm & Suppression System (DC & DR)

SN.	Item Description	Qty	Unit of Mes.
A	UL LISTED GAS SUPPRESSION SYSTEM FOR SERVER ROOM 1 OF DATA CENTRE AT RAIPUR		
A1	SERVER ROOM 1 OF DATA CENTRE AT RAIPUR		
1	Tank & Valve Assembly, 390 lb., Empty, (Specify Fill: 161-388 lb.)	0	Nos.
2	Seamless Cylinder & valve Assembly, 264lb., Empty	2	
3	Non HFC based Fire Protection Fluid, Factory Fill like Novec 1230, Sapphire etc.	341	Lb
4	Tank Bracket Assembly (Fits 140, 280, 390 & 450 lb. Tanks)	2	Nos.
5	LIQUID LEVEL INDICATOR for 390 lb. Tank	2	Nos.
6	Flexible Discharge Hose, 2 in.	1	Nos.
7	Electric Actuator Shipping Assembly	1	Nos.
8	Local Manual Actuator	1	No.
9	Nozzle, Brass, Drilled (1.5 in.) - 360 Degree	2	Nos.
10	Nozzle, Brass, Drilled (3/4 in.) - 360 Degree	2	Nos.
11	Nozzle, Brass, Drilled (0.5 in.) - 360 Degree	0	No.
12	Warning Plate (for use Outside Room)	1	No.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

13	Warning Plate (for use Inside Room)	1	Nos.
14	Pressure Switch, DPST, Weather Proof (2 - 3/4 in. Outlets)	1	No.
15	Cylinder Low Pressure Switch	2	Nos.
16	Actuation Hose, Swivel, Stainless Braided, 24 in.	2	No.
17	Single Tank Awivel Adaptor (2 in)	0	Nos.
18	Male Actuation Connector, 1/4 in. NPT to 7/16-20 in.	0	Nos.
19	Piping, fittings & supports, etc. Pipe: M.S. Seamless To ASTM A-106, SCH 40	1	Lot
20	Gas Release Module with battery & battery charger	1	No.
21	Manual Release Switch	1	No.
22	Manual Abort Switch	1	No.

A2	SERVER ROOM 2 OF DATA CENTRE AT RAIPUR		
1	Tank & Valve Assembly, 280 lb., Empty, (Specify Fill: 116-280 lb.)	0	Nos.
2	Seamless Cylinder & valve Assembly, 264lb., Empty	2	
3	Non HFC based Fire Protection Fluid, Factory Fill like Novec 1230, Sapphire etc.	295	Lb
4	Tank Bracket Assembly (Fits 140, 280, 390 & 450 lb. Tanks)	2	Nos.
5	LIQUID LEVEL INDICATOR for 390 lb. Tank	2	Nos.
	Flexible Discharge Hose, 2 in.	1	Nos.
7	Electric Actuator Shipping Assembly	1	Nos.
8	Local Manual Actuator	1	No.
9	Nozzle, Brass, Drilled (1.5 in.) - 360 Degree	2	Nos.
10	Nozzle, Brass, Drilled (3/4 in.) - 360 Degree	2	Nos.
11	Nozzle, Brass, Drilled (0.5 in.) - 360 Degree	0	No.
12	Warning Plate (for use Outside Room)	1	No.
13	Warning Plate (for use Inside Room)	1	Nos.
14	Pressure Switch, DPST, Weather Proof (2 - 3/4 in. Outlets)	1	No.
15	Cylinder Low Pressure Switch	2	Nos.
16	Actuation Hose, Swivel, Stainless Braided, 24 in.	2	No.
17	Single Tank Awivel Adaptor (2 in)	0	Nos.
18	Male Actuation Connector, 1/4 in. NPT to 7/16-20 in.	0	Nos.
19	Piping, fittings & supports, etc. Pipe: M.S. Seamless To ASTM A-106, SCH 40	1	Lot
20	Gas Release Module with battery & battery charger	1	No.
21	Manual Release Switch	1	No.
22	Manual Abort Switch	1	No.

B	UPS ROOM AT DATA CENTRE RAIPUR		
1	Tank & Valve Assembly, 390 lb., Empty, (Specify Fill: 161-388 lb.)	1	Nos.
2	Seamless Cylinder & valve Assembly, 264lb., Empty	2	Nos.
3	Non HFC based Fire Protection Fluid, Factory Fill like Novec 1230, Sapphire etc.	435.	Lb
4	Tank Bracket Assembly (Fits 140, 280, 390 & 450 lb. Tanks)	2	Nos.
5	LIQUID LEVEL INDICATOR for 390 lb. Tank	2	Nos.
6	Flexible Discharge Hose, 2 in.	1	Nos.
7	Electric Actuator Shipping Assembly	1	Nos.
8	Local Manual Actuator	1	No.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

9	Nozzle, Brass, Drilled (1.5 in.) - 360 Degree	2	Nos.
10	Nozzle, Brass, Drilled (3/4 in.) - 360 Degree	2	Nos.
11	Nozzle, Brass, Drilled (0.5 in.) - 360 Degree	0	No.
12	Warning Plate (for use Outside Room)	1	No.
13	Warning Plate (for use Inside Room)	1	Nos.
14	Pressure Switch, DPST, Weather Proof (2 - 3/4 in. Outlets)	1	No.
15	Cylinder Low Pressure Switch	2	Nos.
16	Actuation Hose, Swivel, Stainless Braided, 24 in.	2	No.
17	Single Tank Awivel Adaptor (2 in)	0	Nos.
18	Male Actuation Connector, 1/4 in. NPT to 7/16-20 in.	0	Nos.
19	Piping, fittings & supports, etc. Pipe: M.S. Seamless To ASTM A-106, SCH 40	1	Lot
20	Gas Release Module with battery & battery charger	1	No.
21	Manual Release Switch	1	No.
22	Manual Abort Switch	1	No.

C	UL LISTED FIRE ALARM SYSTEM FOR RAIPUR (Server + UPS rooms)		
1	Microprocessor based intelligent 1 loop Main Fire Alarm Control Panel which should be capable of connecting 159 Detectors & 159 modules in a single loop with Power Supply, Battery, LCD Display and Auto Dialler and all other accessories	1	Set
2	Monitor modules with all accessories	6	Nos.
3	Control modules with all accessories	4	Nos.
4	Fault isolator module with all accessories	1	Nos.
5	Relay Module with all accessories	4	Nos.
6	Addressable Laser Detector with all accessories	4	Nos.
7	Addressable MultiCriteria Detector with all accessories	14	Nos.
8	Addressable Photo-electric Detector with all accessories	7	Nos.
9	Response Indicator	8	Nos.
10	Addressable MCP Pull type with all accessories	2	Nos.
11	Hooter Cum Strobe with all accessories	3	Nos.
12	2C x 1.5 sq.mm Cable	600	Mtr.

D	SERVER ROOM OF DATA CENTRE AT BILASPUR		
1	Tank & Valve Assembly, 390 lb., Empty, (Specify Fill: 161-388 lb.)	0	Nos.
2	Seamless Cylinder & valve Assembly, 264lb., Empty	4	Nos.
3	Non HFC based Fire Protection Fluid, Factory Fill like Novec 1230, Sapphire etc.	448.8	Lb
4	Tank Bracket Assembly (Fits 140, 280, 390 & 450 lb. Tanks)	4	Nos.
5	LIQUID LEVEL INDICATOR for 390 lb. Tank	4	Nos.
6	Flexible Discharge Hose, 2 in.	4	Nos.
7	Electric Actuator Shipping Assembly	1	Nos.
8	Local Manual Actuator	1	No.
9	Nozzle, Brass, Drilled (1.5 in.) - 360 Degree	2	Nos.
10	Nozzle, Brass, Drilled (3/4 in.) - 360 Degree	2	Nos.
11	Nozzle, Brass, Drilled (0.5 in.) - 360 Degree	0	No.
12	Warning Plate (for use Outside Room)	1	No.
13	Warning Plate (for use Inside Room)	1	Nos.
14	Pressure Switch, DPST, Weather Proof (2 - 3/4 in. Outlets)	4	No.
15	Cylinder Low Pressure Switch	4	Nos.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

16	Actuation Hose, Swivel, Stainless Braided, 24 in.	1	No.
17	Single Tank Awivel Adaptor (2 in)	0	Nos.
18	Male Actuation Connector, 1/4 in. NPT to 7/16-20 in.	0	Nos.
19	Piping, fittings & supports, etc. Pipe: M.S. Seamless To ASTM A-106, SCH 40	1	Lot
20	Gas Release Module with battery & battery charger	1	No.
21	Manual Release Switch	1	No.
22	Manual Abort Switch	1	No.

E	UPS ROOM AT DATA CENTRE BILASPUR		
1	Tank & Valve Assembly, 280 lb., Empty, (Specify Fill: 116-280 lb.)	0	Nos.
2	Seamless Cylinder & valve Assembly, 264lb., Empty	1	Nos.
3	Non HFC based Fire Protection Fluid, Factory Fill like Novec 1230, Sapphire etc.	149.6	Lb
4	Tank Bracket Assembly (Fits 140, 280, 390 & 450 lb. Tanks)	1	Nos.
5	LIQUID LEVEL INDICATOR for 390 lb. Tank	1	Nos.
6	Flexible Discharge Hose, 2 in.	1	Nos.
7	Electric Actuator Shipping Assembly	1	Nos.
8	Local Manual Actuator	1	No.
9	Nozzle, Brass, Drilled (1.5 in.) - 360 Degree	2	Nos.
10	Nozzle, Brass, Drilled (3/4 in.) - 360 Degree	2	Nos.
11	Nozzle, Brass, Drilled (0.5 in.) - 360 Degree	0	No.
12	Warning Plate (for use Outside Room)	1	No.
13	Warning Plate (for use Inside Room)	1	Nos.
14	Pressure Switch, DPST, Weather Proof (2 - 3/4 in. Outlets)	1	No.
15	Cylinder Low Pressure Switch	1	Nos.
16	Actuation Hose, Swivel, Stainless Braided, 24 in.	1	No.
17	Single Tank Awivel Adaptor (2 in)	1	Nos.
18	Male Actuation Connector, 1/4 in. NPT to 7/16-20 in.	0	Nos.
19	Piping, fittings & supports, etc. Pipe: M.S. Seamless To ASTM A-106, SCH 40	1	Lot
20	Gas Release Module with battery & battery charger	1	No.
21	Manual Release Switch	1	No.
22	Manual Abort Switch	1	No.

F	UL LISTED FIRE ALARM SYSTEM FOR BILASPUR		
1	Microprocessor based intelligent 1 loop Main Fire Alarm Control Panel which should be capable of connecting 159 Detectors & 159 modules in a single loop with Power Supply, Battery, LCD Display and all other accessories	1	Set
2	Monitor modules with all accessories	4	Nos.
3	Control modules with all accessories	3	Nos.
4	Fault isolator module with all accessories	1	Nos.
5	Relay Module with all accessories	2	Nos.
6	Addressable Laser Detector with all accessories	1	Nos.
7	Addressable Multi Criteria Detector with all accessories	3	Nos.
8	Addressable Photo-electric Detector with all accessories	9	Nos.
9	Response Indicator	6	Nos.
10	Addressable MCP Pull type with all accessories	2	Nos.
11	Hooter Cum Strobe with all accessories	2	Nos.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

12	2C x 1.5 sq.mm Cable	250	Mtr.
----	----------------------	-----	------

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

Annexure-2: Detail Scope & Extent of Work

Annexure-2**SCOPE AND EXTENT OF WORK**

The scope and extent of work broadly envisages under the tender is as following:

A. For Supply, Installation, Integration, Testing & Commissioning of IBMS & Fire Fighting System.

The scope of work includes the supply, installation, configuration & integration, testing and commissioning of all the required equipment's for the IBMS system and Fire Fighting System. The equipment's should be of the latest available technology. The BMS software for the IBMS system should be supplied with the latest software updated version, which will manage the entire system including the Fire Fighting System. The BMS software should support the alarms generated at automation level. The system should generate the alarms based on the events triggered from different parts of the sub-systems. The system must also be able to create the management of the peripherals connected to the system. High availability of the system is expected from the BMS system. The system should be responsive at 24*7, so that the system can manage the other components of the system. The automated control over the different components which trigger the alarm when the problem occurs in any part of the system must be configured & integrated. The proposed system shall integrate all existing and newly installed infrastructure including assets added under various projects into a single and unified monitoring platform. The contractor has to be carried out the following works:

1. IBMS Solution:

- 1.1. Supply & Installation of latest enterprise IBMS software.
- 1.2. Centralized command and control dashboard.
- 1.3. Real time monitoring of all integrated subsystems.
- 1.4. Alarm management escalation and notification system.
- 1.5. Data logging, trend analysis and reporting.
- 1.6. User role based access and audit logs.
- 1.7. Scalability for future expansion.

2. IBMS Hardware & Controllers:

- 2.1. Supply and installation of:
 - 2.1.1. New BMS Controllers
 - 2.1.2. IO Modules.
 - 2.1.3. Communication gateways.
 - 2.1.4. Interface Panels.
- 2.2. Controllers to support BACnet/IP, Modbus TCP and open protocols.
- 2.3. Redundant controllers and power supplies for critical systems.
- 2.4. Replacement of all obsolete and unsupported hardware (if any).

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

2.5. Provision for integration of additional devices in future.

3. HVAC/ Precision AC & UPS Integration:

- 3.1. Integration of Precision AC's, HPAC's, UPS systems and power distribution panels.
- 3.2. Monitoring of Status, alarms, temperatures and load of the system along with the monitoring of energy usage where applicable.
- 3.3. Control logic for auto start/ stop & alarm based actions.

4. Fire Detection & Alarm System (FAS):

- 4.1. Supply & Installation of Addressable Fire Alarm Panels, Smoke & multi criteria detectors, Manual Call Points, Hooters and indicators.
- 4.2. Integration of Fire Detection System with IBMS for central alarm display, automated response actions, event logging and reporting.
- 4.3. Compliance with UL Standards.

5. Fire Suppression System:

- 5.1. Supply & Installation of Gas based Fire Suppression System (Novec or equivalent), Cylinders, piping, nozzels, valves, actuators, release panels and safety interlocks.
- 5.2. Integration with Fire Detection System and with IBMS platform.
- 5.3. Monitoring of system health, pressure and alarms.

6. Access Control System:

- 6.1. Supply & Installation of IP based access controllers, Smart card/Biometric readers, Door Interface modules and locking mechanisms.
- 6.2. Centralized access management.
- 6.3. Integration with IBMS for Real time access status, Audit trails and reports.
- 6.4. Replacement of old RFID/ proximity based access devices.

7. CCTV Surveillance System:

- 7.1. Supply & Installation of High resolution IP Cameras, Network Video Recorders and storage infrastructure.
- 7.2. Monitoring of critical areas like Data Center main room, UPS & Battery Rooms, Server Rooms, Control Rooms, Entry & Exit Points.
- 7.3. Integration with IBMS for event based monitoring.
- 7.4. It should provide support for analytics and playback.

8. Water Leak Detection (WLD) System:

- 8.1. Supply & Installation of Leak detection panels, sensing cables.
- 8.2. It should provide coverage for Data Center main room, UPS & Battery Rooms, Server Rooms and Control Rooms.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

8.3. Integration with IBMS for alarms and actions.

9. Public Address (PA) System:

9.1. Supply & Installation of PA Controllers and Speakers.

9.2. Integration with IBMS system for emergency announcements and to generate automated alerts during fire or critical events.

10. Rodent Repellent System:

10.1. Supply & Installation of rodent repellent devices.

10.2. Centralized monitoring and control through IBMS.

10.3. Alarm and fault reporting.

11. Integration of IPDS & RDSS Infrastructure:

11.1. Integration of newly installed infrastructure under IPDS & RDSS projects.

11.2. Monitoring of new electrical panels, new UPS and power equipment's.

11.3. Additional IO modules and controllers for expanded infrastructure.

12. Network Cabling & Power:

12.1. Supply & Installation of network cables, fiber backbone and power supply.

12.2. Proper labelling and documentation.

12.3. Replacement of obsolete wiring.

B. For ACMC Services:

1. Bidder should provide comprehensive annual maintenance of the equipment's and software supplied and installed as per the order for the entire AMC period.
2. Any equipment's/machine or its parts found to be defective or develops defects during ACMC period, will have to be repaired / replaced with new parts, so as to maintain the equipment's in operating condition, by the bidder as per the SLA. The bidder will make all necessary arrangements on these accounts. If desired, the replaced parts will be handed over to the bidder (after removing sensitive data contained in the disks).
3. The service provided by the firm shall be intended to provide maintenance services to CSPDCL to keep their equipment's in well operating conditions.
4. All the firmware and software supplied along with the machines/equipment's will also fall in the purview of ACMC. The Contractor shall ensure that services of professionally qualified persons are available for providing comprehensive on-site maintenance and administration for the equipment's through the principals during the contract period. Comprehensive Maintenance and Administration shall include day-to-day administration, preventive, corrective maintenance/break-down calls & resolutions of the equipment's, **as and when required for major faults.**
5. **The firm shall provide minimum one preventive maintenance call per quarter on each equipment.**

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

6. Remote call services: The firm has to ensure the maintenance of machines/equipment's on regular basis and should provide immediate telephonic solutions for minor faults. **The engineer should provide remote services within 2 hours of lodging the complaint online/telephonically.** The engineer has to provide corrective support to resolve the problems and provide help for the configuration parameters.
7. **The Contractor shall ensure 95% uptime for the equipment's on 24 x7 x365 basis.** In the case of any break down / malfunctioning of components, accessories, etc., the relevant defect is to be attended and rectified in the stipulated time (**within 72 Hrs**). The list of critical spares which the Contractor proposes to stock at the sites should be furnished separately.
8. Site Maintenance: The machines/parts shall have to be maintained on site. On exigencies, the permission will be given to take the machines to the workshop of the firm, but in this condition, the firm has to provide standby machine/parts of same configuration. No extra payment will be made to the vendor/firm for providing standby machine/parts of same configuration in the case of exigencies.
9. **The firm shall provide maintenance service normally during office hours i.e. from 10.30 AM to 5:30 PM on all working days.** However, beyond office hours, maintenance work can be done with permission of officer concerned.
10. CSPDCL will provide full access to the firm to carry out preventive and corrective maintenance services.
11. In the event of any equipment/software/works or portion(s) thereof being down either for over five times in any period of twelve months, the contractor would arrange to replace such equipment/software/works or portion(s) thereof as per SLA, failing which the purchaser may replace such equipment's/software/works or portion(s) thereof at the cost of the contractor and may recover the cost incurred either by adjusting against payment(s) to be made to the contractor or by recovering it otherwise, including by revoking the Security deposit and/or Bank guarantee in favour of the purchaser.
12. **Penalty for Downtime:** In case of downtime of equipment's/software is beyond specified timeframe given below, the contractor would be liable to pay the penalty for such downtime at indicated below, which may be adjusted against payment(s) to be made to the contractor or may be recovered, including by revoking the Security deposit and/or Bank guarantee in favor of the purchaser.

C.	SN	ITEM	Limit of total downtime	Penalty for downtime beyond specified time
	1	Fire Detection & Alarm System, Fire Suppression System, PA System, Access Control, Very Early Smoke Detection Apparatus (VESDA), Rodent Repellent System , Water Leakage System, Building Management Software, CCTV etc.	438 hours (i.e. 95%) in a year counted yearly basis.	1% of the total AMC cost of the item involved per hour beyond the limit of total downtime subject to maximum 10% of the annual AMC contract value of the item.

For FMS Services:

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

1. The bidder shall be required to provide the services of Facility Management Service & support and shall depute their own manpower so as to manage entire IBMS system for all equipment's, installations including hardware, software & applications for the utility in order to have maximum availability enabling utility to realize its desired business objectives.
2. System Management Services shall be provided by FMS vendor in order that maximum uptime & performance levels of IBMS systems installed is ensured. As such, FMS vendor is expected to provide services as per ITIL (IT Infrastructure Library) standards with performance levels meeting or exceeding those mentioned in Service Level Agreement (SLA) agreed between utility & vendor.
3. To achieve the desired Service Levels, the FMS provider may need to interact, coordinate and collaborate with the other Service Providers/OEMs as required. The FMS provider will act as the Single Point of Contact for all issues relating to the Service Levels. However, the prime responsibility of providing desired services shall be the management of entire IBMS system at Data Center (DC) & Disaster Recovery Center (DRC).
4. Formal Intimation regarding any changes /updates /upgrade /refresh in the version/quantity of equipment's/software/applications carried out/required shall be given well in advance to the contractor and same shall be updated in the monthly inventory register to be maintained. FMS support shall be provided for the maintenance & management of all the supplied equipment's, software & applications as per below mentioned scope:

I. Deployment of FMS Resource

5. Initial Transition (Taking over):

- 1.
- 2.
- 3.
- 4.
- 5.

- 5.1. Selected Bidder and CSPDCL in mutual understanding will plan out knowledge transfer for transition during the course of taking over of the service support management.
- 5.2. During initial transition period of **4 weeks** - Selected Bidder has to depute key resources (as specified) for smooth taking over of the systems from the day-1.
- 5.3. The role of Selected Bidder shall start after systems are handed over to them i.e. **from date of Go-Live of the project.**
- 5.4. Payments shall be applicable & formal SLA shall be enforced only after completion of initial transition period or commencement of contract FMS (i.e. **from date of Go-Live of the project**).

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

6. Unsatisfactory Performance / Services: In case the performance / services of FM Resource(s) deployed is/are not satisfactory or is found to be detrimental to the interests of CSPDCL, the Selected Bidder shall have to replace the said person(s) of similar experience / Skillset within the stipulated time-limits.
7. Due Diligence - The Selected Bidder shall exercise due diligence and deploy / engage persons having established identity, integrity, requisite qualifications, skills and experience for the relevant work.
8. Third-Party Background Check (TP-BGC) - The Selected Bidder shall confirm that the FM Resources deployed by them on the project have been vetted / undergone through a TP-BGC process. Selected Bidder shall be accountable for all the personnel deployed / engaged for the Project.
9. Interview – CSPDCL at its discretion may conduct an interview before accepting the FM Resource for onsite deployment. In case the candidate is found to be of inadequate knowledge or skillset, CSPDCL reserves right not to accept the FM Resource and demand the Selected Bidder for appropriate Resource.
10. On roll FM Resources – All FM Resources to be deployed must be the employees on payroll of Selected Bidder.
11. Right to Employment - Arrangement herein with the Selected Bidder is of the nature of service contract. As such, no right to employment in CSPDCL shall accrue or arise to the resources deployed, by virtue of their engagement for any assignment under this project.
12. **Minimum Wages Act** - Selected Bidder should undertake that during the subsistence of this agreement, they will not deploy any personnel / individual below the Minimum Wages as fixed by appropriate Government on this behalf from time-to-time, as per the provisions of Minimum Wages Act or any other Act/Law as applicable.
13. Jurisdiction – FM Resources shall be deployed at strategic locations i.e., at Data Centre Raipur and Disaster Recovery Center, Bilaspur.
14. Support & Response Time - FM Resources deployed should respond to and sort out any incident at the earliest as per SLA. Support for remote sites shall be by personnel visiting the remote site / over the phone or through remote control from their location.
15. Tentative Requirement – The Contractor shall deploy at least minimum four (04) numbers of FMS Engineers/Resources at each site (both DC & DR) along with a project manager as specified in the tender and shall be increased depending upon as the necessity arises.
16. Accidents – CSPDCL shall not be liable in case of any accidents or any untoward incident during contract period and will solely rest at the cost & risk of the Selected Bidder /Contractor pertaining to FMS.
17. Working Schedule –
 - 17.1. FM Resources shall strictly follow the duty chard schedule as agreed between CSPDCL and Contractor.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

- 17.2. FM Resources shall follow the calendar (for holidays / working days) as per the location they are deployed.
- 17.3. FM Resources shall be entitled to holidays only on officially recognized National Holidays. No additional leave shall be permitted outside of these designated days.
- 17.4. The deployed FM Resource shall be entitled to a limited number of leave days per month, i.e. 18 days annually. In the absence of any FM Resource, the bidder shall deploy a substitute resource of same expertise domain to ensure continuity of services. The duties of the absent resource shall not be managed by adjusting the shifts or workload of the existing deployed personnel.
- 17.5. FM Resources should provide their support & services as per the Service Window defined in SLA.
- 17.6. However, FM resources are also expected to be available on call basis, in case of emergency, beyond their normal working hours.
- 17.7. In case of an emergency / outbreak, over & above the normal hours, their services should also be available, as & when requested by CSPDCL.
18. FM Retention/Exit Policy – Selected Bidder shall have to adhere to the following regarding FM Resources deputed onsite: -
 - 18.1. Relocate/Transfer – FM Resource once deputed and accepted by CSPDCL, shall not be relocated / transferred to any other Project / Location without CSPDCL's consent. However, in extreme cases or in case of any unsatisfactory performance, CSPDCL may give consent or even recommend relocation / transfer of the FM Resource.
 - 18.2. Minimum Period – In order to discourage frequent attrition of FM Resources, Selected Bidder may have an arrangement of "Bond", enforcing them to serve CSPDCL for at least a period of one year.
 - 18.3. Exit Term – Exit plan of any FM Resource should be intimated to CSPDCL at least 2 months prior to his exit. The new incoming FM Resource should be available onsite at least 1 month prior to the exit of the outgoing FM Resource. This shall enable FM Resource to have Knowledge Transfer (KT) of at least 1 month.
19. All Inclusive Cost – Selected Bidder should to quote "All Inclusive Cost" in their price bid, after due consideration of the following-
 - 19.1. FM Resources shall have to make their own arrangements for residence / accommodation & local conveyance.
 - 19.2. Few FM Resources may ensure their availability to travel to their jurisdiction for support & troubleshooting.
 - 19.3. Travel expenses will not be borne by CSPDCL and the same has to be borne / arranged by the Selected Bidder / FM Resource.
 - 19.4. Any charges towards conveyance, mobile communication, hotel expenses / stay, tour & travel etc., shall NOT be payable to the Selected Bidder or the FM Resource(s).

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

20. Communication Facility - CSPDCL shall not provide and bear any rental cost towards communication facility (Phone) for day to day operation of the installed system.

21. Medical Insurance & PF: It is mandatory for all the deployed FMS resources to be covered under Medical Insurance and to be enrolled in the Provident Fund (PF) as per applicable rules & regulations.

22. **Penalty Clause**

Penalty due to non-performance of the work order shall be as per the **Service Level Agreement**. Refer Service Level Agreement (SLA) mentioned in the tender at **Annexure-5**.

II. **Detailed Scope & Extent of Work under FMS support**

The detailed Scope & Extent of Work and Specifications shall include, but not limited to the following works/services/items described herein and elsewhere in specification and accordingly, the scope of the work under the tender shall be as under:

23. **Service Delivery Management:**

FM Vendor shall provide detailed description for service delivery management for the complete project including transition plan and deliverables and project management methodology.

23.1. **Project Management**

FM Vendor will assign a Project Manager who will provide the management interface facility and has the responsibility for managing the complete service delivery during the contractual arrangement between utility and the FM Vendor. Project Manager will be responsible for preparation and delivery of all monthly/weekly reports as well as all invoicing relating to the service being delivered. Project Manager's responsibilities should essentially cover the following:

- a. Overall responsibility for delivery of the Statement of Work/s (SOW) and Service Level Agreement (SLA).
- b. Monthly Management reports should be generated & submitted timely within the first week of the month.
- c. Act as a primary interface to Utility for all matters that can affect the baseline, schedule and cost of the services project.
- d. Maintain project communications through Utility's Project Leader.
- e. Provide strategic and tactical recommendations in relation to technology related issues.
- f. Provide escalation to FM Vendor's senior management if required
- g. Conduct regularly scheduled monthly/quarterly system status meetings.
- h. Identify and resolve problems and issues together with utility Project Leader.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

- i. Responsible for preparation and delivery of all monthly reports as well as all invoicing relating to the services being delivered.

23.2. Management Services

- a. Provide “ownership-to-resolution” of all logged calls equipment’s/ software/ applications, monitor and report on the progress of problem resolution, confirm resolution of the problem with Utility, and log the final resolution via the problem management system;
- b. Record, analyze and report on logged calls, including:
 - Time of occurrence,
 - Incident & Problem trends,
 - Call resolution time,
 - Root Cause Analysis.
- c. Assign priorities to problems, queries, and requests based on the guidelines/SLA provided by Utility;
- d. Monitor and report to Utility on maintenance vendor performance.

23.3. Asset/ Inventory Management

FMS Vendor shall provide asset-tracking services for newly created Non- IT Assets for the utility under IBMS as per following guidelines:

- a. FMS Vendor & utility personnel shall jointly perform baseline asset tracking & inventory tracking at start of FMS contract.
- b. FMS Vendor shall create/ maintain hardware/ equipment’s asset database by recording information like configuration details, serial number, asset code, locations, warranty and AMC details.
- c. The database of assets shall be regularly updated by the vendor. The updating shall be required because of any of the incidents like new installations, up gradations of systems, change of location of systems, discarding of systems, sending of components for repairs etc.
- d. The vendor at any time must be able to display to utility latest level of IT assets & inventories. It should be able to display assets sent for repairs & assets discarded & assets upgraded.
- e. Provide asset verification at least once a year in presence of utility personnel.
- f. FMS Vendor shall provide regular MIS based on above to utility regarding need of new spares & components considering appropriate procurement time. The procurements shall be done by utility.
- g. Prior to completion of contract period, FMS Vendor shall hand over all assets along with report of all services to new FMS Vendor/ Utility staff.

23.4. Equipment’s/Software/Application & Services Management of IBMS & FF system

- a. The equipment’s, software and applications installed shall be under the scope of FMS.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

- b. Provide Level One Support for IBMS system, including incident logging, assigning incident numbers and dispatching the appropriate support personnel or AMC vendor to remedy a problem;
- c. Provide system status messages, as requested;
- d. Notify designated personnel of systems or equipment failures, or of an emergency;
- e. Initiate an Incident Management Record ("IMR") to document a service outage to include (for example) date and time opened, description of symptoms, and problem assignment (Level Two/Level Three), and track and report on problem status, as required;
- f. Monitor problem status to facilitate problem closure within defined Service Level criteria or escalate, as appropriate;
- g. Monitor IMR closure, including documented problem resolution;
- h. Provide Utility with complete and timely problem status through the problem tracking system, as requested;
- i. Maintain an updated FMS personnel contact listing.

23.5. Incidence Response Management:

- a. FMS team shall log a call/response to all the incidents immediately following its occurrence.
- b. Inform to the concern team/Person of CSPDCL/Support vendors describing the severity of the issue/incidence and shall take necessary actions.
- c. Call shall be logged to respective OEM/support vendor for availing the required support to ensure the resolution of the issue.
- d. Maintain its log into the Incident Log Register/Sheet detailing the time, type, criticality, etc. of the incident.

23.6. Data Center Operations

FMS Vendor shall:

- a. Deploy FMS resources in all the 3 shifts (of duration 8 hrs each) for DC-DR operation for IBMS system.
- b. Regularly monitor and log/inform the state of environmental conditions and power conditions in the Data center/DR Center to IBMS team or Utility.
- c. Co-ordinate with the utility for implementing any changes that may be required towards the placement and layout of IBMS infrastructure within the Data center.
- d. Regularly monitor, log & report entire equipment & module operation on 24x 7 x 365 basis
- e. Shall perform periodic health checkup & troubleshooting of all IBMS systems, hardware/ equipment's installed.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

- f. Prepare/Update the standard operating procedures (SOP) for Data Center operations and follow the same.
- g. FMS Vendor shall perform deliver the following services smooth operation of Data Centers

24. Resources for Project & Service Management

The bidder shall deploy adequate number of personnel for providing Facility Management services. Further, there shall be one team leader/Project Manager available, which would be responsible for smooth delivery of the FMS service. The bidder shall depute on-site personals to meet the Services requirement as described above.

25. Operations Management Resources:

The Bidder shall deploy adequate number of engineers responsible for day-to-day operations and monitoring in each shift on all days of the week on 24x7 days.

26. Service Level Chart

The bidder shall provide the FMS services as per the Service Level Agreement (SLA) mentioned in **Annexure-5**. Also. FMS Vendor has to sign SLA prior to start of FMS contract.

27. Change of Service Levels

- 27.1. The Utility may inform the service provider at least one month prior to making a change in the Service Levels if desired.
- 27.2. The Utility reserves the right to change the criticality, service availability duration, service levels and service level measurements with prior information.
- 27.3. The Utility may introduce a new Service Level that needs to monitored – but will include the basic aspects like Expected Service Levels, Minimum Service Levels etc.
- 27.4. Both the parties may amend the SLA by mutual agreement in accordance. Changes can be proposed by either party. Normally the forum for negotiating SLA changes will be Purchaser's periodic review meetings.

28. Completeness of Services

Selected Bidder shall provide all required support and services, whether or not explicitly mentioned in this RFP to ensure the intent of specification, completeness, operability, maintainability of the Data Center & DR Center. The Support Services shall be completed in every respect even though these may not be specifically mentioned in this tender document or in Bidder's offer.

29. System Availability

Bidder should take all care not to hamper the working of the CSPDCL business operation. Any interruption in CSPDCL IT Systems needs to be foreseen by the Bidder. In event of any interruption, quick restoration needs to be ensured by the selected Bidder as per SLA.

30. Access Rights

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

Bidder shall always take prior permission of the Officer-in-charge of the CSPDCL before starting any unscheduled work. Bidder shall abide by the security rules & procedures of CSPDCL. Any requirement of working after office hours or on the holidays shall be foreseen and a request may be made in advance for permission.

31. Personnel Safety

Selected Bidder during execution of the contract shall take all necessary steps to ensure:

- 31.1. Safety of themselves as well as their sub-vendors / sub-contractors, CSPDCL personnel and shall be liable for any consequences arising due to omission or act of themselves or their sub-vendors / sub-contractors.
- 31.2. CSPDCL shall not bear any liabilities in case of accidents, loss or otherwise during provisioning / commissioning of links and will solely rest at the risk & cost of Selected Bidder.

32. Configuration Change

During the Contract period, CSPDCL may require to carry out design modification in network/infrastructure, including modification for the security policy implementation. Accordingly, the selected bidder should carry out necessary configuration changes in the infrastructure, as advised by CSPDCL time-to-time and no additional cost to CSPDCL, in this regard.

33. Compliance (Govt./Auditor/Consultant/Policy)

- 33.1. Bidder must ensure that it will use practices/methodologies that are intrinsically safe and are approved for use in these locations. It must adhere to Government of India safety regulations.
- 33.2. The selected bidder should have to comply with the following and the same should be implemented on an on-going basis, at no additional cost to CSPDCL, during the contract period –
 - a. Shortcomings / recommendations of Security auditor or Consultant
 - b. Mandates of Govt. Rules & Regulations / Law Enforcing Agencies
 - c. CSPDCL Security Policy requirements

34. Adoption of New Technologies

CSPDCL reserves right to consider any new technology in future, meeting SLA and CSPDCL requirements. Operational Hands & Feet Support shall also be provided by the Selected Bidder for all the hardware & software that are running as well as also which are added from time-to-time during contract period.

35. Period for FMS

The contract period of the FMS shall be for 4 years from the commencement of the contract i.e. from the date of Go-Live of project.

36. Completion of Contract

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

All the assets equipment shall be handed over back to CSPDCL in a good & working condition, after completion of the contract period or fore-closure (in case of contract termination); as the case may be. Post Transition Management (Knowledge Transfer) shall be provided by the Selected Bidder.

Annexure-3

Technical Specifications

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

Annexure-3

Technical Specification Requirements & Conditions

A. Technical Specification Requirements

All the supplied equipment's/software and components under this tender for implementation of IBMS and Fire Fighting system shall comply the following technical specifications & compliance requirements strictly:

B. Technical Compliance Requirement:

The bidder shall submit the following compliances of the offered products and solutions in its bid/offer

1. Fire Detection & Alarm System

Product/Solution Description			
S/ N	Requirement	Compliance (Yes/No)	Remark (If any)
Make/Model:			
System Integration requirement:			
1	Building management system, Access control system, Fire alarm system, Gas suppression & Aspiration smoke detection system should be of same make to maintain SLA and seamless integration.		
2	The fire alarm system shall be integrated with the access control system to deactivate all door locks in case of emergency.		
3	The fire alarm system shall be integrated with PAC system. Instructions/signal from panel should also shut down the PACs in case of fire.		
4	The fire alarm system should also be integrated with the BMS through seamlessly without need of additional converter.		
Fire Alarm Control Panel requirements:			
5	Intelligent addressable Fire Alarm Control Panel with addressable loop supporting up to 252 devices, complete with 24 VDC power supply, built-in NAC circuits, DACT / city-tie communication, and networkable capability. The panel shall be UL 864 (10th Edition) listed, suitable and compliant with all applicable fire alarm codes and standards.		
6	Digital Automatic GSM based Auto Dialer having speech & SMS dialer, keypad with display, minimum 10 telephone numbers support with 20 seconds recording for each message, GSM Signal Strength display including power supply etc.		
Detectors requirements:			
7	Intelligent Addressable Multisensor detector		

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

	(Smoke/Smoke+Heat/ROR Heat /Fixed Heat), Multi-criteria addressable fire detector, Inbuilt Isolator, UL268 7th edition or latest Edition Multi-Criteria Smoke Detector.		
Manual Call Point requirement:			
8	Intelligent Addressable type Manual Call Point Single Action Manual Pull Station UL38 listed, sitting directly in the fire detection system loop circuit without use of any external module, comply with NFPA 72 Class X (Style 7) survivability requirements.		
Hooters/ Strobes / indicators requirement:			
9	Conventional Ceiling / Wall mounted Hooter cum Strobes with efficient LED strobe technology with multi-Candela settings (15 30 75 110cd) on a single appliance.		
10	Response Indicator shall be designed for use with initiating devices that are concealed or otherwise not exposed to view for above false ceiling detector.		
Modules (Control / Monitor)			
11	Intelligent Addressable Relay Control Module for Hooter + Control module for 3 rd party equipment (PAC, Access door trip unit: Interfacing and supervising normally open (N.O) or normally closed (N.C) contacts with Dynamic supervision , Two-wire operation , Easy front access to programming port and wiring terminals.		
12	Intelligent Addressable Monitor Module: Interfacing and supervising normally open (N.O) or normally closed (N.C) contacts with Dynamic supervision, Two-wire operation , Easy front access to programming port and wiring terminals.		
Cabling requirements:			
13	2 Core 1.5 Sqmm, Multistranded AT Copper, FRLS, Armored cable.		
Other requirements:			
14	Stored pressure type Clean Agent type (FE-36 Fire extinguisher clean agent propellant) - 6 KG, Capacity of Rust Free Construction with M.S Powder coated floor stand/galvanized hooks/ brackets as per IS 15683.		
15	Fire - Exit Sign Boards made out of minimum 3mm thick rigid PVC board with computer cut with texts written to recommended height in photolumiscent material complete vide technical specifications with mirror fasteners etc. Sizes & mounting height of the board shall be as per requirement.		
16	Wooden flooring at Emergency EXIT Room Sign Boards made out of minimum 3mm thick rigid PVC board with computer cut with texts written to recommended height in photolumiscent material complete vide technical		

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

	specifications with mirror fasteners etc. Sizes & mounting height of the board shall be as per requirement.		
--	---	--	--

2. Gas Based Fire Suppression System: - 42 Bar UL/Vds Approved Suppression system (FK 5112)

Make/Model:			
S/N	Requirement	Compliance (Yes/No)	Remark (If any)
Mandatory Technical Requirements			
1	CCOE Approved Seamless FK 5112 Cylinder with Valve Assembly, 120 Ltrs. capacity, OEM Factory filled with FK 5112 Suppression Liquid, pressurized to 42 bar.		
2	Master Completer Kit complete with Pressure Gauge, Low-pressure supervisory switch, Electromagnetic/manual/Pneumatic Actuator, Flexible discharge & actuation hoses and connectors.		
3	Slaver Completer Kit complete with Pressure Gauge, Low-pressure supervisory switch, Electromagnetic/manual/Pneumatic Actuator, Flexible discharge & actuation hoses and connectors.		
Clean Agent Requirement			
4	Gas Agent -FK 5112 Fire Protection Fluid, OEM Factory Filled per Kgs (as per VDS approved design)		
5	Standard Type UL Listed Nozzles, 360 Deg / 180 Deg Throw, selection as per approved hydraulic flow calculations.		
Testing requirement			
6	Nitrogen Testing.		
7	ROOM INTEGRITY TEST		
Detection Systems:			
8	UL Listed / FM approved Single zone Gas Release Panel to connect Manual Abort, Manual Release, Low Pressure, Discharge Pressure, Output to activate Solenoid, IN Signage, OUT signage, IN & OUT Hooter Strobe as required.		
9	Manual Release Switch UL listed		
10	Manual Abort Switch UL Listed		

3. Building Management System

Make/Model:			
S/N	Requirement	Compliance (Yes/No)	Remark (If any)
Mandatory Technical Requirements			
General requirements			
1	Agency shall design & provide a full Building automation system on the basis of truly distributed intelligence and		

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

	shall comprise of the following general functional sub systems. Building management system, access control system, Fire alarm system, Gas suppression & Aspiration smoke detection system should be of same make to maintain SLA and seamless integration.		
2	Building Management Seamless integrating all utilities.		
BMS Workstation requirement:			
3	WorkStation : i9 or latest with at least 32GB RAM, 4TB SSD, HDMI, latest Gigabit network card, latest 4GB graphic card, 22" Full HD monitor and original windows 11 64-bit (Professional) or latest, wireless key board, Optical Mouse & Pad, DVD writer.		
BMS Software Platform requirements			
4	Graphical interface software based on latest MS Windows 10. The software shall be open system architecture type, which facilitates interoperability with other system with complete control and monitoring functions. Software shall be capable of working in a LAN / WEB environment with concurrent client license for min 2 users. Software shall be able to notify critical alarms via SMS & e-mails .Software shall be capable to draw different trends for energy meter (All soft parameters) and temperature/RH for instantaneous, hourly, daily, and monthly and annually through the available field devices. Software shall be capable of generating reports in xml, PDF, excel format & shall be capable to configure a printer & shall support direct printing of reports from software.		
DDC / Controller Requirements			
5	Direct Digital Controllers: BACnet/IP Fully programmable Direct Digital Control (DDC) unit , supporting 16 universal inputs/outputs, analog and digital signal processing, BACnet/IP and Modbus communication, real-time control of HVAC, lighting, and energy systems, onboard logic and scheduling, remote monitoring capability, secure access control, and compliant with BIS, IEC, and relevant building automation standards."		
6	Networkable 32 Bit DDC Controllers with I/O points		
Sensors / Field Devices			
7	Inside Temperature + RH sensors for Server Room		
Utility Monitoring / Integrations (MODBUS/BACnet/RS485)			
8	Integrator for Precision AC Units for Server Room on MODBUS RTU protocol		
9	Integration for UPS on MODBUS RTU protocol		
10	Integrator for Energy Meter/ DG Sets on MODBUS RTU		

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

	protocol		
Cabling requirement			
11	2 Core 1 Sqmm, Multistranded AT Copper, FRLS, Armored cable.		
12	Communication Cable: Armored CAT6 Cable		
13	Cable Tray 50mm		
14	Rubber Matting at MCB & UPS Room		

4. Access Control System

Make/Model:			
S/N	Requirement	Compliance (Yes/No)	Remark (If any)
Mandatory Technical Requirements			
Integration Requirements:			
1	The Integrated Access Control System's (ACS) primary function shall be to regulate access through specific doors, gates or barriers to secured areas of the facility.		
2	The Access Control System's (ACS) shall integrate seamlessly with CCTV system, Building Management System (BMS), Fire Alarm System and Aspirating Smoke Detection System. Preferably, all should be of same make to maintain SLA and seamless integration.		
Server/ Workstation / Software License requirement:			
3	WorkStation : i9 or latest with at least 32GB RAM, 4TB SSD, HDMI, latest Gigabit network card, latest 4GB graphic card, 22" Full HD monitor and original windows 11 64-bit (Professional) or latest, wireless key board, Optical Mouse & Pad, DVD writer. for Access control software (N+1 for redundancy)		
4	Access Control Software having capability to cater minimum 24 doors, 1000 cardholders, one server integrated with workstation that can be installed in the same machine. The total number of controllers that can be connected shall be virtually unlimited. The Windows-certified software shall have a powerful client/server architecture, and it is easy to install and administer via its graphical user interface. Features such as advanced audit-trail logging, advanced alarm management, anti-passback functionality, door interlocking, exclusive custom Wiegand functionality and advanced device firmware download D are all standard.		
Access Controllers / Panels requirements:			
5	IP Controller for access doors having autonomous operations of field equipment through peer to peer communications with OSDP Readers		

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

	• 4 Monitored or Unmonitored Inputs • 2 Relay Outputs • 4 Open-collector Outputs • 1 general-purpose FLN bus to connect to IPM, OPM and 8IO devices • Capacity for 500,000 users • Maximum 5 cards per user • Large offline event buffer with up to 200,000 events • Anti-passback		
Card Readers / Authentication devices requirements:			
6	Biometric Reader for Server room having RF: 125kHz EM, HID Prox & 13.56MHz MIFARE, MIFARE Plus, DESFire EV1/EV2*, FeliCa, iCLASS SE/SR/Seos, NFC, Sensor Type: Optical Sensor (OP5),Extractor / Matcher: MINEX certified and compliant.		
7	Smart card readers		
8	Smart Card		
Door Interface / Accessories requirements:			
9	Flush/surface mount magnetic contact for door status monitoring, compatible with access control systems, providing normally open/normally closed dry contact output, complete with mounting accessories.		
10	Resettable Emergency Release Switch		
11	Electromagnetic lock – 600 lbs with ZL / UL bracket ,as required – Single leaf		
12	Electromagnetic lock – 600 lbs with ZL / UL bracket ,as required – Double leaf		
13	Exit Switch		
14	24-port unmanaged non-PoE Ethernet switch with 24 x 10/100/1000 Mbps RJ-45 ports, supporting auto-MDI/MDIX, plug-and-play operation, store-and-forward switching, and IEEE 802.3x flow control. The switch shall be compact, fanless (or as required), with AC power supply.		
15	Regulated 24V DC power supply unit with minimum 5 Amp output capacity, suitable for access control and low-voltage electronic systems complete with protection features.		
Cabling requirements:			
16	6 Core 1sqmm, 4 Core 1sqmm & 2 Core 1sqmm armored cable multistrand, copper, shielded armoured Cable (between the card readers & the access controllers) complete with all accessories as required.		
17	Cat 6 armored cable		

5. CCTV System

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

Make/Model:

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

S/N	Requirement	Compliance (Yes/No)	Remark (If any)
Mandatory Technical Requirements			
Integration Requirements:			
1	Integration with proposed Access Control System through open source API or other feasible options for seamless integration between the 2 systems.		
2	Cameras to be popped up based on the ACS events/alarms		
IP Camera Requirements:			
3	5 Megapixel (2592×1944) AI Dome Camera (2.8mm lens) NDAA & STQC certified ; • 1/2.8" progressive CMOS, 30fps @ 2560X1920 (5MP) • 5MP, 2.8mm M12 lens / F 2.0 • Up to 30 Meter IR Range • Video Analytics: Trip wire, Intrusion, Loitering and Restricted Zone and Smart Motion Detection. • AI features: People/ Vehicle classification, Deep Research, Path Extraction (Tightly integrated with VMS) • H.265/H.264/M-JPEG Video Compression • PoE Support, NAS Storage support, SD Card (1 TB supported, Min triple stream support. • Two way audio support, Digital I/O : 1:1 • 120dB WDR, 3D noise Reduction, Adaptive Streaming , Smart Streaming and ROI, SNR > 70 dB. • BIS, CE, FCC, RoHS, IP54, UL. *NDAA Compliant, BIS ER01/STQC Certified.		
4	5 Megapixel (2592×1944) AI Bullet Camera (2.8mm lens /3.6 mm lens) NDAA & STQC certified; • 1/2.8" progressive CMOS, 30fps @ 2560X1920 (5MP) • 5MP, 2.8mm M12 lens / F 2.0 (or 3.6 mm optional) • Up to 50 Meter IR Range (Smart IR). • Video Analytics: Trip wire, Intrusion, Loitering and Restricted Zone and Smart Motion Detection. • AI features: People/ Vehicle classification, Deep Learning, Path Extraction (Tightly integrated with VMS) • H.265/H.264/M-JPEG Video Compression • PoE Support, NAS Storage support, SD Card (1 TB supported, Min triple stream support. • Two way audio support, Digital I/O : 1:1 • 120dB WDR, 3D noise Reduction, Adaptive Streaming , Smart Streaming and ROI, SNR > 70 dB. • Ingress Protection: IP67. • BIS, CE, FCC, RoHS, UL.		

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

	*NDAA Compliant, BIS ER01/STQC Certified.		
Recording & Video Management (NVR)			
5	32 Channel NVR with minimum 90 days Embedded OS Linux, CPU ARM Processor, Flash 256 MB, RAM 4 GB, Watchdog Hardware + Software, Power Restoration System Restart Automatically after Power Recovery, Record Throughput (MB) 192 Mbps, Network Throughput (MB) min 200 Mbps, HDD Devices Internal x 4, supports RAID 0, 1, 5 (RAID Max. Volume: 16TB), Video Output HDMI x 1, VGA x 1, support H.265, H.264, MPEG4 and MJPEG Multiple codec.		
Network Infrastructure for CCTV			
6	24-port Gigabit Ethernet PoE switch supporting IEEE 802.3af/at standards with a minimum PoE power budget of ≥ 370 W, suitable for powering IP cameras. The switch shall include minimum 2 uplink ports (SFP/RJ45), support VLAN, QoS, port management, and security features, and be designed for 24x7 continuous operation in surveillance environments, or equivalent.		
Display / Monitoring requirement:			
7	42/55-inch LED Display Screen with Full HD resolution, HDMI and USB connectivity, suitable for conference rooms, offices and digital display applications.		
Cabling requirement:			
8	Armored FRLS CAT-6 UTP Cable as per requirement.		

6. Water Leakage Detection System

Make/Model:			
S/N	Requirement	Compliance (Yes/No)	Remark (If any)
Main Control Panel requirements:			
1	Addressable Main Water Leak Detection Panel with Touch Screen Display, networkable on RS-485 with Water Leak Detection Modules. Shall give pin point of leak distance in Meters and cable fault conditions of each networked modules.		
Leak Sensing Cable requirements:			
2	4 wire Quick Dry FM or UL Listed Addressable Type/ Reusable type Water Leak Sensing Cable with leader cable if required and end connections.		
Sensor Interface Module:			
3	Sensor Interface Module, with capability to extend one sounder output and connect up to 150 mts of sensing Cable with minimum 100 such Modules connectivity to the		

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

	Main Panel. Module to be enclosed in NEMA 4X enclosures with transparent cover for easy viewing.		
Leader Cable / Enclosures / Accessories			
4	Terminates sensing circuit (End Caps), required at end of sensing circuit and ends of all branches		
5	Cable Securing Clips with Tie Fixing Base.		
6	High visibility yellow tags to identify sensing cable and record distance.		
7	Sounder with power supply		
8	Jumper Cable/ leader Cable: 1 Twisted Pair x 1.5 mm ² , FRLS, Multistrand AT Copper conductor, Shielded individually with Al-Mylar Tape with drain wire, Unarmored Cable		
Communication Cable Specification:			
9	SITC of WLD Communication Cable as per OEM Standard, 2 Twisted Pair 1.5 Sqmm, FRLS, Multistranded AT Copper conductor, Shielded, Unarmoured Cable.		

7. High Sensitivity Smoke Detection System

Make/Model:			
S/N	Requirement	Compliance (Yes/No)	Remark (If any)
Mandatory Technical Requirements			
General Requirements			
1	The panels shall be mounted inside the risk protected and there shall be a network of air sampling pipe work. Panel should be Vds or UL Listed.		
2	The High Sensitivity Smoke detection consist of highly sensitive dual-wavelength technology to trigger an alarm at the earliest possible moment		
Aspirating Smoke Detector requirements			
3	The detector shall Two Pipe Two Zone Laser / LED based detector. The detector shall support up to 200 meter linear pipe length; UL/ FM / Vds approval for 800 sq meter area coverage and min 60 sampling points. Each Detector must have necessary Relay Output for individual Alarm Thresholds and Local sounder output.		
Power Supply & Backup			
4	UL listed 24V DC 2 A Power Supply with Battery backup Unit.		
Sampling Pipe/ Points Network requirement:			
5	Sampling Pipes for Primary & Secondary Sampling, smooth Inner Bore 21mm ID and 25 mm outer dia, Plenum Rated, Sch.40, PVC Pipes with Fittings, Hi-quality Supports, accessories and Sealing compound; Red color		

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

	sampling point labels, RED color pipe.		
6	Capillary Sets complete with tube and sampling point assembly.		
7	Aspiration 25mm OD 2 mm thickness PVC Sampling Pipes with accessories.		
Other requirements:			
8	Electronic Hooter with mounting arrangements.		

TECHNICAL REQUIREMENT

8. Ultrasonic Rodent Repellent system

Make/Model:			
S/N	Requirement	Compliance (Yes/No)	Remark (If any)
Mandatory Technical Requirements			
Controller / Console Requirements:			
1	Microprocessor based Master Controller Console / Rodent Controller with 32 characters LCD DISPLAY, with on board controls generating frequencies from 20 KHz to 60 KHz, complete with all related mounting accessories such as racks / L angles etc.		
Transducer / Satellite Station requirements:			
2	Transducer Satellite Stations capable of Emitting Ultrasonic sound of frequencies 20 KHz and higher, with blinking LED Indication & shall capable to covering area of 500 Sq ft in all voids. It shall be possible to self-test transducers in audible range. Including all necessary back box and mounting accessories to install satellite on surface, on tray, in false floor area.		
Cabling requirements:			
3	Rodent Cable as per requirement		

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

Unpriced BoQ

The bidder shall furnish the unpriced BoQ in its offer as per detailed below, without which bid shall be liable for the rejection. The minimum quantity for each item is mentioned here. However, bidder shall assess the project requirement and offer the required items/quantity to fulfill the system requirement for its completion quoting not less than the minimum quantity mentioned. Any additional item if required for the completion of the project shall also be mentioned and quoted in the offer.

I. For Data Center, Raipur

ITEM	DESCRIPTION	UNIT	Minimum QTY. Required
A	Fire Alarm System		
1	Addressable Fire Alarm Control Panel (FACP) UL 864 10th Edition and UL 2572 Listed, ULC-S527 3rd Edition Listed, FM, CSFM Approved Design Fire Safety modular panel with Touch screen.	No	1
2	Intelligent Addressable Multi-sensor Smoke detector : Multi-criteria addressable fire detector, Inbuilt Isolator, UL 7 th or latest Edition.	Nos.	32
3	Intelligent Addressable Type Manual Call Point : Intelligent Manual Fire Alarm Box , Single-action, Pull-down lever is down.	Nos.	5
4	Conventional Type Hooter with Strobe :	Nos.	6
5	Response Indicator for above false ceiling detector	No	21
6	Intelligent Addressable Relay control module	Nos	20
7	Intelligent Addressable Monitor module	Nos	5
8	Auto Dialer with minimum 10 numbers enrollment provisioned.	Nos	2
9	2 core x 1.5 sq.mm Armoured FRLS cable	Mtrs.	LS
10	Clean Agent UL listed Fire Extinguisher	Kgs	6
11	Auto glow Photo luminescent Signage's " for FIRE EXIT"	Nos	10
12	Wooden flooring at Emergency EXIT Room	Lot	1
B	FK 5112 System for Server Room 1 & 2 and UPS Room		
1	CCOE Approved Seamless FK 5112 Cylinder with Valve Assembly, 120 Ltrs. capacity, OEM Factory filled with FK 5112 Suppression Liquid, pressurized to 42 bar.	Nos	6
2	Master Kit complete with Solenoid	Lot	2
3	Slave Kit complete with Pneumatic actuators	Lot	3
4	Gas Agent -FK 5112 Fire Protection Fluid, OEM Factory Filled per Kgs (as per VDS approved Design)	Kgs	LS
5	Accessories for Gas Suppression System like Nozzles, 360 Deg / 180 Deg Throw as per approved hydraulic flow calculations, Piping, etc.	Lot	1

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

C	Detection Systems		
1	UL listed Single zone Gas Release Panel with Power supply and battery charger backup 15 mins	Nos	3
2	Manual Release Switch UL listed	No	3
3	Manual Abort Switch UL Listed	No	3
D	ACCESS CONTROL SYSTEM		
1	IP Controller for access doors (Door Reader Interface Module)	No	3
2	24V 2 A UL listed Power Supply Unit with battery backup	No	3
3	Biometric Reader for Server room	No	1
4	Smart Card Reader	Nos	3
5	Electromagnetic lock - 600 lbs with ZL / UL bracket, as required - Single Leaf	Nos	3
6	Electromagnetic lock - 600 lbs with ZL / UL bracket, as required - Double Leaf	Nos	1
7	Resettable Emergency Release Switch	Nos	4
8	Magnetic Contact	Nos	6
9	Server/Work Station for Access control software (N+1 for redundancy)	Lot	1
10	<u>Access Control System Software:</u> Enterprise Version Server Software for Access control with 2 nos. of Client License.	Lot	1
11	6 core x 1 Sq.mm - Armored (As per Required)	Lot	1
12	4 core x 1 Sq.mm - Armored (As per Required)	Lot	1
13	2 core x 1 Sq.mm - Armored (As per Required)	Lot	1
14	Cat 6 cable - Armored (As per Required)	Lot	1
15	Exit Switch	Nos	2
16	Smart Card	Nos	100
17	non POE switch	Nos	1
E	CCTV System		
1	Dome Camera as per specification	Nos	20
2	Bullet Camera as per specification	Nos	2
3	32 Channel NVR with minimum 90 days video retention with data safety provision	Nos	1
4	Client workstation with 42/55 inch Monitor	Nos	1
6	24 Port PoE Switch	Nos	2
7	CAT6 Cable Armored (as per requirement)	Lot	1
F	Rodent VHFO system		
1	Rodent Controller	Nos	3
2	TRANSDUCERS 500 Sqft Coverage	Nos	30
3	Rodent Cable (as per requirement)	Lot	1
G	Water leak detection		

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

1	Addressable Main Water Leak Detection Panel with Touch Screen Display networkable on RS485 with Water Leak Detection Modules.	Nos	1
2	Sensor Interface Module	Nos	5
3	4 Wire Quick Dry Addressable Type/ Reusable type Water Leak Sensing Cable with leader cable.	Lot	1
4	Terminates sensing circuit (End caps)	Lot	1
5	Cable Securing Clips with Tie Fixing Base	Lot	1
6	High-visibility Yellow Tags	Lot	1
7	Sounder with power supply	Nos	4
8	Jumper Cable / Leader Cable: 1 Twisted Pair x 1.5 mm ² , FRLS, Multistrand AT Copper conductor, Shielded individually with Al-Mylar Tape with drain wire, Unarmored Cable	Lot	1
9	WLD Panel Communication Cable	Lot	1
H	Aspiration Detector (Early warning Detection).		
1	VDS Listed Aspirating Detector- 800 SQM coverage.	Nos	3
2	UL listed 24V DC 2 A Power Supply with Battery backup Unit.	Set	3
3	Sampling Points	Lot	3
4	Air termination Nozzles with Capillary set & end cap.	Lot	3
5	Aspiration 25mm OD 2 mm thickness PVC Sampling Pipes with accessories.	Lot	3
6	Electronic Hooter with mounting arrangement	Nos	3
I	Building Management System		
1	BMS Work Station in redundant configuration	Nos	2
2	Proposed Redundant Integrated Software for BMS (Graphic Software)	Set	1
3	<i>Third Party Integration.</i>		
a	Integrator for PAC for Server room on MODBUS RTU PROTOCOL.	Set	1
b	Integrator for UPS on MODBUS RTU PROTOCOL.	Set	1
c	Integrator for ENEGEY METERS/DG Set on MODBUS RTU PROTOCOL.	Set	1
4	<i>Direct Digital Controllers: BACnet/IP</i>		
a	Networkable 32 Bit DDC Controllers with I/O points	Set	2
b	DDC	Set	2
5	Temperature and RH sensor for server room	Nos.	6
6	<i>Cable and Conduit</i>		
a	2 Core x 1 sq mm Armored Cable for control cabling	Mtrs	1500
b	Communication cable: Armored CAT6 Cable	Mtrs	200
c	Cable Tray 50 mm	Mtrs	100
d	Rubber Matting at MCB & UPS Room	Sqmtrs	

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

II. For Disaster Recovery Center, Bilaspur

ITEM	DESCRIPTION	UNIT	Minimum QTY. Required
A	Fire Alarm System		
1	Addressable Fire Alarm Control Panel (FACP) UL 864 10th Edition and UL 2572 Listed, ULC-S527 3rd Edition Listed, FM, CSFM Approved Design Fire Safety modular panel with Touch screen.	No	1
2	Intelligent Addressable Multi-sensor Smoke detector : Multi-criteria addressable fire detector, Inbuilt Isolator, UL 7 th or latest Edition.	Nos.	30
3	Intelligent Addressable Type Manual Call Point : Intelligent Manual Fire Alarm Box , Single-action, Pull-down lever is down.	Nos.	5
4	Conventional Type Hooter with Strobe :	Nos.	5
5	Response Indicator for above false ceiling detector	No	21
6	Intelligent Addressable Relay control module	Nos	17
7	Intelligent Addressable Monitor module	Nos	5
8	Auto Dialer with minimum 10 numbers enrollment provisioned.	Nos	1
9	2 core x 1.5 sq.mm Armoured FRLS cable	Lot	1
10	Clean Agent UL listed Fire Extinguisher	Nos.	5
11	Auto glow Photo luminescent Signage's " for FIRE EXIT"	Nos.	10
B	FK 5112 System for Server Room, UPS & Battery room		
1	CCOE Approved Seamless FK 5112 Cylinder with Valve Assembly, 120 (140) Ltrs. capacity, OEM Factory filled with FK 5112 Suppression Liquid, pressurized to 42 bar.	Nos	6
2	Master Kit complete with Solenoid	Lot	2
3	Slave Kit complete with Pneumatic actuators,	Lot	2
4	Gas Agent -FK 5112 Fire Protection Fluid, OEM Factory Filled per Kgs (as per VDS approved Design)	Kgs	LS
5	Accessories for Gas Suppression System like Nozzles, 360 Deg / 180 Deg Throw as per approved hydraulic flow calculations, Piping, etc.	Lot	1
C	Detection Systems		
1	UL listed Single zone Gas Release Panel with Power supply and battery charger backup 15 mins	Nos	3
2	Manual Release Switch UL listed	Nos	3
3	Manual Abort Switch UL Listed	Nos	3
D	ACCESS CONTROL SYSTEM		
1	IP Controller for access doors (Door Reader Interface Module)	No	4
2	24V 2 A UL listed Power Supply Unit with battery backup	No	4
3	Biometric Reader for Server room	No	1

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

4	Smart Card Reader	Nos	5
5	Electromagnetic lock - 600 lbs with ZL / UL bracket, as required - Single Leaf	Nos	4
6	Resettable Emergency Release Switch	Nos	4
7	Magnetic Contact	Nos	4
8	Server/Work Station for Access control software (N+1 for redundancy)	Lot	1
9	<u>Access Control System Software:</u> Enterprise Version Server Software for Access control with 2 nos. of Client License.	Lot	1
10	6 core x 1 Sq.mm - Armored (As per Required)	Lot	1
11	4 core x 1 Sq.mm - Armored (As per Required)	Lot	1
12	2 core x 1 Sq.mm - Armored (As per Required)	Lot	1
13	Cat 6 cable - Armored (As per Required)	Lot	1
14	Exit Switch	Nos	3
15	Smart Card	Nos	50
16	non POE switch	Nos	1
E	CCTV System		
1	Dome Camera as per specification	Nos	11
2	Bullet Camera as per specification	Nos	1
3	32 Channel NVR with minimum 90 days video retention with data safety provision	Nos	1
4	Client workstation with 42/55 inch Monitor	Nos	1
5	24 Port PoE Switch	Nos	1
6	CAT6 Cable Armored (as per requirement)	Lot	1
F	Rodent VHFO system		
1	Rodent Controller	Nos	2
2	Transducer 500 Sqft Coverage	Nos	24
3	Rodent Cable (as per requirement)	Lot	1
G	Water leak detection		
1	<u>Addressable Main Water Leak Detection Panel</u> with Touch Screen Display networkable on RS485 with Water Leak Detection Modules.	Nos	1
2	<u>Sensor Interface Module</u>	Nos	5
3	4 Wire <u>Quick Dry Addressable</u> Type/ Reusable type Water Leak Sensing Cable with <u>leader cable</u>	Lot	1
4	Terminates sensing circuit (End caps)	Lot	1
5	Cable Securing Clips with Tie Fixing Base	Lot	1
6	High-visibility Yellow Tags	Lot	1
7	Sounder with power supply	Nos	5
8	Jumper Cable / Leader Cable 1 Twisted Pair x 1.5 mm ² , FRLS, Multistrand AT Copper conductor, Shielded individually with Al-Mylar Tape with drain wire, Unarmored Cable	Lot	1

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

9	WLD Panel Communication Cable	Lot	1
H	Aspiration Detector(Early warning Detection)		
1	VDS Listed Aspirating Detector- 500/800 SQM coverage.	Nos	3
2	UL listed 24V DC 2 A Power Supply with Battery backup Unit.	Set	3
3	Sampling Points	Lot	3
4	Air termination Nozzles with Capillary set & end cap.	Lot	3
5	Aspiration 25 mm OD 2 mm thickness PVC Sampling Pipes with accessories.	Lot	3
6	Electronic Hooter with mounting arrangement	Nos	3
I	Building Management System		
1	BMS Work Station in redundant configuration	Nos	2
2	Proposed Redundant Integrated Software for BMS (Graphic Software)	Set	1
3	<i>Third Party Integration.</i>		
a	Integrator for PAC for Server room on MODBUS RTU PROTOCOL.	Set	1
b	Integrator for UPS on MODBUS RTU PROTOCOL.	Set	1
c	Integrator for ENEGEY METERS/DG Set on MODBUS RTU PROTOCOL.	Set	1
4	<i>Direct Digital Controllers: BACnet/IP</i>	Set	
a	Networkable 32 Bit DDC Controllers with I/O points		2
b	DDC	Set	2
5	Temperature and RH sensor for server room	Nos.	7
6	<i>Cable and Conduit</i>	Lot	1
a	2 Core x 1 sq mm Armored Cable for control cabling	Lot	1
b	Communication cable: Armored CAT6 Cable	Lot	1
c	Cable Tray 50 mm	Lot	1

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

Annexure-4

Pre-Contract Integrity Pact

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

Annexure - 4

(INTEGRITY PACT DOCUMENT)

(TO BE EXECUTED ON NON-JUDICIAL STAMP PAPER OF VALUE Rs.300)

PRE-CONTRACT INTEGRITY PACT

1. General

1.1. This pre bid-contract Agreement (hereinafter called the Integrity Pact) is made on the day of the month of year, Between, **CHHATTISGARH STATE POWER DISTRIBUTION COMPANY LIMITED (A CG Govt. Undertaking)**, acting through _____, **CE/ED, EITC, CSPDCL, Raipur** (hereinafter called the “BUYER” which expression shall mean and include, unless the context otherwise requires, his successors in office and assigns) and the First Party, proposes to procure (Name of the Stores/ Equipment/ Work/Service) _____ for

_____ M/s _____, represented by, **Shri** _____ Chief Executive Officer (hereinafter called the “BIDDER/SELLER” which expression shall mean and include, unless the context otherwise requires, his successors in office and permitted assigns) and the Second Party, is willing to offer/has offered.

1.2. Whereas the BIDDER is a Private Company/ Public Company/ Government Undertaking/ Partnership/ Registered Export Agency, constituted in accordance with the relevant law in the matter and the BUYER is a Ministry of the Government of India performing its functions on behalf of the Government of Chhattisgarh.

2. Objectives

NOW, THEREFORE, the BUYER and the BIDDER agree to enter into this pre-contract agreement, hereinafter referred to as Integrity Pact, to avoid all forms of corruption by following a system that is fair, transparent and free from any influence/prejudiced dealings prior to, during and subsequent to the currency of the contract to be entered into with a view to: -

- 2.1 Enabling the Buyer to obtain the desired said stores at a competitive price in conformity with the defined specifications of the Services by avoiding the high cost and the distortionary impact of corruption on public procurement.
- 2.2 Enabling bidders to abstain from bribing or any corrupt practice in order to secure the contract by providing assurance to them that their competitors will also refrain from bribing and other corrupt practices and the Buyer will commit to prevent corruption, in any form, by their officials by following transparent procedures.

3. Commitments of the Buyer

The Buyer Commits itself to the following: -

- 3.1 The Buyer undertakes that no official of the Buyer, connected directly or indirectly with the contract, will demand, take a promise for or accept, directly or through intermediaries, any bribe, consideration, gift, reward, favor or any material or immaterial benefit or any other advantage from the Bidder, either for themselves or

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

for any person, organization or third party related to the contract in exchange for an advantage in the bidding process, bid evaluation, contracting or implementation process related to the Contract.

- 3.2 The Buyer will, during the pre-contract stage, treat all Bidders alike, and will provide to all Bidders the same information and will not provide any such information to any particular Bidder which could afford an advantage to that particular Bidder in comparison to other Bidders.
- 3.3 All the officials of the Buyer will report to the appropriate Government office any attempted or completed breaches of the above commitments as well as any substantial suspicion of such a breach.

In case of any such preceding misconduct on the part of such official(s) is reported by the Bidder to the Buyer with full and verifiable facts and the same is *prima facie* found to be correct by the Buyer, necessary disciplinary proceedings, or any other action as deemed fit, including criminal proceedings may be initiated by the Buyer and such a person shall be debarred from further dealings related to the contract process. In such a case while an enquiry is being conducted by the Buyer the proceedings under the contract would not be stalled.

4. Commitments of Bidders

The Bidder commits himself to take all measures necessary to prevent corrupt practices, unfair means and illegal activities during any stage of his bid or during any pre-contract or post -contract stage in order to secure the contract or in furtherance to secure it and in particular commits himself to the following:

- 4.1 The Bidder will not offer, directly or through intermediaries, any bribe, gift, consideration, reward, favour, any material or immaterial benefit or other advantage, commission, fees, brokerage or inducement to any official of the Buyer, connected directly or indirectly with the bidding process, or to any person, organization or third party related to the contract in exchange for any advantage in the bidding, evaluation, contracting and implementation of the Contract.
- 4.2 The Bidder further undertakes that he has not given, offered or promised to give, directly or indirectly any bribe, gift, consideration, reward, favor, any material or immaterial benefit or other advantage, commission, fees, brokerage or inducement to any official of the Buyer or otherwise in procuring the Contract or forbearing to do or having done any act in relation to the obtaining or execution of the Contract or any other Contract with the Government for showing or forbearing to show favor or disfavor to any person in relation to the Contract or any other Contract with the Government.
- 4.3 The Bidder further confirms and declares to the Buyer that the Bidder is the original manufacturer/integrator/authorized government sponsored export entity of the defense stores and has not engaged any individual or firm or company whether Indian or foreign to intercede, facilitate or in any way to recommend to the Buyer or any of its functionaries, whether officially or unofficially to the award of the contract to the Bidder, nor has any amount been paid, promised or intended to be paid to any such individual, firm or company in respect of any such intercession, facilitation or recommendation.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

- 4.4 The Bidder, either while presenting the bid or during pre-contract negotiations or before signing the contract, shall disclose any payments he has made, is committed to or intends to make to officials of the Buyer or their family members, agents, brokers or any other intermediaries in connection with the contract and the details of services agreed upon for such payments.
- 4.5 The Bidder will not collude with other parties interested in the contract to impair the transparency, fairness and progress of the bidding process, bid evaluation, contracting and implementation of the contract.
- 4.6 The Bidder will not accept any advantage in exchange for any corrupt practice, unfair means and illegal activities.
- 4.7 The Bidder shall not use improperly, for purposes of competition or personal gain, or pass on to others, any information provided by the Buyer as part of the business relationship, regarding plans, technical proposals and business details, including information contained in any electronic data carrier. The Bidder also undertakes to exercise due and adequate care lest any such information is divulged.
- 4.8 The Bidder commits to refrain from giving any complaint directly or through any other manner without supporting it with full and verifiable facts.
- 4.9 The Bidder shall not instigate or cause to instigate any third person to commit any of the actions mentioned above.

5. Previous Transgression

- 5.1 The Bidder declares that no previous transgression occurred in the last three years immediately before signing of this Integrity Pact, with any other company in any country in respect of any corrupt practices envisaged hereunder or with any Public Sector Enterprise in India or any Government Department in India that could justify bidder's exclusion from the tender process.
- 5.2 If the Bidder makes incorrect statement on this subject, Bidder can be disqualified from the tender process or the contract, if already awarded, can be terminated for such reason.

6. Earnest Money/Security Deposit

- 6.1 Every bidder, while submitting commercial bid, shall deposit an amount as specified in the RFP as Earnest Money in online through payment gateway via e-bidding portal and Security Deposit with the buyer through any of the following instruments:
 - (i) A confirmed guarantee by an Indian Nationalized Bank, promising payment of the guaranteed sum to the _____ (BUYER) _____, on demand within three working days without any demur whatsoever and without seeking any reasons whatsoever. The demand for payment by the Buyer shall be treated as conclusive proof for payment.
 - (ii) Any other mode or through any other instrument (to be specified in the RFP).
- 6.2 The Earnest Money shall be valid till the complete conclusion of contractual obligations to complete satisfaction of both the bidder and the buyer, whichever is later.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

6.3 In the case of successful bidder, a clause would also be incorporated in the Article pertaining to Performance Bond in the Purchase Contract that the provisions of Sanctions for Violation shall be applicable for forfeiture of Performance Bond in case of a decision by the Buyer to forfeit the same without assigning any reason for imposing sanction for violation of this pact.

6.4 No interest shall be payable by the Buyer to the Bidder(s) on Earnest Money/Security Deposit for the period of its currency.

7. Sanctions for Violation

7.1 Any breach of the aforesaid provisions by the Bidder or any one employed by him or acting on his behalf (whether with or without the knowledge of the Bidder) shall entitle the Buyer to take all or any one of the following actions, wherever required: -

- (i) To immediately call off the pre-contract negotiations without assigning any reason or giving any compensation to the Bidder. However, the proceedings with the other Bidder(s) would continue.
- (ii) To forfeit fully or partially the Earnest Money Deposit (in pre-contract stage) and/or Security Deposit/Performance Bond (after the contract is signed), as decided by the Buyer and the Buyer shall not be required to assign any reason therefore.
- (iii) To immediately cancel the contract, if already signed, without giving any compensation to the Bidder.
- (iv) To recover all sums already paid by the Buyer, and in case of an Indian Bidder with interest thereon at 2% higher than the prevailing Prime Lending Rate, while in case of a Bidder from a country other than India with interest thereon at 2% higher than the LIBOR. If any outstanding payment is due to the Buyer from the Bidder in connection with any other contract for any other stores, such outstanding payment could also be utilized to recover the aforesaid sum and interest.
- (v) To encash the advance bank guarantee and performance bond/warranty bond, if furnished by the Bidder, in order to recover the payments, already made by the Buyer, along with interest.
- (vi) To cancel all or any other Contracts with the Bidder and the BIDDER shall be liable to pay compensation for any loss of damage to the BUYER resulting from such Cancellation/Rescission and the BUYER shall be entitled to deduct the amount so payable from the money(s) due to the BIDDER.
- (vii) To debar the Bidder from entering into any bid from the Government of India for a minimum period of five years, which may be further extended at the discretion of the Buyer.
- (viii) To recover all sums paid in violation of this Pact by Bidder(s) to any middleman or agent or broker with a view to securing the contract.
- (ix) In case where irrevocable letters of Credit have been received in respect of any contract signed by the BUYER with the BIDDER, the shall not be opened.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

- (x) If the Bidder or any employee of the Bidder or any person acting on behalf of the Bidder, either directly or indirectly, is closely related to any of the officers of the Buyer, or alternatively, if any close relative of an officer of the Buyer has financial interest/stake in the Bidder's firm, the same shall be disclosed by the Bidder at the time of filing of tender. Any failure to disclose the interest involved shall entitle the Buyer to rescind the contract without payment of any compensation to the Bidder.

The term 'close relative' for this purpose would mean spouse whether residing with the Government servant or not, but not include a spouse separated from the Government servant by a decree or order of a competent court; son or daughter or step son or step daughter and wholly dependent upon Government servant, but does not include a child or step child who is no longer in any way dependent upon the Government servant or of whose custody the Government servant has been deprived of by or under any law; any other person related, whether by blood or marriage, to the Government servant or to the Government servant's wife or husband and wholly dependent upon Government servant.

- (xi) The Bidder shall not lend to or borrow any money from or enter into any monetary dealings or transactions, directly or indirectly, with any employee of the Buyer, and if he does so, the Buyer shall be entitled forthwith to rescind the contract and all other contracts with the Bidder. The Bidder shall be liable to pay compensation for any loss or damage to the Buyer resulting from such rescission and the Buyer shall be entitled to deduct the amount so payable from the money(s) due to the Bidder.

7.2 The decision of the Buyer to the effect that a breach of the provisions of this Integrity Pact has been committed by the Bidder shall be final and binding on the Bidder, however, the Bidder can approach the monitor(s) appointed for the purposes of this Pact.

8. Fall Clause

The Bidder undertakes that he has not supplied/is not supplying the similar systems or subsystems at a price lower than that offered in the present bid in respect of any other Ministry/Department of the Government of India within financial year and if it is found at any stage that the similar system or sub-system was supplied by the Bidder to any other Ministry/Department of the Government of India at a lower price, then that very price will be applicable to the present case and the difference in the cost would be refunded by the Bidder to the Buyer, if the contract has already been concluded.

9. Independent Monitors

- 9.1 The Buyer will appoint Independent Monitors (hereinafter referred to as Monitors) for this Pact.
- 9.2 The task of the Monitors shall be to review independently and objectively, whether and to what extent the parties comply with the obligations under this Pact.
- 9.3 The Monitors shall not be subject to instructions by the representatives of the parties and perform their functions neutrally and independently.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

9.4 Both the parties accept that the Monitors have the right to access all the documents relating to the project/procurement, including minutes of meetings. The Monitor shall be under contractual obligation to treat the information and documents of the BIDDER/Subcontractor(s) with confidentiality.

9.5 As soon as the Monitor notices, or believes to notice, a violation of this agreement, he will so inform the Authority designated by the BUYER.

9.6 The Monitor will submit a written report to the designated Authority of BUYER/Secretary in the Department/within 8 to 10 weeks from the date of reference or intimation to him by the BUYER/BIDDER and, should the occasion arise, submit proposals for correcting problematic situations.

10. Facilitation of Investigation

In case of any allegation of violation of any provisions of this Integrity Pact or payment of commission, the Buyer or its agencies shall be entitled to examine the Books of Accounts of the Bidder and the Bidder shall provide necessary information of the relevant financial documents in English and shall extend all possible help for the purpose of such examination.

11. Law and Place of Jurisdiction

This Pact is subject to Indian Law, the place of performance and jurisdiction is the seat of the Buyer.

12. Other Legal Actions

The actions stipulated in this Integrity Pact are without prejudice to any other legal action that may follow in accordance with the provisions of the extant law in force relating to any civil or criminal proceedings.

13. Validity

13.1 The validity of this Integrity Pact shall be from date of its signing and extend up to 5 years or the complete execution of the contract to the satisfaction of both the Buyer and the Bidder/Seller, whichever is later.

13.2 Should one or several provisions of this Pact turn out to be invalid, the remainder of this Pact remains valid. In this case, the parties will strive to come to an agreement to their original intentions.

14. The Parties hereby sign this Integrity Pact at _____ on _____

<u>BUYER</u>		<u>BIDDER</u>	
Name of the Officer		CHIEF EXECUTIVE OFFICER	
Designation			
Department/PSU			
<u>Witness</u>		<u>Witness</u>	
1.		1.	

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

2.		2.	
----	--	----	--

Annexure-5

Service Level Agreement (SLA)

Annexure-5**Service Level Agreement (SLA)****1. Purpose:**

The purpose of this SLA is to clearly define the levels of services & performance to be provided by the bidder to Purchaser ("CSPDCL") for the duration of this contract or until this SLA has been amended. The benefits of this SLA are to:

- 1.1. Trigger a process that applies Purchaser and Contractor management attention to some aspect of performance only when that aspect drops below an agreed upon threshold, or target.
- 1.2. Makes explicit the performance related expectations on performance required by the Purchaser.
- 1.3. Assist the Purchaser to control levels and performance of services provided by Supplier.
- 1.4. Create clear requirements for measurement of the performance of the system and help in monitoring the same during the Contract duration.
- 1.5. SLA is defined as the Service Level Agreement and is a formal contract between a Bidder and CSPDCL, guaranteeing quantifiable performance of services rendered at defined levels.
- 1.6. SLA is intended for cooperative and collaborative working relationship between two parties.
- 1.7. SLA shall be valid for entire contract period and for hardware /equipment's /software of all the installed IBMS & Fire Fighting System envisaged in the contract.

2. Description of Services:

Supplier shall provide service as defined in **Annexure-2** - Scope of Work, in accordance to the definitions and conditions as defined in this tender.

3. Duration of SLA

This Service level agreement shall be valid for entire period of contract and for hardware /equipment's /software of all the installed IBMS & Fire Fighting System envisaged in the contract. This SLA may be reviewed and revised according to the procedures detailed in below **Section 12** of this SLA i.e. SLA Change Control.

4. Service Level Agreements, Measurements & Targets:

This section is agreed to by Bidder and Supplier as the key supplier performance indicator of the services for this engagement. The following section reflects the measurements to be used to track and report systems performance on a regular basis.

- 1.
- 2.
- 3.
- 4.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

4.1. General Principles of Service Level Agreements: The key service level objectives that relate to the required FM service and the related aspects of the interface between CSPDCL the Contractor are indicated below:

- a) Service Level Agreement (SLA) shall become the part of the Contract between CSPDCL and the Contractor. SLA defines the terms of Supplier's responsibility in ensuring the timely delivery of the services and the correctness of the services based on the agreed performance indicators as detailed in this section.
- b) The Contractor shall comply with the SLAs to ensure adherence to project quality and availability of services throughout the duration of the Contract. For the purpose of the SLA, definitions and terms as specified in the document along with the following terms shall have the meanings set forth below:
 - **Total Time:** Total number of hours in the period (month) being considered for evaluation of SLA performance.
 - **Total Downtime:** The Time Period for which the specified services /components /system is/are not available in the concerned period, being considered for evaluation of SLA, which shall exclude downtime owing to Force Majeure and reasons beyond control of the contractor.
 - **Scheduled Maintenance (Down) Time:** The Time Period for which the specified services/components/system with specified technical and service standards are not available due to scheduled maintenance activity. The scheduled maintenance shall be carried out during non-peak hours and shall not exceed more than four (4) hours and not more than four (4) times in a year.
 - **Actual Uptime:** The Time Period for which the specified services are available in the period being considered for evaluation of SLA.
 - **Uptime Calculation for the month:**

$$\left\{ \frac{[(\text{Actual Uptime} + \text{Scheduled Downtime}) \times 100]}{(\text{Total No. of Hours in a Month})} \right\}$$

- **Downtime Calculation:** The recording of downtime shall commence at the time of registering the call with Supplier or Service Provider for any downtime situation for the equipment/services/application. Downtime shall end when the problem is rectified and the application / service is available to the user.
- **Incident:** Any event/abnormalities in the service/system being provided that may lead to disruption in regular/normal operations and services to the end user/purchaser.
- **Response Time:** Time elapsed from the moment an incident is reported to the Helpdesk/Service Provider either manually or automatically through the system to the time when a resource is assigned for the resolution of the same.
- **Resolution Time:** Time elapsed from the moment incident is reported to the Helpdesk/Service Provider either manually or automatically through system, to the

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

time by which the incident is resolved completely and services as per the Contract are restored.

5. Penalty for Non-Performance of Duty:

- 5.1. All the Penalties shall be calculated on the contracted (ordered) amount of the FMS as per SLA.
- 5.2. Penalty shall be calculated on the total cost of the FMS contract (ordered).
- 5.3. Penalty shall be levied, in case of defaults or strike out/ non-performing /Negligence in duty by the resources due to any reasons (like defaults of the salary credit to resources, etc) not pertaining to CSPDCL and in such situations the decision of CSPDCL shall be final. The contractor will be responsible to provide the service by deputing manpower from their own.

6. Downtime Consideration:

- 6.1. Downtime for scheduled maintenance (patch application, upgrade – OS/system software, application upgrade) would need to be mutually agreed between CSPDCL and the Bidder.
- 6.2. To reduce downtime, various maintenance activities can be clubbed together with proper planning.
- 6.3. Recording of downtime shall commence from the time of registering the call with Bidder for any downtime situation for the equipment.
- 6.4. Downtime shall end when the problem is rectified and the IBMS / equipment's is available to use/in operational.
- 6.5. Downtime will not be considered for following:
 - Bug or System limitation in any system, which causes the non-availability of the service.
 - CSPDCL may elect to continue the operation of the system, when a part/component is giving problem, for which downtime is required for its rectification. Under such circumstances, commencement of downtime shall be deferred until the CSPDCL releases the system to Bidder for its remedial action.

7. Measurements & Targets:

- 7.1. These SLAs shall be used to evaluate the performance of the services during the contract. These SLAs and associated performance shall be monitored on a monthly basis. Penalty levied for non-performance as per SLA shall be deducted through subsequent payments due from the CSPDCL or through the Performance Bank Guarantee.
- 7.2. The Scheduled Maintenance Time shall be agreed upon with the CSPDCL as per the definition given as part of this section of the Contract.
- 7.3. Selected Bidder has to maintain & monitor the healthiness of the IT Systems as per the below **SLA Matrix**:

S/N	Service	Parameter	SLA	Validation	Penalty
1	Project				

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

	Management	Quarterly Review Meeting (QRM) with senior management	100% Closure / Action Taken Report on previous MOM	Minutes of Meetings (MOM) & the closure of actionable points of previous MOM	Rs. 5000 for every week's delay on an incremental basis upto maximum of Rs. 50,000/-
		Monthly Review Meeting (MRM) and Submission of Monthly Performance of system Reports as specified below: a. Downtime/uptime of system. b. Asset Inventory c. FMS resource attendance d. Incidents Response Sheet.	100% Submission of Monthly Reports	Minutes of Meetings with Onsite Project Manager	Rs. 2000 for every day's delay on an incremental basis upto maximum of Rs. 50,000/- (if failed to submit any of the required reports)
2	Data Centre IBMS Operations	MIS reporting on physical and environmental conditions controls with Consolidated Status report of IBMS & Allied system	95% submission of reports	Report	0.2% of monthly FMS charges
3	Incident Log & Support management	Back to back OEM Support for installed IBMS Hardware/Equipment's/ Software	100% Support Ensured	Incident Response Sheet	Rs 2,000 for device/system, for each response delayed beyond 3 hours
4	FMS Resource Leave Management	Number of shift days for which resource present at the designated location / Total number of shift days	95% Availability Annually	FMS Resource Attendance Measured on Yearly basis	If availability of any FMS Resource is less than 95% (i.e. Leave is more than 18 days) then penalty as per actuals on prorated basis shall be deducted for that FM Resource (s).
5	Knowledge Transfer (KT) and FM Resource Gap or the Transition Management	KT will be provided by the outgoing resource to any /substituted resource for at least 30 days. There should be a minimum overlap of 30 days between the outgoing and the incoming resource. At the end of this period, a report signed by both the resources will be submitted to CSPDCL as proof of successful KT.	KT of minimum 30 days (Ex. If resource resigned on 1 st Jan then new resource should be available by 1 st Feb)	FMS Attendance Record	Penalty shall be deducted on pro-rata basis as per actuals. This will be in addition to the penalty for short attendance of resource
6	Asset & Inventory Management	Provide Monthly MIS Report of Assets & Inventory	100%	Asset /Inventory Report	0.2% of monthly FMS charges
		Conduct Annual Physical Asset	100%	Asset	0.2% of monthly

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

		Verification		/Inventory Report	FMS charges
7	Problem Management	FMS Vendor shall analyze all the incidents and provide a root cause analysis report every month if there are more than 10 incidents of the same type. FMS Vendor shall take the needed corrective action to prevent further occurrence of the issue	100% timely submission covering all incidents logged in that month	Root cause Analysis report	1% penalty on the monthly FMS charges of that project Area, if the Supplier does not submit a problem report for that month

8. Minimum Number of FMS Resources to be deployed:

6

7

8

8.1. The minimum number of Resources to be deployed under the FMS is as below:

Deployment Details of Minimum Resource Under FMS					
S/N	Functional Area	DC	DR	Total	L3 Support Requirement
2	FMS Technical Engineer	4	4	8	Yes
	Total no. of Minimum Resources			8	

9. Breach of SLA: In case the Contractor does not meet the service levels mentioned in above section, for three (3) continuous time-periods as specified in the relevant clause, the Purchaser will treat it as a case of breach of Service Level Agreement. The following steps will be taken in such a case:

5.

6.

7.

8.

9.

9.1. Purchaser issues a show cause notice to the Supplier.

9.2. Supplier should reply to the notice within three working days.

9.3. If the Purchaser authorities are not satisfied with the reply, the Purchaser will initiate termination process of the contract.

10. Reporting Procedures: The Contractor's representative will prepare and distribute SLA performance reports in an agreed upon format by the 10th working day of subsequent month of the reporting period. The reports will include "actual versus target" SLA performance, a variance analysis and discussion of appropriate issues or significant events. Performance reports will be distributed to the Purchaser's IT Team.

11. Issue Management Procedures:

10.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

11.

11.1.General: This process provides an appropriate management structure for the orderly consideration and resolution of business and operational issues in the event that quick consensus is not reached between Purchaser and Contractor. It is expected that, this pre-defined process will only be used on an exception basis if issues are not resolved at lower management levels.

11.2.Issue Management Process

- a) Either Purchaser or Contractor may raise an issue by documenting the business or technical problem, which presents a reasonably objective summary of both points of view and identifies specific points of disagreement with possible solutions.
- b) Purchaser and the Contractor's representative will determine which committee or executive level should logically be involved in resolution.
- c) A meeting or conference call will be conducted to resolve the issue in a timely manner. The documented issues will be distributed to the participants at least 24 hours prior to the discussion if the issue is not an emergency requiring immediate attention.
- d) Management of Purchaser and Contractor will develop a temporary, if needed, and the permanent solution for the problem at hand. The Supplier will then communicate the resolution to all interested parties.
- e) In the event a significant business issue is still unresolved, the arbitration procedures described in the Contract will be used.

12.SLA Change Control:

12.

12.1.General: It is acknowledged that this SLA may change as Purchaser's business needs evolve over the course of the contract period. As such, this document also defines the following management procedures:

- a) A process for negotiating changes to the SLA.
- b) An issue management process for documenting and resolving particularly difficult issues.
- c) Purchaser and Supplier management escalation process to be used in the event that an issue is not being resolved in a timely manner.
- d) Any changes to the levels of service provided during the term of this agreement will be requested, documented and negotiated in good faith by both parties. Either party can request a change. Changes will be documented as an addendum to this document and consequently the contract.

12.2.SLA Change Process: Both the parties may amend this SLA by mutual agreement in accordance. Changes can be proposed by either party. Normally the forum for negotiating SLA changes will be Purchaser's periodic review meetings.

12.3.Version Control: All negotiated SLA changes will require changing the version control number. As appropriate, minor changes may be accumulated for periodic

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

release (e.g. every quarter) or for release when a critical threshold of change has occurred.

13. Signature

IN WITNESS WHEREOF, the parties hereto have caused this Service Level Agreement to be executed by their respective authorized representatives as of the date first written above.

Supplier

(On Behalf of all consortium members also)

Signature -----

Name -----

Address -----

Company -----

Date -----

Purchaser

Signature -----

Name -----

Designation -----

Date -----

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

Annexure - 6

Project Milestones & Responsibilities

SN	Various Activities	Responsibilities	
		CSPDCL	Bidder / Contractor
1	NIT	√	
2	Tender Document Preparation	√	
3	Bid Preparation & Submission		√
4	Opening of Bids, Scrutiny & Evaluation	√	
5	Issue Letter of Intent to Contractor	√	
6	Acknowledge LOI		√
7	Physical Site Survey		√
8	Purchase Order	√	
9	Acceptance of Purchase Order		√
10	Submission of Security Deposit		√
11	SITC of Hardware/Equipment's & Software		√
12	Warranty during contract period		√
13	Post Warranty (ACMC)		√
14	Facility Management System (FMS)		√

***** End of Annexure Section *****

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

SCHEDULES

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

Schedule – 1

Bid Covering Letter

(Tr-413 dated 16/02/2026)

(TO BE KEPT IN THE ENVELOPE WITH ALL PARTS OF THE BID)

Date _____

From

(Registered name and address of the Bidder)

To,

The Executive Director (EITC),
Energy InfoTech Center,
Block No. 8, CSPDCL,
Dangania, Raipur. 492013

Sir,

Having examined the bidding documents, we the undersigned, offer to successfully maintain all the materials & equipment's as detailed in the bidding document in response to tender number **Tr-413 dated 16/02/2026**.

We undertake to:

1. Maintain validity of the Bid for a period of 180 days from the date of Bid opening as specified in the bidding document, which shall remain binding upon us and may be accepted at any time before the expiration of that period.
2. **"Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR, Center, Bilaspur"** for a period in conformity with the bidding documents (and as amended from time to time).
3. Comprehensively maintain & provide the support of **supplied equipment's / software** for the entire contract period.
4. Complete & implement all the delivery & services within the time frame as defined in the bid documents (and as amended from time to time)
5. Execute all contractual documents and provide all securities & guarantees as required in the bid document (and as amended from time to time).
6. Until a formal Contract is prepared and executed, this bid, together with your written acceptance thereof and your notification of award shall constitute a binding Contract on us.
7. Certify that products and Systems to be supplied shall be from eligible countries as specified in the above mentioned tender document

I, _____ on behalf of M/S _____
_____ am giving undertaking that details given are correct to the best of my knowledge and I agree to abide by all your tender / order terms and conditions. In case it is observed to be false incorrect / incomplete subsequently, I will be solely responsible.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

Also, we confirm that no any extra amount will be asked to pay against any upward variation in the rate of applicable GST or any new tax /charges, if any, made applicable by state / central government, before or after contractual delivery period and the same will be borne by us and not by CSPDCL. However, any upward/downward revision or any new tax shall be paid on actual basis as per Govt. guidelines within contractual period.

Dated this _____ day of _____.

Signature

.....

(In the capacity of)

Duly authorized to sign bid for and on behalf of

Witness:

(Signatures with name and designation)

Address:

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at
Data Center, Raipur & DR Center, Bilaspur

Schedule - 2

GENERAL INFORMATION

(Tr-413 dated 16/02/2026)

(To BE KEPT IN THE ENVELOPE PART- II, "TECHNO-COMMERCIAL BID")

1	Bidder (Company) Name	M/s
2	Address of the Bidder	
3	Date of Incorporation	
4	Project In charge/Contact Person	Mr. (Ms.)
5	Status / Designation	
6	GSTIN of the supplier	
7	Date of issue of GSTIN	
6	Telephone No	
7	Mobile No	
8	Fax No	
9	e-mail id	
10	Registered office Address	
11	Bidder Type	Manufacturer /Authorized Dealer /Service Provider /System Integrator
12	Any other information that bidder may like to be given in order to highlight his bid If Yes, give details	

Place

Date

Signature of Bidder

Full Name

Designation/Status in Firm

With Company Seal

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at
Data Center, Raipur & DR Center, Bilaspur

Schedule - 3

COMMERCIAL INFORMATION

(Tr-413 dated 16/02/2026)

(To BE KEPT IN THE ENVELOPE PART- II, "TECHNO-COMMERCIAL BID")

1.	Earnest Money Deposit	
2.	Bank Name / Draft No. / Date (if exempted attach documentary evidence & mention page no)	
3.	Whether the offer is valid for 180 days from The date of opening of techno-commercial bid, if no, state your validity period.	
4.	Whether Price quoted is FIRM	
5	Whether Bidder has accepted CSPDCL Payment Terms	
6	Whether Bidder has accepted CSPDCL SLA/ Penalty clause	
7	Whether Bidder has accepted CSPDCL Security Deposit clause	
8	Whether Self Attested copies of the documents are submitted for Turnover of past 5 years (mention page no)	
9	Whether Bidder is agreeable to accept Extension Order on same rates, terms and condition, if any, extension order is placed	

Place

Date

Signature of Bidder

Full Name

Designation/Status in Firm

With Company Seal

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at
Data Center, Raipur & DR Center, Bilaspur

Schedule - 4

TECHNICAL INFORMATION

(Tr-413 dated 16/02/2026)

(To BE KEPT IN THE ENVELOPE PART- II, "TECHNO-COMMERCIAL BID")

1	Is the Technical Bid in conformity with the scope of work as per Annexure-2 (Yes / No) If not, give details in the technical deviation	
2	Whether brochures / literatures / technical details along with drawing etc. are furnished with the offer	
3	The name of the service pack offered by the Bidder and. name of OEM	
4	Does the Technical offer contain the list of direct presence of Service Centre Support with detailed contact info? (Schedule-15)	
5	Whether Bidder has agreed to accept the CSPDCL AMC & FMS clause	
6	Whether Bidder has agreed to provide 24x7 support	

Place

Date

Signature of Bidder

Full Name

Designation/Status in Firm

with Company Seal

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at
Data Center, Raipur & DR Center, Bilaspur

Schedule - 5

COMMERCIAL DEVIATION

(Tr-413 dated 16/02/2026)

(To BE KEPT IN THE ENVELOPE PART- II, "TECHNO-COMMERCIAL BID")

From: Bidder's Name & Address"-

To,

The Executive Director (EITC),
Energy InfoTech Center,
Block No. 8, CSPDCL,
Dangania, Raipur – 492 013

Sub: Commercial Deviations.

Dear Sir,

The Commercial Deviations and Variations to the specifications stipulated in the tender are as under

S.N.	Tender Document Page No.	Tender Document Clause No.	Tender Conditions	Statement of Deviations and Variations

Except aforesaid deviations, the order, if placed, on us shall be executed in accordance with CSPDCL's specifications and any other conditions, variations / deviations etc. if found elsewhere in the offer should not be given any considerations while finalizing the tender.

Place

Date

Signature of Bidder

Full Name

Designation/Status in Firm

With Company Seal

Note: Continuation sheet of like size and format may be used as per bidder's requirements and shall be annexed to this schedule.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at
Data Center, Raipur & DR Center, Bilaspur

Schedule - 6

TECHNICAL DEVIATION

(Tr-413 dated 16/02/2026)

(To BE KEPT IN THE ENVELOPE PART- II, "TECHNO-COMMERCIAL BID")

From : Bidder's Name & Address -

To

The Executive Director (EITC),
Energy InfoTech Center,
Block No. 8, CSPDCL,
Dangania, Raipur – 492 013

Sub: Technical deviations

Dear Sir,

The technical deviations and variations to the specifications stipulated in the tender are as under

S.N.	Tender Document Page No.	Tender Document Clause No.	Tender Conditions	Statement of Deviations and Variations

Except aforesaid deviations, the entire order, if placed, on us shall be executed in accordance with your specifications and any other conditions, variations / deviations etc. if found, elsewhere in our offer should not be given any considerations while finalizing the tender.

Place

Date

Signature of Bidder

Full Name

Designation/Status in Firm

with Company Seal

Note: Continuation sheet of like size and format may be used as per bidder's requirements and shall be annexed to this schedule.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at
Data Center, Raipur & DR Center, Bilaspur

Schedule - 7

PAST EXPERIENCE (Eligibility Criteria)

(Tr-413 dated 16/02/2026)

(To BE KEPT IN THE ENVELOPE PART- II, "TECHNO-COMMERCIAL BID")

From : Bidder's Name & Address -

To

The Executive Director (EITC),
Energy InfoTech Center,
Block No. 8, CSPDCL,
Dangania, Raipur – 492 013

Sub: Past experience for fulfilling the eligibility criteria

Dear Sir,

As desired, we hereby furnish the record of our performance and experience as under

	Client's SName & Address	Contact Person's Name & Address	Order No. With Date	Reference Page Number (of the Bid Submitted)	Implementation Details (Date, Time, Capacity, etc.)
1					
2					
3					

Place

Date

Signature of Bidder

Full Name

Designation/Status in Firm

With Company Seal

Note: Continuation sheet of like size and format may be used as per bidder's requirements and shall be annexed to this schedule.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at
Data Center, Raipur & DR Center, Bilaspur

Schedule - 8

FINANCIAL CAPABILITY (Eligibility Criteria)

(Tr-413 dated 16/02/2026)

(To BE KEPT IN THE ENVELOPE PART- II, "TECHNO-COMMERCIAL BID")

From: Bidder's Name & Address -

To

The Executive Director (EITC),
Energy InfoTech Center,
Block No. 8, CSPDCL,
Dangania, Raipur – 492 013

Sub: Financial Capability for fulfilling the eligibility criteria

Dear Sir,

As desired, we hereby furnish the following record of our financial capabilities required to fulfill the eligibility criteria. Further, in compliance to the clause 3, the necessary documents are also enclosed herewith.

Description	Bidder's Response		Remarks
Gross Turnover in Indian Rupees	Fiscal Year	Amount in Rupees	Enclose duly certified and audited financial statements by CA and mention their page numbers

Place

Date

Signature of Bidder

Full Name

Designation/Status in Firm

With Company Seal

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at
Data Center, Raipur & DR Center, Bilaspur

Schedule - 9

LITIGATION HISTORY

(Tr-413 dated 16/02/2026)

(To BE KEPT IN THE ENVELOPE PART- II, "TECHNO-COMMERCIAL BID")

From: Bidder's Name & Address -

To

The Executive Director(EITC),
Energy InfoTech Center,
Block No. 8, CSPDCL,
Dangania, Raipur – 492 013

Sub: Declaration for Pending Litigation / Outstanding Liabilities required for fulfilling the PQR / Eligibility Criteria and Litigation History.

Dear Sir,

We hereby confirm that any sums of money due to CSPDCL as on the date of opening of tender should have been paid / settled in full, prior to the date of opening of tender.

Following is the litigation or arbitration resulting from contracts executed in the last five years or is currently under execution.

SN	Year	Award for or against the Bidder	Name of the Client	Cause of Litigation and matter in dispute	Disputed Amount (Current value in Rs.)

Place

Date

Signature of Bidder

Full Name

Designation/Status in Firm

With Company Seal

In case there is no litigation history, write **NIL**

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at
Data Center, Raipur & DR Center, Bilaspur

Schedule-10

Debarred / Blacklisted (PQR/Eligibility Criteria)

(Tr-413 dated 16/02/2026)

(Part of "TECHNO-COMMERCIAL BID")

From: Bidder's Name & Address -

To

The Executive Director (EITC),
Energy InfoTech Centre,
Block No. 8, CSPDCL,
Dangania, Raipur – 492 013

Sub: Declaration for Not Debarred /Blacklisted for fulfilling the eligibility criteria

Dear Sir,

We hereby confirm that our Company / Firm is not debarred / blacklisted by the
State Govt. / Central Govt. / State PSU / Central PSU / SEB / Power Utility for the
tendered item as on the date of opening of tender.

Place

Date

Signature of Bidder

Full Name

Designation/Status in Firm

With Company Seal

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at
Data Center, Raipur & DR Center, Bilaspur

Schedule - 11

PERSONNEL CAPABILITIES

(Tr-413 dated 16/02/2026)

(To BE KEPT IN THE ENVELOPE PART- II, "TECHNO-COMMERCIAL BID")

From: Bidder's Name & Address -

To

The Executive Director (EITC),
Energy InfoTech Center,
Block No. 8, CSPDCL,
Dangania, Raipur – 492 013

Sub: Personnel Capabilities

Dear Sir,

The man power available with necessary qualifications and experience in managerial cadre pertaining to the maintenance & service is as under

SN	Broad Area of Expertise	Experience in years	Cadre	No. of Personnel
1. 2. 3. 4. 5.	Technical Support Marketing / Sales Implementation Training & HR Finance & A/c			

Place

Date

Signature of Bidder

Full Name

Designation/Status in Firm

With Company Seal

Note: Continuation sheet of like size and format may be used as per bidder's requirements and shall be annexed to this schedule.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at
Data Center, Raipur & DR Center, Bilaspur

Schedule -12

QUESTIONARIE REGARDING MSME ACT 2006

(Tr-413 dated 16/02/2026)

(To be kept in the envelope part –II Techno-commercial bid)

Bidder should furnish following questionnaire duly filled sealed and signed invariably with their tender offer, regarding applicability of MSME Act 2006

1.	Whether firm is covered under MSME Act 2006	
2	If Yes, whether documentary evidence towards establishing same in accordance with clause 8 (1) Chapter VI of Act has been published with the offer (duly attested by notary)	
3	If Yes, details of documentary evidences enclosed: i. ii. iii.	
4	Whether copy of valid DIC/NSIC registration has been submitted with offer (duly attested by notary) complying to the requirements of clause 7 (1) of Chapter III of the Act.	
5	Whether you will claim interest in case of delay in payment beyond prescribed period.	

Place

Date

Signature of Bidder

Full Name

Designation/Status in Firm

With Company Seal

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at
Data Center, Raipur & DR Center, Bilaspur

Schedule -13

Declaration for the Authenticity / Correctness of the Records & information
(Tr-413 dated 16/02/2026)
(Part of “TECHNO-COMMERCIAL BID”)

From: Bidder's Name & Address -

To

The Executive Director (EITC),
Energy InfoTech Centre,
Block No. 8, CSPDCL,
Dangania, Raipur – 492 013

Sub: Declaration for the Authenticity/Correctness of submitted statements
/information/documents against the tender.

Dear Sir,

We hereby confirm that All the documents / statements / attachments /
information submitted by us as a proof of the qualifying requirements are authentic,
genuine & correct and in case, any of the said documents/ statements / attachments /
information is found to be false / fake / misleading, the bid submitted will be
disqualified and action can be taken against us as per relevant provisions of the
tender.

Place

Date

Signature of Bidder

Full Name

Designation/Status in Firm

With Company Seal

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at
Data Center, Raipur & DR Center, Bilaspur

Schedule - 14

Manufacturers Authorization Letter Cum Undertaking

(To BE KEPT IN THE ENVELOPE PART- II, "TECHNO-COMMERCIAL BID")

To

The Executive Director (EITC),
Energy InfoTech Center,
Block No. 8, CSPDCL,
Dangania, Raipur – 492 013

Dear Sir,

Whereas *[name of the OEM]* who are established and reputable manufacturers of *[name/or description of the products]* having production facilities at *[address of factory]* do hereby authorize *[name and address of the Bidder]* to submit a bid, and subsequently negotiate and sign the Contract with you against Tender No **Tr-413 dated 16/02/2026** for the above products manufactured by us.

We hereby extend full guarantee for the products offered for supply by the above firm against the said Tender and duly authorize the said firm to act on our behalf in fulfilling all installation, technical support and maintenance obligations required by CSPDCL.

We are hereby giving guaranty for continuation of the service delivery and provide support during the contract period in case the bidder fails to provide the same.

We hereby confirm to you in writing that the proposed products quoted shall not be declared end of life during a period of 5 years from the date of supply and shall be supported by us for a period of seven years from date of supply and the necessary spares shall be made available during the same period.

[Signature for and on behalf of Manufacturer]

Note:

This letter of authority must be on the letterhead of the each of the Original Equipment Manufacturer, which must be signed by a competent person and must be included by the Bidder in its bid.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at
Data Center, Raipur & DR Center, Bilaspur

Schedule-15

Service Centre Support

(Tr-413 dated 16/02/2026)

(To BE KEPT IN THE ENVELOPE PART- II, "TECHNO-COMMERCIAL BID")

From : Bidder's Name & Address -

To

The Executive Director(EITC),
Energy InfoTech Center,
Block No. 8, CSPDCL,
Dangania, Raipur – 492 013

Sub: List of Service Centers.

Dear Sir,

The List of Support Centers of the OEM, already available in India and Chhattisgarh (Raipur) to cater the CSPDCL's requirement of quick response time pertaining to service delivery is as under.

SN	Particulars	Name of the Center	Contact Details	No. of Personnel
1.				

Place

Signature of Bidder

Date

Full Name

Designation/Status in Firm

With Company Seal

Note: Continuation sheet of like size and format may be used as per bidder's requirements and shall be annexed to this schedule.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at
Data Center, Raipur & DR Center, Bilaspur

Schedule - 16

List of Critical Spares

(Tr-413 dated 16/02/2026)

(To BE KEPT IN THE ENVELOPE PART- II, "TECHNO-COMMERCIAL BID")

From : Bidder's Name & Address -

To

The Executive Director (EITC),
Energy InfoTech Center,
Block No. 8, CSPDCL,
Dangania, Raipur – 492 013

Sub: List of Critical Spares.

Dear Sir,

The List of Critical Spares which shall be maintained at Datacenter at our own cost and risk so as to maintain the desired uptime the is as under

SN	Particulars	Model / Part No.	Quantity
1.			
2.			
3.			
4.			
5.			
6.			
7.			

Place

Date

Signature of Bidder

Full Name

Designation/Status in Firm

With Company Seal

Note: Continuation sheet of like size and format may be used as per bidder's requirements and shall be annexed to this schedule.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS)
installed at Data Center, Raipur & DR Center, Bilaspur

Schedule-17

Price Bid Format

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS)
installed at Data Center, Raipur & DR Center, Bilaspur

Schedule-17

PRICE BID SCHEDULE

(Tr-413 dated 16/02/2026)

Price Bid format for Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS) installed at Data Center, Raipur & DR Center, Bilaspur

("PRICE BID" to be submitted **ON-LINE Only)**

Schedule-17 (B)

A. Component wise Price Bid Schedule with One Year Warranty

S/N	Item Description	Uo M	QTY	Make /Model	Total Basic Cost	GST	Total Cost Including GST
1 (a)	Supply of Fire Detection & Alarm System at DC,Raipur	Lot	1	To be filled	Auto Filled	Auto Filled	Auto Filled
1 (b)	Installation Charges for Fire Detection & Alarm System at DC,Raipur	Lot	1	-	Auto Filled	Auto Filled	Auto Filled
1 (c)	Supply of Fire Detection & Alarm System at DRC, Bilaspur	Lot	1	To be filled	Auto Filled	Auto Filled	Auto Filled
1 (d)	Installation Charges for Fire Detection & Alarm System at DRC, Bilaspur	Lot	1	-	Auto Filled	Auto Filled	Auto Filled
2 (a)	Supply of Fire Suppression System at DC, Raipur	Lot	1	To be filled	Auto Filled	Auto Filled	Auto Filled
2 (b)	Installation Charges for Fire Suppression System at DC, Raipur.	Lot	1	-	Auto Filled	Auto Filled	Auto Filled
2 (c)	Supply of Fire Suppression System at DRC, Bilaspur	Lot	1	To be filled	Auto Filled	Auto Filled	Auto Filled
2 (d)	Installation Charges for Fire Suppression System at DRC, Bilaspur.	Lot	1	-	Auto Filled	Auto Filled	Auto Filled
3 (a)	Supply of Access Control System at DC, Raipur	Lot	1	To be filled	Auto Filled	Auto Filled	Auto Filled
3 (b)	Installation Charges for Access Control	Lot	1	-	Auto Filled	Auto Filled	Auto Filled

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS)
installed at Data Center, Raipur & DR Center, Bilaspur

	System at DC, Raipur.						
3 (c)	Supply of Access Control System at DRC, Bilaspur	Lot	1	To be filled	Auto Filled	Auto Filled	Auto Filled
3 (d)	Installation Charges for Access Control System at DRC, Bilaspur.	Lot	1	-	Auto Filled	Auto Filled	Auto Filled
4 (a)	Supply of CCTV System at DC, Raipur	Lot	1	To be filled	Auto Filled	Auto Filled	Auto Filled
4 (b)	Installation Charges for CCTV System at DC, Raipur.	Lot	1	-	Auto Filled	Auto Filled	Auto Filled
4 (c)	Supply of CCTV System at DRC, Bilaspur	Lot	1	To be filled	Auto Filled	Auto Filled	Auto Filled
4 (d)	Installation Charges for CCTV System at DRC, Bilaspur	Lot	1	-	Auto Filled	Auto Filled	Auto Filled
5 (a)	Supply of Rodent Repellant System at DC, Raipur	Lot	1	To be filled	Auto Filled	Auto Filled	Auto Filled
5 (b)	Installation Charges for Rodent Repellant System at DC, Raipur.	Lot	1	-	Auto Filled	Auto Filled	Auto Filled
5 (c)	Supply of Rodent Repellant System at DRC, Bilaspur	Lot	1	To be filled	Auto Filled	Auto Filled	Auto Filled
5 (d)	Installation Charges for Rodent Repellant System at DRC, Bilaspur.	Lot	1	-	Auto Filled	Auto Filled	Auto Filled
6 (a)	Supply of Addressable Water Leak Detection System at DC, Raipur	Lot	1	To be filled	Auto Filled	Auto Filled	Auto Filled
6 (b)	Installation Charges for Addressable Water Leak Detection System at DC, Raipur.	Lot	1	-	Auto Filled	Auto Filled	Auto Filled
6 (c)	Supply of Addressable Water Leak Detection System at DRC, Bilaspur	Lot	1	To be filled	Auto Filled	Auto Filled	Auto Filled
6 (d)	Installation Charges for Addressable Water Leak Detection System at DRC, Bilaspur.	Lot	1	-	Auto Filled	Auto Filled	Auto Filled

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS)
installed at Data Center, Raipur & DR Center, Bilaspur

7 (a)	Supply of Aspiration Smoke Detection System at DC, Raipur	Lot	1	To be filled	Auto Filled	Auto Filled	Auto Filled
7 (b)	Installation Charges for Aspiration Smoke Detection System at DC, Raipur.	Lot	1	-	Auto Filled	Auto Filled	Auto Filled
7 (c)	Supply of Aspiration Smoke Detection System at DRC, Bilaspur	Lot	1	To be filled	Auto Filled	Auto Filled	Auto Filled
7 (d)	Installation Charges for Aspiration Smoke Detection System at DRC, Bilaspur.	Lot	1	-	Auto Filled	Auto Filled	Auto Filled
8 (a)	Supply of Building Management System (BMS) at DC, Raipur	Lot	1	To be filled	Auto Filled	Auto Filled	Auto Filled
8 (b)	Installation Charges for Building Management System at DC, Raipur.	Lot	1	-	Auto Filled	Auto Filled	Auto Filled
8 (c)	Supply of Building Management System (BMS) at DRC, Bilaspur	Lot	1	To be filled	Auto Filled	Auto Filled	Auto Filled
8 (d)	Installation Charges for Building Management System at DRC, Bilaspur	Lot	1	-	Auto Filled	Auto Filled	Auto Filled
Total Cost for SITC of Equipment's/Software (A)							

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS)
installed at Data Center, Raipur & DR Center, Bilaspur

Schedule-17 (B)

B. Item/Sub-component wise Price Breakup

B (1) - For Data Center, Raipur

SN	DESCRIPTION	UNIT	Minimum QTY. Required	Basic Unit Cost	Total Basic Cost	GST		Total Cost including GST
						Rate	Amount	
1	2	3	4	5	6=5*4			
1(a)	Fire Detection & Alarm System							
1	Addressable Fire Alarm Control Panel (FACP)	No	1					
2	Intelligent Addressable Multi-sensor Smoke detector:	Nos.	32					
3	Intelligent Addressable Type Manual Call Point:	Nos.	5					
4	Conventional Type Hooter with Strobe:	Nos.	6					
5	Response Indicator for above false ceiling detector	No	21					
6	Intelligent Addressable Relay control module	Nos	20					
7	Intelligent Addressable Monitor module	Nos	5					
8	Auto Dialer with minimum 10 numbers enrollment provisioned.	Nos	2					
9	2 core x 1.5 sq.mm Armoured FRLS cable	LS	-					
10	Clean Agent UL listed Fire Extinguisher	Nos.	6					
11	Auto glow Photo luminescent Signage's " for FIRE EXIT"	Nos	10					
12	Wooden flooring at Emergency EXIT Room	Lot	1					
	Detection Systems							
13	UL listed Single zone Gas Release Panel with Power supply and battery charger backup 15 mins	Nos	3					
14	Manual Release Switch UL listed	No	3					
15	Manual Abort Switch UL Listed	No	3					
Total 1(a)								

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS)
installed at Data Center, Raipur & DR Center, Bilaspur

1(b)	Installation Charges							
16	Installation Charges for Fire Detection & Alarm System at DC,Raipur	LS	-					
Total 1(b)								
2 (a)	Fire Suppression System: FK 5112 System for Server Room 1 & 2 and UPS Room							
1	CCOE Approved Seamless FK 5112 Cylinder with Valve Assembly, 120 Ltrs. capacity, OEM Factory filled with FK 5112 Suppression Liquid, pressurized to 42 bar.	Nos	6					
2	Master Kit complete with Solenoid	Lot	2					
3	Slave Kit complete with Pneumatic actuators	Lot	3					
4	Gas Agent -FK 5112 Fire Protection Fluid, OEM Factory Filled per Kgs (as per VDS approved Design)	Kgs	LS					
5	Accessories for Gas Suppression System like Nozzles, 360 Deg / 180 Deg Throw as per approved hydraulic flow calculations, Piping, etc.	Lot	1					
Total 2(a)								
2 (b)	Installation Charges							
6	Installation Charges for Fire Suppression System at DC,Raipur	LS	-					
Total 2(b)								
3 (a)	ACCESS CONTROL SYSTEM							
1	IP Controller for access doors (Door Reader Interface Module)	No	3					
2	24V 2 A UL listed Power Supply Unit with battery backup	No	3					
3	Biometric Reader for Server room	No	1					
4	Smart Card Reader	Nos	3					
5	Electromagnetic lock -	Nos	3					

**Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS)
installed at Data Center, Raipur & DR Center, Bilaspur**

	600 lbs with ZL / UL bracket, as required - Single Leaf							
6	Electromagnetic lock - 600 lbs with ZL / UL bracket, as required - Double Leaf	Nos	1					
7	Resettable Emergency Release Switch	Nos	4					
8	Magnetic Contact	Nos	6					
9	Server/Work Station for Access control software (N+1 for redundancy)	Lot	1					
10	<u>Access Control System Software:</u> Enterprise Version Server Software for Access control with 2 nos. of Client License.	Lot	1					
11	6 core x 1 Sq.mm - Armored (As per Required)	Lot	1					
12	4 core x 1 Sq.mm - Armored (As per Required)	Lot	1					
13	2 core x 1 Sq.mm - Armored (As per Required)	Lot	1					
14	Cat 6 cable - Armored (As per Required)	Lot	1					
15	Exit Switch	Nos	2					
16	Smart Card	Nos	100					
17	non POE switch	Nos	1					
Total 3 (a)								
3 (b)	Installation Charges							
18	Installation Charges for Access Control System at DC,Raipur	LS	-					
Total 3 (b)								
4 (a)	CCTV System							
1	Dome Camera as per specification	Nos	20					
2	Bullet Camera as per specification	Nos	2					
3	32 Channel NVR with minimum 90 days video retention with data safety provision	Nos	1					
4	Client workstation with 42/55 inch Monitor	Nos	1					

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS)
installed at Data Center, Raipur & DR Center, Bilaspur

6	24 Port PoE Switch	Nos	2					
7	CAT6 Cable Armored (as per requirement)	Lot	1					
Total 4 (a)								
4 (b)	Installation Charges							
8	Installation Charges for CCTV System at DC,Raipur	LS	-					
Total 4 (b)								
5 (a)	Rodent Repellent (VHFO) System							
1	Rodent Controller	Nos	3					
2	TRANSDUCERS 500 Sqft Coverage	Nos	30					
3	Rodent Cable (as per requirement)	Lot	1					
Total 5 (a)								
5 (b)	Installation Charges							
4	Installation Charges for Rodent System at DC,Raipur	LS	-					
Total 5 (b)								
6 (a)	Water leak detection							
1	Addressable Main Water Leak Detection Panel with Touch Screen Display networkable on RS485 with Water Leak Detection Modules.	Nos	1					
2	Sensor Interface Module	Nos	5					
3	4 Wire Quick Dry Addressable Type/ Reusable type Water Leak Sensing Cable with leader cable.	Lot	1					
4	Terminates sensing circuit (End caps)	Lot	1					
5	Cable Securing Clips with Tie Fixing Base	Lot	1					
6	High-visibility Yellow Tags	Lot	1					
7	Sounder with power supply	Nos	4					
8	Jumper Cable / Leader Cable: 1 Twisted Pair x 1.5 mm ² , FRLS, Multistrand AT	Lot	1					

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS)
installed at Data Center, Raipur & DR Center, Bilaspur

	Copper conductor, Shielded individually with Al-Mylar Tape with drain wire, Unarmored Cable							
9	WLD Panel Communication Cable	Lot	1					
Total 6 (a)								
6 (b)	Installation Charges							
10	Installation Charges for WLD System at DC,Raipur	LS	-					
Total 6 (b)								
7 (a)	Aspiration Smoke Detector (Early warning Detection).							
1	VDS Listed Aspirating Detector- 800 SQM coverage.	Nos	3					
2	UL listed 24V DC 2 A Power Supply with Battery backup Unit.	Set	3					
3	Sampling Points	Lot	3					
4	Air termination Nozzles with Capillary set & end cap.	Lot	3					
5	Aspiration 25mm OD 2 mm thickness PVC Sampling Pipes with accessories.	Lot	3					
6	Electronic Hooter with mounting arrangement	Nos	3					
Total 7 (a)								
7 (b)	Installation Charges							
7	Installation Charges for Aspiration Smoke Detector System at DC,Raipur	LS	-					
Total 7 (b)								
8 (a)	Building Management System							
1	BMS Work Station in redundant configuration	Nos	2					
2	Proposed Redundant Integrated Software for BMS (Graphic Software)	Set	1					
3	Third Party Integration.							
a	Integrator for PAC for Server room on MODBUS	Set	1					

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS)
installed at Data Center, Raipur & DR Center, Bilaspur

	RTU PROTOCOL.							
b	Integrator for UPS on MODBUS RTU PROTOCOL.	Set	1					
c	Integrator for ENEGEY METERS/DG Set on MODBUS RTU PROTOCOL.	Set	1					
4	<i>Direct Digital Controllers: BACnet/IP</i>							
a	Networkable 32 Bit DDC Controllers with I/O points	Set	2					
b	DDC	Set	2					
5	Temperature and RH sensor for server room	Nos.	6					
6	<i>Cable and Conduit</i>							
a	2 Core x 1 sq mm Armored Cable for control cabling	Mtrs	1500					
b	Communication cable: Armored CAT6 Cable	Mtrs	200					
c	Cable Tray 50 mm	Mtrs	100					
d	Rubber Matting at MCB & UPS Room	Sqmts						
Total 8 (a)								
8 (b)	<i>Installation Charges</i>							
7	Installation Charges for Building Management System at DC, Raipur.	LS	-					
Total 8 (b)								

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS)
installed at Data Center, Raipur & DR Center, Bilaspur

B (2) - For Disaster Recovery Center, Bilaspur

SN	DESCRIPTION	UNIT	Minimum QTY. Required	Basic Unit Cost	Total Basic Cost	GST		Total Cost including GST
						Rate	Amount	
1	2	3	4	5	6=5*4			
1 (c)	Fire Alarm System							
1	Addressable Fire Alarm Control Panel (FACP)	No	1					
2	Intelligent Addressable Multi-sensor Smoke detector:	Nos.	30					
3	Intelligent Addressable Type Manual Call Point:	Nos.	5					
4	Conventional Type Hooter with Strobe:	Nos.	5					
5	Response Indicator for above false ceiling detector	No	21					
6	Intelligent Addressable Relay control module	Nos	17					
7	Intelligent Addressable Monitor module	Nos	5					
8	Auto Dialer with minimum 10 numbers enrollment provisioned.	Nos	1					
9	2 core x 1.5 sq.mm Armoured FRLS cable	Lot	1					
10	Clean Agent UL listed Fire Extinguisher	Nos.	5					
11	Auto glow Photo luminescent Signage's " for FIRE EXIT"	Nos.	10					
	Detection Systems							
12	UL listed Single zone Gas Release Panel with Power supply and battery charger backup 15 mins	Nos	3					
13	Manual Release Switch UL listed	Nos	3					
14	Manual Abort Switch	Nos	3					

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS)
installed at Data Center, Raipur & DR Center, Bilaspur

	UL Listed							
Total 1 (c)								
1 (d)	Installation Charges							
15	Installation Charges for Fire Detection & Alarm System at DRC,Bilaspur.	LS	-					
Total 1 (d)								
2 (c)	Fire Suppression System: FK 5112 System for Server Room, UPS & Battery room							
1	CCOE Approved Seamless FK 5112 Cylinder with Valve Assembly, 120 Ltrs. capacity, OEM Factory filled with FK 5112 Suppression Liquid, pressurized to 42 bar.	Nos	6					
2	Master Kit complete with Solenoid	Lot	2					
3	Slave Kit complete with Pneumatic actuators,	Lot	2					
4	Gas Agent -FK 5112 Fire Protection Fluid, OEM Factory Filled per Kgs (as per VDS approved Design)	Kgs	LS					
5	Accessories for Gas Suppression System like Nozzles, 360 Deg / 180 Deg Throw as per approved hydraulic flow calculations, Piping, etc.	Lot	1					
Total 2 (c)								
	Installation Charges							
6	Installation Charges for Fire Suppression System at DRC,Bilaspur.	LS	-					
Total 2 (d)								
3 (c)	ACCESS CONTROL SYSTEM							
1	IP Controller for	No	4					

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS)
installed at Data Center, Raipur & DR Center, Bilaspur

	access doors (Door Reader Interface Module)							
2	24V 2 A UL listed Power Supply Unit with battery backup	No	4					
3	Biometric Reader for Server room	No	1					
4	Smart Card Reader	Nos	5					
5	Electromagnetic lock - 600 lbs with ZL / UL bracket, as required - Single Leaf	Nos	4					
6	Resettable Emergency Release Switch	Nos	4					
7	Magnetic Contact	Nos	4					
8	Server/Work Station for Access control software (N+1 for redundancy)	Lot	1					
9	<u>Access Control System Software:</u> Enterprise Version Server Software for Access control with 2 nos. of Client License.	Lot	1					
10	6 core x 1 Sq.mm - Armored (As per Required)	Lot	1					
11	4 core x 1 Sq.mm - Armored (As per Required)	Lot	1					
12	2 core x 1 Sq.mm - Armored (As per Required)	Lot	1					
13	Cat 6 cable - Armored (As per Required)	Lot	1					
14	Exit Switch	Nos	3					
15	Smart Card	Nos	50					
16	non POE switch	Nos	1					
Total 3 (c)								
3 (d)	Installation Charges							
17	Installation Charges for Access Control System at DRC,Bilaspur.	LS	-					
Total 3 (d)								
4 (c)	CCTV System							

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS)
installed at Data Center, Raipur & DR Center, Bilaspur

)								
1	Dome Camera as per specification	Nos	11					
2	Bullet Camera as per specification	Nos	1					
3	32 Channel NVR with minimum 90 days video retention with data safety provision	Nos	1					
4	Client workstation with 42/55 inch Monitor	Nos	1					
5	24 Port PoE Switch	Nos	1					
6	CAT6 Cable Armored (as per requirement)	Lot	1					
Total 4 (c)								
4 (d)	Installation Charges							
7	Installation Charges for CCTV System at DRC,Bilaspur.	LS	-					
Total 4 (d)								
5 (c)	Rodent Repellent (VHFO) system							
1	Rodent Controller	Nos	2					
2	Transducer 500 Sqft Coverage	Nos	24					
3	Rodent Cable (as per requirement)	Lot	1					
Total 5 (c)								
5 (d)	Installation Charges							
4	Installation Charges for Rodent System at DRC,Bilaspur.	LS	-					
Total 5 (d)								
6 (c)	Water leak detection							
1	Addressable Main Water Leak Detection Panel with Touch Screen Display networkable on RS485 with Water Leak Detection Modules.	Nos	1					
2	Sensor Interface Module	Nos	5					
3	4 Wire Quick Dry Addressable Type/	Lot	1					

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS)
installed at Data Center, Raipur & DR Center, Bilaspur

	Reusable type Water Leak Sensing Cable with leader cable							
4	Terminates sensing circuit (End caps)	Lot	1					
5	Cable Securing Clips with Tie Fixing Base	Lot	1					
6	High-visibility Yellow Tags	Lot	1					
7	Sounder with power supply	Nos	5					
8	Jumper Cable / Leader Cable 1 Twisted Pair x 1.5 mm ² , FRLS, Multistrand AT Copper conductor, Shielded individually with Al-Mylar Tape with drain wire, Unarmored Cable	Lot	1					
9	WLD Panel Communication Cable	Lot	1					
Total 6 (c)								
6 (d)	Installation Charges							
10	Installation Charges for WLD System at DRC, Bilaspur.	LS	-					
Total 6 (d)								
7 (c)	Aspiration Smoke Detector(Early warning Detection)							
1	VDS Listed Aspirating Detector- 500/800 SQM coverage.	Nos	3					
2	UL listed 24V DC 2 A Power Supply with Battery backup Unit.	Set	3					
3	Sampling Points	Lot	3					
4	Air termination Nozzles with Capillary set & end cap.	Lot	3					
5	Aspiration 25 mm OD 2 mm thickness PVC Sampling Pipes with accessories.	Lot	3					
6	Electronic Hooter with mounting arrangement	Nos	3					
Total 7 (c)								

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS)
installed at Data Center, Raipur & DR Center, Bilaspur

7 (d)	Installation Charges							
7	Installation Charges for Aspiration Smoke Detector System at DRC,Bilaspur.	LS	-					
Total 7 (d)								
8 (c)	Building Management System							
1	BMS Work Station in redundant configuration	Nos	2					
2	Proposed Redundant Integrated Software for BMS (Graphic Software)	Set	1					
3	<i>Third Party Integration.</i>							
a	Integrator for PAC for Server room on MODBUS RTU PROTOCOL.	Set	1					
b	Integrator for UPS on MODBUS RTU PROTOCOL.	Set	1					
c	Integrator for ENEGEY METERS/DG Set on MODBUS RTU PROTOCOL.	Set	1					
4	<i>Direct Digital Controllers: BACnet/IP</i>	Set						
a	Networkable 32 Bit DDC Controllers with I/O points		2					
b	DDC	Set	2					
5	Temperature and RH sensor for server room	Nos.	7					
6	<i>Cable and Conduit</i>	Lot	1					
a	2 Core x 1 sq mm Armored Cable for control cabling	Lot	1					
b	Communication cable: Armored CAT6 Cable	Lot	1					
c	Cable Tray 50 mm	Lot	1					
Total 8 (c)								

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS)
installed at Data Center, Raipur & DR Center, Bilaspur

8 (d)	Installation Charges							
7	Installation Charges for Building Management System at DRC,Bilaspur.	LS	-					
Total 8 (d)								

Schedule-17 (C)

C. Price bid Schedule for Post Warranty ACMC for 3 years:

S/N	Item Description	Duration of ACMC	% Escalation on base price	Basic ACMC Cost/Unit	GST		Total Cost Including GST
					Rate	Amount	
1	ACMC of Fire Detection & Alarm System at DC,Raipur	1 st Year	0.0	To be filled	To be filled	Auto Filled	Auto Filled
		2nd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
		3rd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
2	ACMC of Fire Detection & Alarm System at DRC,Bilaspur	1 st Year	0.0	To be filled	To be filled	Auto Filled	Auto Filled
		2nd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
		3rd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
3	ACMC Fire Suppression System at DC,Raipur	1 st Year	0.0	To be filled	To be filled	Auto Filled	Auto Filled
		2nd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
		3rd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
4	ACMC of Fire Suppression System at DRC,Bilaspur	1 st Year	0.0	To be filled	To be filled	Auto Filled	Auto Filled
		2nd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
		3rd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
5	ACMC of Access Control System at DC,Raipur	1 st Year	0.0	To be filled	To be filled	Auto Filled	Auto Filled
		2nd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
		3rd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
6	ACMC of Access Control System at DRC,Bilaspur	1 st Year	0.0	To be filled	To be filled	Auto Filled	Auto Filled
		2nd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
		3rd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
7	ACMC of Aspiration Smoke Detection System at DC,Raipur	1 st Year	0.0	To be filled	To be filled	Auto Filled	Auto Filled
		2nd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
		3rd Year	To be	To be	To be	Auto	Auto

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS)
installed at Data Center, Raipur & DR Center, Bilaspur

			filled	filled	filled	Filled	Filled
8	ACMC of Aspiration Smoke Detection System at DRC,Bilaspur	1st Year	0.0	To be filled	To be filled	Auto Filled	Auto Filled
		2nd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
		3rd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
9	ACMC of Rodent Repellant System at DC,Raipur	1st Year	0.0	To be filled	To be filled	Auto Filled	Auto Filled
		2nd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
		3rd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
10	ACMC of Rodent Repellant System at DRC,Bilaspur	1st Year	0.0	To be filled	To be filled	Auto Filled	Auto Filled
		2nd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
		3rd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
11	ACMC of Addressable Water Leak Detection System at DC,Raipur	1st Year	0.0	To be filled	To be filled	Auto Filled	Auto Filled
		2nd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
		3rd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
12	ACMC of Addressable Water Leak Detection System at DRC,Bilaspur	1st Year	0.0	To be filled	To be filled	Auto Filled	Auto Filled
		2nd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
		3rd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
13	ACMC of Building Management System at DC,Raipur	1st Year	0.0	To be filled	To be filled	Auto Filled	Auto Filled
		2nd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
		3rd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
14	ACMC of Building Management System at DRC,Bilaspur	1st Year	0.0	To be filled	To be filled	Auto Filled	Auto Filled
		2nd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
		3rd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
15	ACMC of CCTV System at DC,Raipur	1st Year	0.0	To be filled	To be filled	Auto Filled	Auto Filled
		2nd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
		3rd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
16	ACMC of CCTV System at DRC,Bilaspur	1st Year	0.0	To be filled	To be filled	Auto Filled	Auto Filled
		2nd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
		3rd Year	To be filled	To be filled	To be filled	Auto Filled	Auto Filled
Total ACMC Cost for 3 years (C)							

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS)
installed at Data Center, Raipur & DR Center, Bilaspur

Schedule-17 (D)

D. Price Bid Schedule for FMS for 4 years

S/ N	Particulars	Durati on of FMS	No of person s require d	U o M	% Escalatio n on base price	Basic FMS Cost per person	Total Basic Cost	GST @ 18%	Total FMS Cost includi ng GST
1	Cost of Manpower for Facility Management Services (Data Center, Raipur)	1 st Year	4	Nos .	0.0	To be filled	Auto Filled	18%	
		2nd Year	4		To be filled	Auto Filled	Auto Filled	18%	
		3rd Year	4		To be filled	Auto Filled	Auto Filled	18%	
		4th Year	4		To be filled	Auto Filled	Auto Filled	18%	
2	Cost of Manpower for Facility Management Services (DR Center, Bilaspur)	1st Year	4	Nos .	0.0	To be filled	Auto Filled	18%	
		2nd Year	4		To be filled	Auto Filled	Auto Filled	18%	
		3rd Year	4		To be filled	Auto Filled	Auto Filled	18%	
		4th Year	4		To be filled	Auto Filled	Auto Filled	18%	
Total FMS Cost for 4 years (D)									

Please Note:

1. All prices to be quoted in Indian Rupees. Please do not quote the base prices in percentage.
2. Basic cost shall be FIRM and exclusive of GST.
3. All the expenses towards the Transportation, Travelling, Loading / Unloading, Packaging & Forwarding etc has to be borne by the Bidder and in no circumstance, it shall be paid by CSPDCL, separately.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS)
installed at Data Center, Raipur & DR Center, Bilaspur

4. In case of any discrepancy in calculation, unit rates shall prevail and taken as correct value. Subsequently, actual amount shall be calculated based on the unit rates to arrive at correct value.
5. No charges other than the rates quoted in above table shall be payable extra.
6. Bidder shall quote rates on an Item wise basis in accordance with the Schedule 17 (B).
7. Minimum quantity mentioned in Schedule 17 (B) are tentative and indicative in nature. The bidder is required to assess the site conditions, project requirements and scope of work before quoting the required quantity.
8. The bidder shall ensure execution of the entire scope of work necessary for successful completion of the project and the supplied quantity shall not be less than the minimum quantity specified in the tender. However, if any additional items/quantity are found necessary for project completion, the same shall be provided and executed by the bidder without any additional cost.

DISCLAIMER

The information contained in this tender document concerning the terms and conditions of tender and provided to prospective bidders would not make any case of representation against CSPDCL or any of its employees on account of accuracy, reliability or completeness of the information.

This document is neither an agreement nor an offer or invitation by the CSPDCL to any other party. The purpose of this document is to provide prospective bidders with information to assist them in formulation of their proposal. This document may not be appropriate for all persons, as it is not possible for CSPDCL and its representatives, employees to consider the investment objectives, financial situation and particular needs of each bidder who reads or uses this document. Each Bidder should conduct their own investigation and analysis and should check the accuracy, reliability and completeness of the information contained in this document. They are advised to obtain independent inputs from appropriate sources. CSPDCL and its representatives, employees make no representation or guarantee to the accuracy, reliability or completeness of the information contained in this document.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS)
installed at Data Center, Raipur & DR Center, Bilaspur

CSPDCL or its authorised representatives may, in their discretion, but without being under any obligation to do so, update or supplement the information in this document.

Refresh of Fire Detection & Suppression System and Integrated Building Management System (IBMS)
installed at Data Center, Raipur & DR Center, Bilaspur

Confidentiality Statement (Non-Disclosure)

The Bidder should treat this document as confidential. The document details should not be disclosed, transmitted, or duplicated, used in whole or in part for any purposes other than its intended purpose. Any use or disclosure in whole or in part of this information without express written permission of CSPDCL is prohibited. The Bidder would also be responsible that their employees, liaison, agents observe this non-disclosure requirement as well.

The Bidder would, however, have the right to share the contents of this tender document with their advisors, consultants, OEM, sub-contractors, financial institutions etc for the purpose of preparing their offer and for competing for the award of the tendered work, under condition that the Bidder would continue to be responsible and liable for ensuring that their advisors consultants, OEM, sub-contractors, financial institutions etc. treat this information in confidentiality.